

Status of HIE ISOLDE: SC linac commissioning and production of spare cavities set

W. Venturini Delsolaro

On behalf of the HIE ISOLDE teams

HIE ISOLDE phase II completed




Hardware commissioning sequence

- 1 INTERLOCK TESTS
- 2 SLOW PUMP DOWN
- 3 RF, INSTRUMENTATION AND ELQA CHECKS BEFORE COOL DOWN
- 4 LLRF TESTS
- 5 COOL DOWN
- 6 ALIGNMENT MONITORING AND CORRECTION
- 7 RF CONDITIONING ABOVE TC
- 8 RF TESTS AT COLD
- 9 SOLENOID TESTS
- 10 HEAT LOAD MEASUREMENTS
- 11 THERMAL CYCLES


2018 hardware commissioning campaign finished on time

Overview of 2018 cool down with 4 CM



- Repairs of cryogenics distribution line during winter stop have paid off
- Full cool down from room T in ~ 3 weeks, including stop for RF conditioning
- Optimization of thermal gradients... almost right ;-)
- Anomalous static heat load in CM2, still not understood


Monitoring vertical positions during cool-down



Cavity processing: amplitude modulation for MP cond.

SRF_Cavity_Measurement - Inspector 2.2.68

SM18.CAV1.RFLOOPS



Q0

amplitude modulation

1000000000

100000000

0 1

08:26:40 08:26:42 08:26:44 08:26:46 08:26:48 08:26:50 08:26:52

List of Properties:
amplitude modulation / Output#5PI

2
1.5
1
0.5

0.045
0.04
0.035
0.03
0.025
0.02

08:26:40 08:26:42 08:26:44 08:26:46 08:26:48 08:26:50 08:26:52

List of Properties:
amplitude modulation / Output#5PI

Set

min Mag 500.000

max Mag 1500.000

amplitude modulation
Executing

Stop

Manually check desired min&max ch of DAC in advance

Sample Frequency double click

Cryo Data double click

Tuner Test double click

Qpick calibration

Get Point Q vs E

Change before Start

Eacc 2.173 MV/m

Q0 369.79e6

Executing Stop

options Add Point

Processing

amplitude modulation

pulse modulation

ADC

Dynamic Range L M H

calibration coefficients L M H

forward

reflected

transmitted

The best phase will change if transmitted is changed

Calibrated values

Pf 1.868 W frequency 101.280 MHz

Pr 147.065 mW Pr/Pf 7.87 %

Pt 31.241 mW

Pc 1.690 W Eacc (default) 1.987 MV/m

This Eacc depends on calib. coeff. in FESA

DAC

RF ON VETO

ON OFF

VETO trip VETO clear INTL clear

Set Values Current Values

Power 1477 1477


Phase -170.0 -169.997

Use GD



Phase vs frequency

AUTO Phase search

Multipacting conditioning above T_c




Cavity detuning and cryo-plant tuning up




XLH3.CAV3 anomaly

- After cool down to 200 K it turned out, it is not possible to inject power into Cavity 3 of CM4
- Warm measurement were normal
- Investigations narrowed down the problem to the connection to the fundamental power coupler
- There is a range of states from good contact and power passing, through 3dB dissipated in the fault to full reflection
- We decided not to put power in this cavity: the risk is to contaminate the whole cryomodule in case of release of material in the common vacuum



Cavity performances




- Cool down gradients over T_c less favourable than in the past
- Most cavities reaching 6 MV/m above specified Q
- 3 cases of field emission (one new). For the moment, no He processing
- CAV3 of CM4 will not be used in 2018

CM1


This year

Last year

Q0 vs Eacc of LINAC cavities



Q0 vs Eacc of LINAC cavities




Performance is comparable but contamination produced when coupler was changed at the end of 2015 is still present and a different cavity shows field emission

CM2


This year

Q0 vs Eacc of LINAC cavities



Last year

Q0 vs Eacc of LINAC cavities




Comparable result (slightly worse Q caused by slightly worse cool down)

CM3


This year

Q0 vs Eacc of LINAC cavities



Last year

Q0 vs Eacc of LINAC cavities




- Comparable result (slightly worse Q caused by slightly worse cool down)

CM4


This year

Q0 vs Eacc of LINAC cavities



- XLH3.3 was not powered due to the doubtful RF contact at the coupler
- The other cavities reach 6MV/m, with mild field emission. Not an issue for LLRF

2018 settings & beam dynamics




- **10.172 MeV/u for $A/q=3.0$ expected**
- **7.7 MeV/u for $A/q=4.5$**
- **Further adjustments of LLRF loops after reliability assessment**

cavity	proposal [MV/m]	Achieved [MV/m]
XLL2.1	5	5
XLL2.2	5	5
XLL2.3	5	5
XLL2.4	5	5
XLL2.5	2	2
XLH1.1	5.5	5
XLH1.2	5.5	5
XLH1.3	5.5	5
XLH1.4	5.5	5
XLH1.5	5.5	5
XLH2.1	5	5.5
XLH2.2	4	5.5
XLH2.3	5	5.5
XLH2.4	5	5.5
XLH2.5	5	5.5
XLH3.1	5	4.2
XLH3.2	5	4.2
XLH3.3	0	0
XLH3.4	5	5.5
XLH3.5	5	4

LINE	CONTROL				SETPOINT		SEQ. STATUS	RUNNING	SETPOINT		CAV FIELD		RF POWER		STATUS			T CAB [K]	He LEV	DETAILED STATUS		
	OFF	STANDBY	READY	ON	Set Mag	Set Ph			MAG [MV/m]	PHASE [deg]	MAG [MV/m]	PHASE [deg]	FWD [W]	RFL [W]	LIMIT	RF OUT SATUR	FAST ILOCK	CAV DISS [W]	T		CAV [K]	VESSEL [%]
					5.000	-53.0			5.001	-49.6	57.3	51.5				2.7	55.4	4.6				
XLL2	CAV1	OFF	STANDBY	READY	ON	5.000	-53.0	5.001	-49.6	57.3	51.5				2.7	55.4	4.6	50.3	State ON reached			
	CAV2	OFF	STANDBY	READY	ON	3.000	60.0	3.000	77.6	36.5	32.4				1.1	50.6	4.6		State ON reached			
	CAV3	OFF	STANDBY	READY	ON	5.000	-45.0	4.999	7.0	54.6	47.1				4.8	61.7	4.6		State ON reached			
	CAV4	OFF	STANDBY	READY	ON	5.000	-110.0	4.999	-93.4	50.2	42.6				3.7	63.8	4.6	51.1	State ON reached			
	CAV5	OFF	STANDBY	READY	ON	2.000	140.0	2.001	-170.7	9.1	7.7				0.7	58.0	4.5		State ON reached			
XHL1	CAV1	OFF	STANDBY	READY	ON	3.000	76.0	2.999	116.4	105.9	104.0				1.0	25.2	4.6	51.9	State ON reached			
	CAV2	OFF	STANDBY	READY	ON	6.000	5.0	5.998	63.2	80.3	67.0				8.3	32.6	4.8		State ON reached			
	CAV3	OFF	STANDBY	READY	ON	5.500	68.0	5.497	121.9	64.9	52.0				8.4	27.1	4.8		State ON reached			
	CAV4	OFF	STANDBY	READY	ON	5.000	-38.0	5.000	32.4	93.4	82.9				4.2	29.3	4.6	49.6	State ON reached			
	CAV5	OFF	STANDBY	READY	ON	3.000	47.0	2.998	57.2	19.3	16.2				2.0	23.0	4.6		State ON reached			

LINE	CONTROL				SETPOINT		SEQ. STATUS	RUNNING	SETPOINT		CAV FIELD		RF POWER		STATUS			T CAB [K]	He LEV	DETAILED STATUS		
	OFF	STANDBY	READY	ON	Set Mag	Set Ph			MAG [MV/m]	PHASE [deg]	MAG [MV/m]	PHASE [deg]	FWD [W]	RFL [W]	LIMIT	RF OUT SATUR	FAST ILOCK	CAV DISS [W]	T		CAV [K]	VESSEL [%]
					5.000	0.0 <td>4.999</td> <td>39.6</td> <td>45.2</td> <td>35.2</td> <td></td> <td></td> <td></td> <td>6.7</td> <td>95.7</td> <td>4.6</td> <td>50.0</td> <td>State ON reached</td>			4.999	39.6	45.2	35.2				6.7	95.7	4.6	50.0		State ON reached	
XHL2	CAV1	OFF	STANDBY	READY	ON	5.000	0.0	4.999	39.6	45.2	35.2				6.7	95.7	4.6	50.0	State ON reached			
	CAV2	OFF	STANDBY	READY	ON	5.000	0.0	4.999	55.5	54.5	44.8				11.6	70.2	4.7		State ON reached			
	CAV3	OFF	STANDBY	READY	ON	5.000	0.0	5.000	10.3	124.2	113.1				3.3	76.2	4.6		State ON reached			
	CAV4	OFF	STANDBY	READY	ON	5.000	0.0	5.000	24.8	48.8	42.4				3.9	61.0	4.6	48.3	State ON reached			
	CAV5	OFF	STANDBY	READY	ON	5.000	0.0	5.001	59.4	49.7	40.4				6.5	72.5	4.6		State ON reached			
XHL3	CAV1	OFF	STANDBY	READY	ON	2.000	0.0	1.999	71.5	53.0	51.8				0.8	62.7	4.6	50.4	State ON reached			
	CAV2	OFF	STANDBY	READY	ON	2.000	0.0	1.999	88.0	54.6	52.9				0.4	65.1	4.5		State ON reached			
	CAV3	OFF	STANDBY	READY	ON	1.000	0.0	0.002	-65.6	0.0	0.0				-0.0	50.4	4.5		State OFF reached			
	CAV4	OFF	STANDBY	READY	ON	2.000	0.0	2.001	34.8	36.4	32.5				1.3	50.1	4.6	51.0	State ON reached			
	CAV5	OFF	STANDBY	READY	ON	2.000	0.0	2.003	74.3	54.7	51.8				0.5	64.4	4.5		State ON reached			

Tuesday 29 May at 16:30: first beam through the full linac: mechanical aperture is clear!



Proposed intervention for XLH3.CAV3

- **Bring back the cryomodule #4 to SM18, open and repair the cable**
 - Dis-installation, transport to SM18 (right after physics run?)
 - Conditioning for ISO5, slow venting
 - Repair works in clean room
- **Profit to replace some of the cavities with the best spares**
 - Spares will be prepared prior to the intervention (minimise “open” time)
 - Anyway advisable to LPW rinse all cavities (→ dismounting)
- **Possibly cold test the cryomodule in M9 bunker**



Required resources, schedule constraints, risks if not done

Required resources (estimates based on experience with CM1 refurbishment):

BE-OP: coordination of de-installation and re-installation

BE-RF: coordination, clean room assembly work, rinsing, RF testing in SM18 (~ 10 days*FTE)

EN-HE: roof shielding removal, handling, special transport (~ 10 days*FTE)

EN-SMM: survey/alignment in clean room and in the linac (~ 10 days*FTE)

HSE-RP: radiation verification (very low dose rate) (~ 10 days*FTE)

TE-CRG: disconnection in linac, cool down (~ 10 days*FTE)

TE-VSC: disconnection, controlled venting, leak detection, etc. (~ 20 days*FTE)

TE-MSA: advise, assist, special points in dis-assembly/assembly (~ 25 days*FTE)

Endorsed by LS2C on 22 June

Scheduling aspects/constraints:

Time for preparation: (finalization of spare cavity set by May 2019)

Time for dis-installation and transport: ~2 weeks (special transports take 1 day)

Time for intervention in clean room: 5+2 weeks

Time for re-qualification: (cold test in M9): 6 weeks (with SM18 cryogenics availability)


Time for re-installation: ~3 weeks

→ About 4 months: may start anytime between May and October 2018

Risks if not done: Physics program at 10 MeV/u with $A/q=4.5$ would be compromised

Spare cavities


- **QSS2, QS18, QS20** are fully qualified as spares
- **QS20** has the lowest Q, it could be stripped and re-coated
- **QSS3** substrate delivered at CERN and just accepted → to be processed
- The fifth spare cavity should come from either **QS6** or **QS18**, both substrates are in bad conditions
- A fourth seamless substrate will be ordered (raw material is available, pending acceptance)



Summary

- HIE ISOLDE phase II is deployed
- The 2018 commissioning campaign is over, machine is operational
 - Anomalous static heat load in CM2... not understood
 - Issue with CAV3 of CM4: not a showstopper for 2018, when enough experiments are within the energy reach of the machine
 - An intervention during LS2 was requested and got first approval by LS2C
 - BE-RF manpower for intervention is to be “shared” with crab cavities (High Luminosity LHC) and LHC spares programs
 - BE management reserved to see 2018 operations before final decision
- Spare cavities production is in progress, already 3 units are secured

Seamless HIE ISOLDE Cavity → world record for Nb/Cu



*L. Lilje "State of the art SRF cavity performance" Proceedings of LINAC 2004, Lübeck, Germany

** Z.A. Conway et al, NIM B 350 (2015) 94-98