

# ISCC Technical Report

Richard Catherall EN-STI-RBS

ISOLDE Technical Coordinator

82<sup>nd</sup> ISCC meeting 26<sup>th</sup> June 2018

# Outline

- Recent developments
  - Start up
  - Tape station
  - HT upgrade
- Long Shutdown 2
  - Activities postponed
  - Target area
    - Frontend replacement
  - ISOLDE Hall
    - Scanner and FC upgrade
    - HT upgrade
    - Slits
    - REX
    - HIE-ISOLDE
  - Building 179
    - Nanolab construction
  - Overall Planning

# Start-Up 2018

- Water back on 26<sup>th</sup> February
- Cold check out from 26<sup>th</sup> February till 26<sup>th</sup> March
- SEM Grid tests done in week before and during Easter
- HT tests on new modulator done in week after Easter
- First experiment as from 9<sup>th</sup> April
- Lots of initial beam diagnostics and controls issues during cold check out
- Too many co-activities...
  - RFQ Cooler tests
  - Cold check out
  - RILIS developments

# Fast Tape Station check out

- Two days of beam time allocated in week 20 but not very conclusive
- The local control screen has been removed. Managed to operate it through FESA navigator
- Triggering found not to be working. T. Feniet came and eventually got it working.
- Beamgate wired up by T. Giles and working, timing still needs to be tested.
- The collimator was not working. Apparently this is still not implemented. Thierry temporarily forced the movement.
- I tuned beam from the GPS to the tapestation. There are a number of faults with the GPS and beamlines, including X/Y inversions in the GPS and LA0. A number of scanners were not working. HT was unstable at 60kV, likely because it has not been operated at nominal voltage this year.
- The detector counters are incorrectly configured.
- A new NIM module caught fire and damaged the crate power supply, causing one of the rails to over-voltage. The supply was replaced, but it looks as though the discriminators were damaged.
- Further testing will be required during the summer.

# New HT modulator

HT (kV)	1E13ppp	2E13ppp	3E13ppp
30	350	370	370
40	400	480	550
50	530	650	750
55	-	-	870
60	620	780	980

Recovery time ( $\mu\text{s}$ ) of HT (+/-0.6V) with protons on convertor

Specification < 2ms

Compares to ~8ms on the previous Astec supply

TE-ABT-EC request to install a new modulator and power supply on the GPS in Q1 2019.

Benefit from the existing FESA controls and not put resources into making a new FESA class for the very old Astec supply


Drawback – no negative ion run in 2021. Bi-polar power supply needs further testing before being integrated.

# New RILIS pump laser


- New DPSS laser **Innolas Nanio** for Ti:Sa pumping and other applications
  - TEM00 – mode
  - 18W output @ 10kHz pulse rate, 30ns pulse length
- Simpler cooling mechanism → decreased risk for chiller failures
- Proposed laser for CERN-MEDICIS (Tender underway)




**Ti:Sapphire pumping test:**  
Increased efficiency:  
lasing at <5W pump power



**Non-resonant ionization test:** Demonstrated to be effective for non-resonant ionization





# 1<sup>st</sup> Demonstration of Doppler-free RILIS ionization at ISOLDE




Main objective-

Use pulse-amplified single-mode narrow linewidth laser to make RILIS capable of:

- 1) High-resolution laser spectroscopy for nuclear physics studies
- 2) Enhanced selectivity – isomer selective ionization
- 3) Laser ionization of non-metals



Miniature Ti:Sapphire ring cavity amplifier now operational



*PhD study of Katerina Chrysalidis*


# Outline

- Recent developments
  - Start up
  - Tape station
  - HT upgrade
- Long Shutdown 2
  - Activities postponed
  - Target area
    - Frontend replacement
  - ISOLDE Hall
    - Separator upgrades
    - REX – HIE-ISOLDE
  - Building 179
    - Nanolab construction
  - Overall Planning



# Activities postponed

- ISOLDE hall beam line re-alignment
  - Decision by ISCC to postpone this activity. Risk analysis revealed that start-up in 2020 could be jeopardized.
  - Verification of alignment to be done.
- Replacement of beam line power supplies
  - Not foreseen during LS2
  - Cables and interlocks to be verified.
- Ventilation controls upgrade
  - Budget available only in 2023
  - Might be possible during 2022-2023 YETS



# Target Area: Frontend replacement

- The two existing Frontends (GPS & HRS) will come to the end of their expected lifetime during the LS2 period.
- LS2 will provide a significant cool down period to minimise collective dose rates.
- The opportunity will be taken to improve on design features and upgrades
  - Beam instrumentation
  - Extraction electrode mechanics
  - Local cable replacement
  - Beam line modification

Main groups involved:

EN-STI-RBS/ECE

TE-VSC

EN-SU

TE-EPC

DGS-RP

Assembly and installation to be done mainly by

EN-STI-RBS


Projection

2018: procurement & assembly

Q4 2019: testing

Q2-Q3 2019: installation


Q3 2020 - commissioning



# FRONTEND 10 & 11


## FRONTEND 10&11 modifications:

- **XY120 Vacuum vessel - Extension**
  - XY Deflectors
  - Faraday Cup
  - SEM Grid
- **Coupling table**
  - New metal seals piston
- **Cable Tray**
  - Aluminium Conductors
  - Improved layout
- **FRONTEND Chassis**
  - Extended chassis
  - Improved stability/Weight distribution
- **Faraday Cage**
  - Removal of XY120 Vacuum Vessel



## Manufacturing/Assembly

- Complex pieces and vacuum components ordered
- Finalizing orders of small components (June 2018).
- Assembly to begin August 2018 in 3/R-035
- Testing in October/November 2018 on OFFLINE 2



## In Development

- Aluminium flexible Conductors
- FRONTEND Removal System
- Metal Seal Piston

# Outline

- Recent developments
  - Start up
  - Tape station
  - HT upgrade
- Long Shutdown 2
  - Activities postponed
  - Target area
    - Frontend replacement
  - **ISOLDE Hall**
    - Separator upgrades
    - REX – HIE-ISOLDE
  - Building 179
    - Nanolab construction
  - Overall Planning

# ISOLDE Hall: Separator upgrades

- Mechanical slits on HRS
  - Revise the mechanics (EN-STI-RBS)
- Replacement of flexible compressed air lines
- Installation of Fast Tape Station in CA0 beam line
- Target and ion source gas system to be refurbished
- Beam gate controls in ICR
- Beam diagnostics
  - BE-BI group to procure 20 FC/scanner units by Q1 2019
  - Also new scanner units for the separators are under procurement
  - To be installed in Q2 – Q4 in 2019
- N2 supply line for experiments
- CRIS platform integration and installation?
- Installation of second HT modulator...?

# REX/HIE-ISOLDE: RF List of activities (I)


- Design and install a new cooling system for IH structure (beyond LRF team capacity: external resources are required)
- 90kW Bertronix amplifiers: profound status evaluation
  - Disassemble one amplifier
  - Define the strategy for the others and execute
- Purchase of two 101MHz 5kW solid-state amplifiers
  - One to be used to supply the Buncher
  - One spare

# REX/HIE-ISOLDE: RF List of activities (II)

- Consolidate the 202MHz Dressler solid-state amplifier used as tube amplifier pre-driver (obsolescence of some strategical components)
- Develop new FESA 3 classes for remote control of power amplifiers
  - Implement the automatic ramp-up of the equipment after “reset”
  - Improve the monitoring/logging (e.g., critical interlocks, tube gain)
- Replace the optical links in the power amplifiers
  - Consolidate the “Measurements Units”
- Replace Grid1 and Grid2 variacs with solid state modules

# Request for 3 beam diagnostic boxes & 2 steerers between REX and HIE-ISOLDE

Around 20% of beam is lost between the REX separator and the HIE-ISOLDE LINAC



Working Unit Description EDMS1892185	2018			2019												2020																					
	Jan	Fe	Ma	Apr	Ma	Jun	Jul	Au	Se	Oc	Nd	De	Jan	Fe	Ma	Apr	Ma	Jun	Jul	Au	Se	Oc	Nd	De	Jan	Fe	Ma	Apr	Ma	Jun	Jul	Au	Se	Oc	Nd	Dec	
Integration studies																																					
ECR																																					
Supply of Diagnostic Boxes																																					
Supply of 2 steerers																																					
Tests and mounting																																					
Installation																																					
Commissioning																																					

Meetings indico 9995 and Activity declared in PLAN ID 11617.

ECR will be written in July and circulated for comments and approvals at the end of summer



# HIE- ISOLDE activities


- Cryogenics
  - Preventive maintenance of the cryogenic system including major overhauling of rotating machinery
  - Cryo operation: Setup of the automatic controls for transient modes
- Installation of fixed radiation monitors for each CM (4x) in the HIE tunnel connected to the monitoring system in the ICR
- HIE-LINAC
  - Possible repair of CM 4
    - RF coupler issue on cavity 3 of CM4
  - W. Venturini investigating the possibility of repairs during LS2
  - E. Siesling has provided a planning for the removal of CM4 straight after the last physics run this year

# Outline

- Recent developments
  - Start up
  - Tape station
  - HT upgrade
- Long Shutdown 2
  - Activities postponed
  - Target area
    - Frontend replacement
  - ISOLDE Hall
    - Separator upgrades
    - REX – HIE-ISOLDE
  - **Building 179**
    - Nanolab construction
  - Overall Planning


# Layout of the Class A Extension (nano-lab)

- Produce actinide nano materials targets by having a laboratory equipped for Uranium Nano target production
- Provide a safe working environment for the manipulation of actinide nano-materials - confinement
- Having a specific laboratory equipped for the validation of the oxidation process (target dismantling)
- Move the buffer area and increase its capacity




# Impact on existing facility?

- 1** Existing Fumehood will be dismantled in 179-R-001
- 2** Buffer area 179-R-021 will be transformed in type A laboratories with similar activities to 179-R-025 (replaced by new buffer area)
- 3** New attribution of room 179-R-005 for electrical equipment



# Nano-lab Preliminary Schedule



## Key Dates :

- Launch of the design in October 2018
- Beginning of LS2 in November 2018 until January 2021
- Beginning of civil engineering works in September 2019
- Installation of the remaining infrastructure from November 2020 to the end of March 2021
- **Commissioning of the extension April 2021**

# Outline

- Recent developments
  - Start up
  - Tape station
  - HT upgrade
- Long Shutdown 2
  - Activities postponed
  - Target area
    - Frontend replacement
  - ISOLDE Hall
    - Separator upgrades
    - REX – HIE-ISOLDE
  - Building 179
    - Nanolab construction
  - **Overall Planning**

