

### Study & Readiness for the LS3 dismantling activities of WP3 Transport and handling aspects

J-L GRENARD – EN-HE



9th November 2018

# WP3- dismantling activities planned for LS3


- Removal of inner triplet @ IP1 and IP5
- Removal of D1 @ IP1 and IP5
- Removal of DFBX @ IP1 and IP5
- Removal of D2, Q4, Q5 @ IP1 and IP5
- Underground transport routes
- WDP & Co
- Some points we would have to pay attention
- Some questions to answer
- Conclusion
- Biographie



# **Removal of inner triplet @ IP1 and IP5**

CERN CH-1211 Geneva 23 Switzerland





Date: 2015-03-25

INSTALLATION PROCEDURE

# Procedure for Removing the LHC Triplets in LSS1, LSS2, LSS5 & LSS8

### ABSTRACT:

This document determines the procedure for removing the triplets HCLQX (A-B-C). This procedure shows the dismantling of the environmental equipment around the triplets in order to give access, the opening of the interconnections and the removal of the triplets.

The dismantling takes place in a radioactive area. Failure to follow these instructions could cause personal injury and damage property.


PREPARED BY:	CHECKED BY:	TO BE APPROVED BY:
F. Kieffer TE/MSC	C. Adorisio, M. Arnaud,	L. Bottura
,		
L. Mora Vallejo TE/MSC	V. Baglin, S. Bartolomé Jiménez,	M. Lamont
	C. Bertone, K. Brodzinski,	
	JP. Corso, G. D'Angelo,	
	B. Dehning, C. Garion,	






### **Removal of inner triplet @ IP1 and IP5**





### Removal of D1 @ IP1 and IP5


Reverse procedure as for the installation





# **Removal of DFBX @ IP1 and IP5**

### Reverse procedure as for installation



# Removal of D2, Q4, Q5 @ IP1 and IP5

 General procedure for deinstallation of a cryomagnets



CER	N Div./Group or Supplier/Contractor Document No.
	TS-HE-HT
	EDMS Document No.
	975650

Date: 2008-10-23

Procédure de transport et d'installation

### RECHARGEMENT D'UN CRYO-AIMANT MQ LHC AVEC L'EQUIPEMENT MUE (MODULAR UNLOADING EQUIPMENT)

Abstract


Le but de cette procédure est de décrire les étapes pour recharger un quadrupôle MQ LHC (SSS) avec l'équipement MUE depuis les vérins LHC sur un véhicule de transport.

Préparée par :	Vérifiée par :	Approuvée par :
TS-HE-HT Jean Louis GRENARD	TS-HE Caterina BERTONE	Ingo RUEHL
	TS-MME Kurt ARTOOS Ofelia CAPATINA	



### **Underground transport routes**

### Transport path to be clarified /optimized





# WDP & Co

- All times have been estimated for the removal of the inner triplets (in the procedure)
- What is missing
  - WDP for DFBX, (D1, D2, Q4, Q5)
  - The dose rate estimation for the finalization of the WDP's
- Can we optimize? -> Open question



# Some points we would have to pay attention

- Waste: Where all this will stored? ISR?
- There is some destructive work to plan for the removal of the supports (required for the handling operation)
- Transport: We have to respect the transport rules (ADR)
- Storage: we need to have a place on the surface building for a temporary storage for a couple of days (for the whole LS3 for the shieldings)



### Some questions to answer

- A) Is the estimated time for removal reasonable/correct?
  To be discussed
- B) Dismantling preferential order?
  For DFBX and inner triplet -> Yes as defined in the procedure
- C) Removal must be done in parallel on several IP sides; how many teams could be planned? ( → impact on RESOURCES) for transport and handling we can do only one magnet a at a time best is to do one IP side then move to the next one
- D) Critical transport aspects ? Yes as explained in this presentation
- E) Procedures are all existing and/or updated? 90% done
- F) Any mock-up to be developed? For cryomagnet we have mock up to train our operators
- G) Any other ?



# Conclusion

- For the removal of all those components all the procedures exist
- A lot of details need to be finished
- A lot of coordination to be done between the different parties (especially for the triplets)
- We are on time for all those activities
- We would have to look for the optimization of the work procedure to optimize doses (ALARA)
- We have the required resources to continue the work

We are far from LS3 a lot of things could easily change!!



# **Biographie**

- GENERAL TRANSPORT VOLUME CRYOMAGNET -SEVERAL TRANSPORT SECTION
- https://edms.cern.ch/document/575311/0
- CRYO-MAGNET TUNNEL TRANSPORT DIPOLE IN TRANSPORT CONDITIONS
- https://edms.cern.ch/document/335736/0
- CRYO-MAGNET TUNNEL TRANSPORT SSS IN TRANSPORT CONDITIONS
- https://edms.cern.ch/document/335735/0
- LSS CRYOMAGNETS DIM. & WEIGHTS FOR TRANSPORT 1/2
- https://edms.cern.ch/document/354909/0
- LSS CRYOMAGNETS DIM. & WEIGHTS FOR TRANSPORT 2/2
- https://edms.cern.ch/document/354920/0



# **Biographie**

- TRANSPORT ET MANUTENTION DES CRYOAIMANTS MB LHC PENDANT LEUR INSTALLATION DANS L'ARC ET DS
- https://edms.cern.ch/document/627236/1
- Transport et manutention des cryoaimants LHC MQ ARC pendant leur installation dans le tunnel
- https://edms.cern.ch/document/635313/1
- Formation installation LSS
- https://edms.cern.ch/document/737556/1
- Fiches de chargement et d'installation des cryo-aimants LSS, DS et certains cryo elements spéciaux
- https://edms.cern.ch/document/876986/1
- Rechargement d'un cryo-dipole MB LHC
- https://edms.cern.ch/document/784591/4
- Rechargement d'un cryo-aimant MQ LHC
- https://edms.cern.ch/document/784592/1





### **Questions?**

