

ID	Task Mode	Task Name	Duration	Start	Finish	Predec	Resource Names	Text1	Gantt Chart (Apr '19 to Aug '19)											
1		Echafaudage	5 days	Mon 08-04-19	Fri 12-04-19	2SF	OUIVAROFF													
2		Demontage	20 days	Mon 15-04-19	Fri 10-05-19	4SF	TBD	Idealement 25 jours. Attente contractant Nov18												
3		Montage	80 days	Mon 13-05-19	Fri 30-08-19		RAM POWER													
4		montage LSS3-	15 days	Mon 13-05-19	Fri 31-05-19			incl. 100 m DN150/200												
5		montage LSS3 caverne	15 days	Mon 03-06-19	Fri 21-06-19	4		incl. 65 m DN150/200												
6		montage LSS3+	40 days	Mon 24-06-19	Fri 16-08-19	5		incl. 320 m DN150/200												
7		montage TA	5 days	Mon 19-08-19	Fri 23-08-19	6														
8		reparations + test pression	5 days	Mon 26-08-19	Fri 30-08-19	7														

Project: Project_LSS3_ENCV_20
Date: Wed 19-09-18

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			