LS2 preparatory meeting

A.Tauro





General information



LS2 duration: 27 months

Access mode: general

Underground visits: possible from 16 December 2018 (no visits during Xmas closure)


IMPACT requests: possible to make one request per activity (e.g. TPC disconnection).
 Not possible to make generic request to cover 1 year...

RP: personal dosimeter needed (no declassification)



LS2 master plan







December timeline





Remove shieldings






Disconnect PP0/PP1

Remove forward detectors and beampipe



Open L3 doors



Extract TRD SM6

LS2 starts

3 Dec '18

10 Dec

13 Dec

19 Dec

21 Dec '18



December key dates



• **ZEM** removal: 3 Dec

BLM removal: 4 Dec

PMD removal: 7 Dec

FMD1-V0A and T0A removal: 10 Dec

ADA removal: 10 Dec

• **TPC** disconnection: from 3 Dec

• ITS disconnection: from 11 Dec

Open L3 doors: Friday 14 Dec

TRD6 disconnection: 17-18 Dec

TRD6 extraction: 19 Dec

Please make sure you are available on these dates!



Preparatory and follow-up meetings



- Dates LS2 preparatory meetings:
 - Fri 30 Nov

Daily meetings from 3rd Dec 16h30

Weekly Friday's meeting from 3rd Dec



Underground access in December



- w49:
 - No access between 6:00 AM and 10:00 AM (ALTEAD only)
 - Restricted access between 10:00 AM and 17:00 PM (Miniframe disconnection)
 - Normal access after 17:00 PM
- w50:
 - No access between 6:00 AM and 10:00 AM (ALTEAD only)
 - Normal access after 10:00 AM
- w51:
 - Normal access
- No activities foreseen during Xmas closure



EN-EL interventions



- AUG on Monday 25 March 2019 no access on site (both surface and underground)
- 18kV, 3.3kV and LV network maintenance:
 - Mon 20 to Wed 22 Jan 2020: 3 days no general services no access on site (both surface and underground)
 - Thu 23 to Fri 24 Jan 2020: 2 days "Limited access" → details being worked out
- AUG on Monday 27 January 2020 no access on site (both surface and underground)
- Test secours: 19 Mar 2019
- Auto transfer test: 11 Apr 2020
- BIW test: 5 and 6 Oct 2020 from 18:00 to 00:00 no access underground



EN-CV interventions



Big maintenance:

- SF: from Nov 2019 to mid Jan 2020. NO impact on ALICE as both magnets will be OFF.
- UW: **stop UX mixed water** for 2 days in week 40/2019 (October).
- SU: various small perturbations + 1 day stop all cooling UX + 1 day stop all cooling SXL2 in week 16/2020 (April).

Small maintenance:

- UW: from mid Aug 2020 to mid Sep 2020. Stop mixed water UX for 1 day in week 37/2020 (September).
- SF+SU: weeks 45-47/2020: cleaning towers (stop SF 1 week) + 1 day stop all cooling UX.

Ventilation:

- Maintenance SXL2 cleanroom before April 2019. Procedure to be established (CV).
- SG2: w7/2019
- Gas extraction: w8/2019
- UX25 cavern: May 2020 (tbc)
- MCH and MTG: Apr 2020 (tbc)
- L3: Apr 2020 (tbc)
- ITS: Apr 2020 (tbc)

Raw water:

Test after Apr 2019. Short interruption (1 day), can be used tap water during the test.



Safety systems maintenance



- Fire detection: w2-3/2019
- Gas detection: w7/2019 (in parallel to SG2 ventilation maintenance)
- Red emergency phones: 20/2/2019
- Fire detection (racks): w10/2019



CERN Open Days



14 and 15 September 2019



ALICE tech.

EN-EA

MCH FEE cables O-side

FIT bunker to C-side cables (42)

CPV cables from CTP to CPV (53)

MCH RO cables I-side

FIT-C cables and fibers from bunker (I-side bottom chicane) (41, 43)

TS cables from racks to PPO (468-487, 489-508)

MFT cables from A15 to PPO (27-30-1)

Replace TPC/TRD/TOF 300mm2 LV cables (back-frame)

August holidays


CPV cables from A17 to CPV (52, 54)



Mar to Aug: pull cables

Planning optical fibers (EN-EL)








Miniframe planning (rework in SX2)









Day-by-day sequence w49

ALICE technicians

Institutes

Transport


Scaffolding

Other CERN groups



UX25 activities w49 – Mon 3 Dec 2018








Miniframe activities w49 – Mon 3 Dec 2018 AM



Miniframe access from 10:00






Miniframe activities w49 – Mon 3 Dec 2018 PM



Miniframe access from 10:00





UX25 activities w49 - Tue 4 Dec 2018




Cavern access from 10:00, restricted access until 17:00

No access CR1-5

ALTEAD (SX2): start bringing concrete blocks outside After 17:00 Surface: SX2-CR0 asphalt – until 7 Dec O - SIDE U1-208 20m2 ZONE C **PMD PMD** crates ONE A **CROCUS** PX24 - 2222 UPX25 - 3225 DIPOLE AREA B INSIDE L3 MAGNET Remove TPC gas lines (L3-MNF) U1-209 U1-205 Remove all MANU cards and CROCUS boxes of ST2 Removal of the four quadrants from the Cradle.

Miniframe activities w49 – Tue 4 Dec 2018








UX25 activities w49 – Wed 5 Dec 2018








Miniframe activities w49 – Wed 5 Dec 2018








UX25 activities w49 - Thu 6 Dec 2018



Cavern access from 10:00, restricted access until 17:00

ALTEAD: bring down the VSC transportation box


After 17:00





Miniframe activities w49 – Thu 6 Dec 2018








UX25 activities w49 – Fri 7 Dec 2018



Cavern access from 10:00, restricted access until 17:00

ALTEAD (SX2): bring down scaffolding for TRD


After 17:00





Miniframe activities w49 – Fri 7 Dec 2018








Miniframe activities w49 – Sat 8 and Sun 9 Dec









Day-by-day sequence w50

ALICE technicians

Institutes

Transport

Scaffolding

Other CERN groups



UX25 activities w50 – Mon 10 Dec 2018




Cavern access from 10:00

ALTEAD (SX2): start bringing big PX24 beams outside

Start emptying CR1

ALTEAD transport 2 ST2 quadrants to SX2 (1h)

O - SIDE






Miniframe activities w50 – Mon 10 Dec 2018



Cavern access from 10:00




UX25 activities w50 – Tue 11 Dec 2018



Unrestricted cavern access


Start LHC tunnel access





Miniframe activities w50 – Tue 11 Dec 2018








UX25 activities w50 – Wed 12 Dec 2018




Unrestricted cavern access





Miniframe activities w50 – Wed 12 Dec 2018








UX25 activities w50 - Thu 13 Dec 2018



Cavern access from 10:00


Start L3 access without watcher



Miniframe activities w50 – Thu 13 Dec 2018



Cavern access from 10:00




UX25 activities w50 - Fri 14 Dec 2018




Unrestricted cavern access

ALTEAD transport 2 ST2 quadrants to SX2 (1h)



Miniframe activities w50 – Fri 14 Dec 2018









Day-by-day sequence w51

ALICE technicians

Institutes

Transport

Scaffolding


Other CERN groups



UX25 activities w51 – Mon 17 Dec 2018




Unrestricted cavern access | Start UX visits (Sunday 16 December)



Miniframe activities w51 – Mon 17 Dec 2018






UX25 activities w51 – Tue 18 Dec 2018



Cavern lift maintenance from 6:00 AM to 8:00 AM, cavern access after 8:00 AM






Miniframe activities w51 – Tue 18 Dec 2018



Cavern lift maintenance from 6:00 AM to 8:00 AM, cavern access after 8:00 AM






UX25 activities w51 – Wed 19 Dec 2018



Unrestricted cavern access


ALTEAD: bring TRD6 in SXL2 (transfer into blue frame)






Miniframe activities w51 – Wed 19 Dec 2018





UX25 activities w51 – Thu 20 Dec 2018








Miniframe activities w51 – Thu 20 Dec 2018






UX25 activities w51 - Fri 21 Dec 2018



No access cavern whole day (ALTEAD starts at 6:00 AM)






Miniframe activities w51 – Fri 21 Dec 2018



No access cavern whole day (ALTEAD starts at 6:00 AM)







Activities Xmas closure



Activities Xmas closure



• BE-ICS: evacuation sirens tests – 27.12 from 8:00 to 12:00





Storage in December



SX2 in December, storage



V0A-FMD1 → 610

ADA → 3297; ADA shielding → SU2

PMD ventilation pipes → bin

ZEM \rightarrow 3297; ZEM table \rightarrow SU2

RB24 beampipe + vacuum equip. → FLEX

Beampipe protection → SU2

BCM → Pieter

BLM → BLM team

TPC black hoses and supports → 3297


ITS PP1 and PP0 services → bin

TRD table → outside behind tent

Detector crates → 610

All blocks evacuated before Xmas
PX24 beams outside SXL2
UX25 blocks on the parking, next to SG2


ALICE blocks





SXL2 in December, storage





L3 ventilation pipes → SXL2 ?

