


# Progress of the Neutral Beam Test Facility Project

V. Toigo on behalf of NBTF team  
Consorzio RFX, Padova, Italy


# Heating systems at ITER - summary

ITER operational phase	Time line	Power requirement (MW)			
		NB	EC	IC	LH
First plasma	2025		6.7		
Pre fusion power op. 1	2028 – 2030 (mid)		20		
Pre fusion power op. 2	2032 (mid) – 2034 (FQ)	33	20	20	
Fusion power op (DT)	2036 onwards	33	20	20	
Upgrade potential		50	40	40	40




EC system	IC system	NBI system
170 GHz	40-55 MHz	870 keV H <sup>0</sup> , 1 MeV D <sup>0</sup>
NTM, ST control, $j(\rho)$ control, EC-assisted startup,	High fusion gain, ST control, wall cleaning,	Bulk current drive, rotation,
24 gyrotrons (24 x 0.8 MW)	2 antennas (2 x 10 MW)	2 injectors (2 x 16.5 MW)

# H&CD configuration for the Staged Approach




Source: *The ITER Research Plan, Version 1.3, 06 Aug 2018 IDM ref. W7W4NZ*


# ITER H&CD systems



- Additional heating: ECRH, ICRH, NBI



- 2 (+1) HNB: Heating Neutral Beam
- 1 DNB: Diagnostic Neutral Beam
- NBTF: Neutral Beam Test Facility



## 2 HNBS (+1): deuterium

- $I_{\text{acc}} = 40 \text{ A}$
- $V = 1 \text{ MV}$
- $t_{\text{pulse}} = 3600 \text{ s}$
- $P_{\text{beam}} = 16.5 \text{ MW}$
- divergence  $< 7 \text{ mrad}$
- aiming  $\pm 2 \text{ mrad}$
- non-uniformity  $< 10\%$
- $e^-/D^- < 1$

EUDA & JADA procurement

- Generation, extraction, acceleration of 40A negative deuterium beam:
  - Non-uniformity <10%
  - Caesium distribution
  - Inductively coupled plasma: RF coupling to plasma; RF coils in vacuum
  - Co-extracted electrons; generation of electrons in accelerator
- 5-steps acceleration of negative deuterium ions to 1MV
  - Divergence <7mrad; aiming not exceeding  $\pm 2$ mrad range
  - Voltage holding at low pressure with free charges and radiation
- NBI operation for one hour (RAMI)
  - Thermal and thermomechanical issues
  - Beam stability
  - Radiation from ITER



- Generation, extraction, acceleration of 40A negative deuterium beam:
  - Non-uniformity <10%
  - Caesium distribution
  - Inductively coupled plasma: RF coupling to plasma and RF coils in vacuum
  - Co-extracted electrons; generation of electrons in accelerator
- 5-steps acceleration of negative deuterium ions to 1MV
  - Divergence <7mrad; aiming not exceeding  $\pm 2$ mrad range
  - Voltage holding at low pressure with free charges and radiation
- NBI operation for one hour (RAMI)
  - Thermal and thermomechanical issues
  - Beam stability
  - Radiation from ITER

**Worldwide coordinated effort addressing these challenges: ITER-IO, QST, IPP, NIFS, IPR, Consorzio RFX and negative ion beam community**

- Accompanying facility in preparation and support of ITER operation:
  - To realise and commission prototype NBI systems: e.g. HV components @1MV, cryopumps, ...
  - To achieve nominal parameters of source and beam
  - To optimize HNB operation
  - To improve reliability and availability of injectors
  - To finalise HNB design
  - To solve HNB issues during ITER operation
- NBTF hosts two experiments:
  - SPIDER: optimisation of ion source: current density, uniformity, stability
  - MITICA: full-size prototype of ITER NBI: high voltage holding, beam optics, aiming



# ITER Neutral Beam Test Facility




- Total area:	17,500 m <sup>2</sup>
- Covered area:	7050 m <sup>2</sup>
- Internal Surface:	9170 m <sup>2</sup>
- Maximum height:	24.0 m

NBTF hosts the two experiments: the negative ion source **SPIDER** and the 1:1 prototype of the ITER injector **MITICA**  
Each experiment is inside a concrete biological shield against radiation and neutrons produced by the injectors  
Thanks to these shielding the assembly/maintenance area will be fully accessible also during experiments

# SPIDER: full scale prototype of HNB/DNB source

Extractor and accelerator



3x Cs ovens

8x RF drivers






- Optimisation of production of negative ions in terms of:

- Density
- Uniformity
- Stability
- Co-extracted electrons

	Unit	H	D
Beam energy	keV	100	100
Maximum Beam Source pressure	Pa	<0.3	<0.3
Uniformity	%	±10	±10
Extracted current density	A/m <sup>2</sup>	>355	>285
Beam on time	s	3600	3600
Co-extracted electron fraction (e <sup>-</sup> /H <sup>-</sup> ) and (e <sup>-</sup> /D <sup>-</sup> )		<0.5	<1

# SPIDER Components

## Vacuum-insulated beam source



# SPIDER power supplies




**Ion Source Power Supply**



**Transmission Line**



**Multi-winding transformers**



**Acceleration Grid Power Supply**




**High Voltage Deck (HVD)**

# SPIDER beam source inside vacuum vessel



**CONSORZIO RFX**  
Ricerca Formazione Innovazione



# First SPIDER operations

SPIDER operation started on 4 June 2018 .... just a few days before the official inauguration made in presence of the ITER DG, Dr. B. Bigot




1:43:05

0:24:4

# MITICA full scale prototype of ITER HNB


Optimisation of neutral beam in terms of:

- Performances
- Reliability
- Availability





	Unit	H	D
Beam energy	keV	870	1000
Acceleration current	A	46	40
Max Beam Source pressure	Pa	0.3	0.3
Beamlet divergence	mrad	$\leq 7$	$\leq 7$
Beam on time	s	3600	3600
Co-extracted electron fraction ( $e^-/H$ ) and ( $e^-/D$ )		$< 0.5$	$< 1$

# MITICA components




CRYOGENIC PUMPS




BEAM SOURCE



CALORIMETER




RESIDUAL ION DUMP



NEUTRALIZER



# MITICA Vacuum Vessel



Vessel, made of Stainless Steel; 15m × 5m × 5 m; divided into Beam Line Vessel and Beam Source Vessel




*BLV in Feb 2019: welding of ports and other internal supports, before final machining*





*BLV – On-going final machining*





- Contract signed with Alsyom-Seiv (F) in Oct 2018
- Delivery on site by summer 2022
- Presently: realisation and test of prototypes of critical components




- Two-stages contract:
  - stage 1 completed
  - stage 2 under preparation
  - delivery planned for Q3 2023
  
- Three suppliers awarded Stage 1:
  - AVS Tecnalia (E)
  - SIMIC (I)
  - De Pretto Industrie – ATT  
Angelantoni Consortium (I)




- Delivery planned for Q4 2020
- Cryopanel: 2 x 8m x 2.8m
  - 5000m<sup>3</sup>/s in hydrogen; 3800m<sup>3</sup>/s in deuterium
  - Cryogenic power at 4.5K: 800W (supercritical He)
  - At 81K (thermal radiation shield): 17.4kW (gaseous He)
- MITICA Cryopump procurement subdivided in three lots:
  - Support Frame and Assembly by SDMS (F)
  - Charcoal coating of pumping surfaces by SDMS (F)
  - Aluminium expansion profiles by Ravanat (F)



Aluminium profile extrusion  
(MGOP/SDMS)



Hydroforming process (Ravanat)



Charcoal coating process (SDMS)

- Cooling plant for 70MW: 1000m<sup>3</sup> water basin; 17MW at cooling towers
- Cryogenic plant & cooling plant: installed; under test and commissioning
- Gas injection and vacuum system: GSD-Shared Plant Unit; 2 independent vacuum and gas injection systems; for MITICA under installation; for SPIDER operating



*MITICA Cryogenic Plant components and piping inside Building 2 for production and distribution of 4 K SCHe and 80 K GHe*

*View of Cooling Plant Primary Circuits inside MITICA Neutron Shield*

# MITICA Power Supplies



1MV Insulating Transformer




1MV AGPS-DC Generator

1MV Faraday Cage (hosting Ion Source PSs)



HV Bushing



Vacuum Vessel




RIDPS



AGPS Conversion system  
60MW CW

HV Transmission Line

- Combined tests HVD1 + 1MV JADA insulating transformer
- Successful execution of integrated insulation tests on 9 July 2019:
  - -1.2MV, 1h: Insulating Transformer (via HVD1)
  - -1.06MV, 5h: HVD1 + Insulating Transformer
  - 5 pulses from -1.06MV to -1.265MV




# MITICA: BSV – HVB Integration

*HVB transport*



*Lowering, positioning and fixing of HVB to Support Structure and BSV*



*Final positioning of curved element*




*Short-circuiting device inside BSV*



*Final insulation tests planned for autumn 2019*



# MITICA timeline





प्लाज़्मा अनुसंधान संस्थान  
Institute for Plasma Research



# Thank you for your attention

# Overall planning of development of NBI for ITER

