



Implementation of Earned Value Management (EVM) in HLLHC Project

R. Martins

12/12/2018

Goal of HL-LHC as fixed in 2010

From FP7 HiLumi LHC Design Study application

The main objective of HiLumi LHC Design Study is to determine a hardware configuration and a set of beam parameters that will allow the LHC to reach the following targets:

A peak luminosity of $L_{\text{peak}} = 5 \times 10^{34} \text{ cm}^{-2}\text{s}^{-1}$ **with levelling**, allowing:

An integrated luminosity of **250 fb⁻¹ per year**, enabling the goal of $L_{\text{int}} = 3000 \text{ fb}^{-1}$ twelve years after the upgrade.

This luminosity is more than ten times the luminosity reach of the first 10 years of the LHC lifetime.

Ultimate performance established 2015-2016: with same hardware and same beam parameters: use of **engineering margins**:

$L_{\text{peak ult}} \cong 7.5 \cdot 10^{34} \text{ cm}^{-2}\text{s}^{-1}$ and **Ultimate Integrated** $L_{\text{int ult}} \sim 4000 \text{ fb}^{-1}$

LHC should not be the limit, would Physics require more...

Project approved by CERN Council in June 2016

Technology landmarks




CIVIL ENGINEERING
 2 new caverns and two new 300-metre service galleries, two new large shafts;
 10 new technical buildings on surface in P1 and P5 (ATLAS and CMS)




"CRAB" CAVITIES
 8 superconducting "crab" cavities for each of the ATLAS and CMS experiments to tilt the beams before collisions.



BENDING MAGNETS
 2 pairs of shorter and more powerful dipole bending magnets to free up space for the new collimators.



FOCUSING MAGNETS
 12 more powerful quadrupole magnets for each of the ATLAS and CMS experiments, designed to increase the concentration of the beams before collisions.





COLLIMATORS
 15 to 20 new collimators and 60 replacement collimators to reinforce machine protection.




CRYOGENICS
 2 new large 1.9 K helium refrigerators for HL-LHC near ATLAS and CMS



SUPERCONDUCTING LINKS
 Electrical transmission lines based on a high-temperature superconductor to carry current to the magnets from the new service galleries to the LHC tunnel.







Accelerator and Technology Sector Directorate Office (ATS-DO)


- Unit of the Accelerator and Technology (A&T) sector
- Staffed by persons working on main projects or studies such as HL-LHC, FCC, CLIC and EU Activities.
- No hierarchical functions within the departments of the A&T sector.
- Project and Study leaders report directly to the Director for Accelerators and Technology.

Source

<https://espace.cern.ch/acc-tec-sector/mandate.aspx>



EVM Guidelines




Accounting Considerations
(6 criteria)

EVM Analysis / Reports
(6 criteria)

Revision / data maintenance
(5 criteria)

Planning / Schedule / budgeting
(10 criteria)


Organization
(5 criteria)



EIA – 748 Standard for Earned Value Management
(32 criteria)

EVM Guidelines

Analyzes and Management reports




SV – Schedule variance
 CV – Cost variance
 AC – Actual cost
 PV – Planned value
 BAC – Budget at Completion



Am I spending more than I expected?

$$CV = EV - AC$$

EV < AC	EV = AC	EV > AC
(-) CV	(0) CV	(+) CV
Over	On	Under



Am I on schedule?


$$SV = EV - PV$$

EV < PV	EV = PV	EV > PV
(-) SV	(0) SV	(+) SV
Behind	On	Ahead

EVM & Planned value evolution since 2016

950 MCHF (Material)

HL-LHC
180 MCF
>350 MC



Project: LRD-PRJ
Workpackage: HLLHC 4.1.1
Baseline: Baseline 2.3.0

EVM in the context of the HL-LHC project

Input to

- In general weekly
- Technical updates
- WP Progress monitoring

EDMS NO. 1843132 REV. 0.1 VALIDITY DRAFT
 REFERENCE: N/A

REPORT

WP7 BUDGET AND SCHEDULE REPORTING – DOCUMENTING PSM

Abstract
 This document summarizes the Cost and Schedule situation of WP7 for the month of September 2017.
Disclaimer: The document is prepared by the HL-LHC budget office. The information is not to be used for any other purpose than complemented by WPL's view on EVM performance indices.

TRACEABILITY

Prepared by: B. Delille, R. Martins, M. Barberan Marin
Verified by: I. Laugier, L. Taviani, M. Bernardini
Approved by: D. Wollmann, L. Rossi
Distribution: Project Office, DH and GL concerned, Budget Office

Rev. No.	Date	Description of Changes (major changes)
0.1	2017-09-05	Original version for PSM of 14 September 2017

This document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use

WP

EDMS NO. 1843132 REV. 0.1 VALIDITY DRAFT
 REFERENCE: N/A

HLHC 7.1 - DQ - ENERGY EXTRACTION SYSTEM
 Baseline 1 - From 01-Jan-2018 to 31-Dec-2026

Figure 2

HLHC 7.2 - CB - BEAM INTERLOCK SYSTEM
 Baseline 1 - From 01-Jan-2018 to 31-Dec-2026

Figure 3

EDMS NO. 1843132 REV. 0.1 VALIDITY DRAFT
 REFERENCE: N/A

HLHC 7.4 - DQ - QUENCH PROTECTION SYSTEM
 Baseline 1 - From 01-Jan-2018 to 31-Dec-2026

Figure 4

HLHC 7.6 - CB - POWERING INTERLOCK SYSTEM
 Baseline 1 - From 01-Jan-2018 to 31-Dec-2026

Figure 5

The comparison of the planned value (PV) of the active baseline (blue curve) with the earned value (EV-green curve) and actual cost (AC-red curve) for WP7 is shown on Figure 6.

- Comm
- Project
- C&S U
- Baseli

ear
nitoring
nitoring

HLHC
Project C&S
Reviews

- Every 18 months
- Project Progress reporting
- C&S Update
- Savings/Loss reporting
- Baseline changes proposal

Training

- PMI Project Management course



- 2 French courses
- AXEL course

Thank you!