

## Task 15.4: Improvements of the test beam infrastructure at INFN-LNF

Paolo Valente

INFN Roma

Bruno Buonomo, Claudio Di Giulio, Luca Gennaro Foggetta, Gianfranco Morello

INFN LNF



■ Civil engineering completed













■ New cooling distribution completed









- Test of new PFN charging power supplies **completed**
- Linac **restarted**
- New BTF-1 line **commissioning done**  
(both with short and long beam pulses)

# Status


(April '18 annual meeting)

- **Schedule and delays influenced by:**
  - Funding timing
  - Administrative overhead
  - Interference of infrastructural work with accelerator complex operations
- **The main uncertainty comes from the construction of the new magnets**
  - All projects started and almost all productions on-going
- Civil engineering on track **Done**
- Upgrade of cooling, power, services also proceeding **Done**
- Updated schedule for new beam-lines
  - BTF-1 expected restart: **June 2018** **Done**
  - BTF-2 installation and commissioning: **first months of 2019**
  - **Move D15.4** (New Frascati beam line) **to M50**
- Photon tagging ready, need to be installed on new line
  - **Move D15.5** (Photon tagging) **to M52**
- New magnets power supplies delivered, Nov. '18
- Power cables ready, Dec. '18
- New bunker completed, Dec. '18 – Jan. '19

Oct. '18 to Feb. '19: 5 months running on BTF-1

- New DC dipoles (2) expected Jan. '19
- New quadrupoles (7) expected Feb. '19

# First BTF-1 user: PADME experiment








30 May



27 Jun.



2 Sep.



4 Jun.



13 Jun.



6 Jul.






6 Sep.



14 Sep.




4 Oct.







PbF<sub>2</sub> calorimeter




BGO calorimeter






Scintillating bars veto



Diamond target





BTF beam





# Long beam-pulse optimization



- SLED'ed RF limits the **effective pulse length** to  $\sim 200$  ns (250 ns at gun)
- **Improvement of DAΦNE hall shielding**
  - Limited to 10k positrons/pulse due to RP limit in the hall
    - Added concrete (50 cm) in front and lead on the top of the “blue wall”
    - Up to **20k positrons/pulse**: nominal intensity for 200 ns long pulses ( $10^2$  positrons/ns density)
- **Continuous optimization of LINAC**
  - Transport optimization (focussing coil, LINAC quadrupoles) for reducing the dose in the tunnel
    - A lot of work in October: great reduction of lost beam due to defocussing along the LINAC for getting the required intensity at BTF target. Hottest point: three-way vacuum chamber downstream of BTF pulsed  $3^\circ$  dipole
  - Optimization of **gun HV** vs. **pulse signal height** (new attenuator) vs. **grid voltage** vs. **timing with respect to RF**
    - From  $\sim 20$ k positrons/pulse with approximately  $10\text{-}12 \mu\text{Sv/h}$  in BTF hall, corresponding to  $\sim 5 \times 10^{10}$  electrons on BTF target, further improvement **by a factor 2** in present configuration

# BTF-2 line vacuum



Turbo

Be diaphragm



BTF-2 connected to LINAC vacuum

Ionic

Be Window



- Quadrupoles




- Fast dipole



- DC dipoles






## Power supplies




90 ms ramp

# Power supplies and cables installation








- Fixed some details in the drawings...




Sep. '18



Nov. '18

Dipoles elivery expected **this week**





Dec. '18





# WP 15.4 status

## Magnets

- ✓ 15° pulsed dipole for beam-splitting: **built, measured and installed**
- ✓ BTF-1 45° DC dipole and quadrupoles : **installed** and **operational**
- ✓ BTF-2 extension magnets: 45° DC dipoles and quadrupoles: **in delivery (Sigmaphi)**

## Power supplies

- ✓ 15° pulsed dipole, new DC dipoles, new quadrupoles: **all delivered**
- ✓ Cables: **installed**

## Supports and vacuum

- ✓ BTF-1 and BTF-2 branches: **installed**
- ✓ BTF-2 extension: **built**


## Infrastructure

- ✓ Civil engineering and building modifications: **done**
- ✓ Second bunker: **completed**
- ✓ Upgrade of electrical power: **done**
- ✓ Upgrade of conditioning system: tender **assigned**
- ✓ Upgrade of water cooling system:
  - ✓ New distribution system, collectors, valves, interlocks inside building: **ready**

# WP 15.4 status

## Installation

- ✓ Old beam-line dismantling: **done**
- ✓ Cables re-routing: **done**
- ✓ BTF-1 and BTF-2 branches: **installed** and **aligned**
- ✓ Timing system for split beam-lines: hardware & software **ready**
- ✓ Software development for new magnets: **to be tested**



July 2018

## Beam

- ✓ LINAC restart after long shutdown: **done**
- ✓ BTF-1 commissioning: **successful**



April 2018



September 2018



# WP 15.4 next steps

## BTF-2 branch now ready

### BTF-2 line switch-on:

- ✓ Power supply for beam-splitting dipole ready, cables ready, cooling ready
- ✓ Beam commissioning: **Jan. '19**
- ✓ Then ready to open line to users

### Magnets

- ✓ **BTF-2 extension** : 45° DC dipoles and quadrupoles **delivery (Jan. '19)** and **installation (Apr. '19)**

### Infrastructure

- ✓ Upgrade of conditioning system: **(Mar. '19)**

**D15.4 – New Frascati beam line**




Spares



# The project

- Realize a **second beam-line** and experimental hall
- Consolidate the linac: extend lifetime of ~10 years



# Timeline

**12/11/2015:** 1st proposal to INFN MAC

**16/03/2016:** Conceptual design INFN-16-04/LNF, Review of INFN MAC

**22/06/2016:** Review with CERN warm magnets group

**10/10/2016:** Final layout of beam-lines

**17/01/2017:** Meeting with INFN LASA magnets group

**01/03/2017:** Workshop with industries and ILO in Bologna

**06/04/2017:** First part of funding available (1.6 M€)

**22/06/2017:** Status report to INFN MAC

**20/09/2017:** Start of BTF shutdown

**01/10/2017:** Second part of funding available (350 k€)

**19/12/2017:** Start of civil engineering


**01/04/2018:** Start of beam line dismounting

**04/07/2018:** Third part of funding available (650 k€)

**12/07/2018:** First beam in BTF-1 line



**23/10/2018:** Status report to INFN MAC

**2019:** BTF-2 line installation and commissioning





# Photon tagging



2005: designed and built in collaboration with the AGILE satellite team, with the main purpose of the scientific payload calibration (for gamma astronomy): Silicon trackers + calorimeter



## Issues with this configuration:

- **Low rate**
  - Due to limitations of **multiplexer** and custom-made DAQ boards
  - Need to select single tracks
- **Spurious events**
  - Scattered electrons hitting tagging modules from behind
  - Showering electrons due to grazing angles
- **Dead channels**
  - Many custom modules with **obsolescent** components
  - Some broken microstrip modules



# Photon tagging




DHSTB02: 45° sector dipole  
H-shape





# Photon tagging

30° sector dipole  
C-shape




# Tagging hardware improvements

- Single SSD hybrid test stand
- SSD tested directly with beam in the DHSTB-02 inner arc
- Good status of most TAA1 chips
- 50 Hz trigger rate

Fully functional but:

- No auto-triggering feature
- No hardware zero suppression
- No SSD hybrid multiplexing



In collaboration with Michela Prest and Erik Vallazza,  
Università Insubria, Como and INFN Trieste



## Readout hardware improvements

- New FPGA logic board with an upgraded DC-DC converter ( $\pm 7,5V$ ) to drive longer hybrid strip bus cables
- New FPGA board hosts logics for multiplexing  $6 \times$  ( $3 \times$  each TAA1 ASIC), for an overall 2304 channels (serial)
- New analog and digital data bus layout
- Zero suppression can be implemented
- Self-triggering implemented

6x



## Firmware and software improvements

- New firmware in the ADC board (VME Cyclone Board) implemented for reading 2034 strips digitized data in DMA VME cycle.
- A daughter board in VME Cyclone has been implemented to read and implement TAA1 self-triggering
- New firmware release in the 12 bit ADC board for digitizing up to 2304 TAA1 channels
- New DAQ and data analysis software has been implemented and successfully tested

System ready for installation








# Linac setup for PADME

- **Maintenance** after KLOE-2 run: **done**
- Linac restarted in **mid Jun., Sep: '18: beam commissioning** for the PADME run

## Beam configuration for PADME:


- Positron beam: two possibilities:
  - Production at the linac **converter** and then accelerate with high-energy sections: higher intensity, lower maximum energy, lower background in BTF
  - Produce at the **BTF target**, from highest possible energy electron beam: **higher maximum energy**, lower maximum intensity and probably higher background in BTF hall
- Longest possible pulse: up to **200 ns**
  - Pulse length for DAΦNE injections: **<13 ns** (damping ring RF: 74 MHz)
- Tunable intensity:  **$10^4$ - $10^5$  positrons/pulse**
- **Energy**: at least **550 MeV**
  - Also 250 and 300 MeV needed (above and below  $m_X \sim 17$  MeV)



## Reminder: BTF operation modes

The beam can be delivered in different modes: **dedicated** or **opportunistic** operations and **with** or **without** attenuating target. Different ranges of beam parameters can be achieved:


LINAC Conditioned  
Primary Beam,  $E_0$



Cu target, 1.7-2-  
2.3  $x_0$




- Fixed energy,  $E_0$ 
  - Steering and transverse tuning
- High current
  - from top current
  - tunable in 6 orders of magnitude
- Tunable energy
  - All energies from  $E_0$  to  $\approx 30$  MeV
- Tunable multiplicity
  - From max(E) to single particle per shot
- Particle type decoupled from LINAC







# Opportunistic running

■ No beam (switch of LINAC polarity)




Example: signal in PADME calorimeter




# Beam-lines simulation

## Simulation of old BTF beam-line with G4beamline

- Actual configuration of magnetic and not magnetic (target, scrapers) elements




Real beam





# Beam-lines simulation



Real beam

