

# WP6a Master Plan, Key Milestones Functional requirements DFX Within WP6a System



### The HL-LHC Cold Powering (WP6a)

- Four Cold Powering Systems
- > Two different types of Cold Powering Systems (one for the Triplets and one for the Matching Sections (D2 and its correctors)

Systems for ITs and MSs identical at P1 and P5






Focus of this review is on the systems powering the Triplets

# The HL-LHC Cold Powering (WP6a)

### **Cold powering system for HL-LHC Triplets:**

- One SC Link;
- One DFX;
- One DFHX;
- All current leads for Triplets;
- All required ancillary equipment.







### **HL-LHC Triplets**

EDMS 1821907


	Magnet	Cold Powering													
	I <sub>ult</sub> (kA)	I <sub>peak</sub> (kA)	I <sub>lead</sub> (kA)	I <sub>cable</sub> (kA)	N <sub>leads</sub> /N <sub>cables</sub>										
MQXF	17.82	-	18	18	2										
Trim Q1	2	2.4	2*	7	1										
Q2a/Q2b	Protec.	5.6	2*	7	1										
Trim Q3	2	6.8	2*	7	1										
MCBXFB	1.73	-	2	2	2+2										
MCBXFB	1.59	-	2	2	2+2										
MCBXFA	1.73	-	2	2	2										
MCBXFA	1.59	-	2	2	2										
D1	12.96	-	18	18	2										

4× 18 kA 3× 7 kA 12 × 2 kA





#### **WP6a Master Plan**





Tendering

Installation

Achieved milestone

Future milestone

Tests

Spares

FC dates

Manufacturing


### **DFX in WP6a Master Plan**

Master plan		2018			2019				2020			2021				2022					20	23	3	2024				2025				
	Q1	1 Q2	Q3	Q4	Q1	Qź	Q3	3 Q4	1 Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
	Τ		Π	FC	Ju	ne	20	19	Fir	st ı	ıni																				П	$\neg$
DF	T				T	4			<		4												Г		Γ						П	П
	Ţ		Ц																												П	
	╀	_	L	_ <	$\langle \rangle$				<b>3</b> 0 J															┞	ш	$\vdash$	_				Ш	
	╀	+	H	_	×	$\nearrow$			nd													vie	w	┝	Н	┝	┝		┝	_	${oxed{\sqcup}}$	4
	╀	+	Н	Н	╀	ĸ,	<u>≥D</u>	PFN	<u>Er</u>	nd o	of N	vlay	20	119	: C	bnc	ер	tua	II D	esi	gn	L	┢	┢	₩	┢	┢		┢		Н	4
	+	+	۲		Ĺ		T	T	Ť				Т				Г				Г		Г				$\vdash$		$\vdash$		H	$\dashv$
Test Demo	T	T																					Г								П	$\neg$
		De	mo	1			Dei	mo	2																							
Test Proto	Т				Г		Г					<	S	yst	em	fo	- St	rin	g (1	es	ed	).Fı	1111	eng	th	and	al	со	mp	one	nts	
						П																									П	
Test series																															П	
Installation in tunnel																																
String													$\rightarrow$																			





### **WP6a Key Milestones**



Full-scale CERN proto 18 kA REBCO lead – March 2019

Series procurement MgB<sub>2</sub>– FC Dec 2018

Series Cabling MgB<sub>2</sub> – FC Dec 2018

SC Link Cryostat technology (2-walls) – Sept 2018

Series SC Link Cryostat procurement – FC September 2019

Series SC Link assembly-FC Sept 2019

Prototype DFX – March 2019 Series DFX/DFM – FC June 2019

Prototype DFH – June 2020 Series DFH – FC June 2019

Demo 1 – Dec. 2018/ March 2019. Demo 2 – Dec. 2019

Prototype System – Dec. 2020

Series Test – June. 2021

String – June. 2021

### **DFX Functional Requirements**

Interface to SC Link (mechanical, electrical)

Space requirements for SC Link

MgB<sub>2</sub> to Nb-Ti splices

Accessibility

Nb-Ti tail (attached to SC Link) feasibiliy







# Thank you!

