

Agreement KE4082/TE: ADDENDUM No. 2

to

FRAMEWORK COLLABORATION AGREEMENT KN3369

between

THE EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH (CERN)

and

THE WROCLAW UNIVERSITY OF SCIENCE AND TECHNOLOGY (WUST)

concerning

Collaboration between CERN and WUST in the matter of the consolidation of the LHC Dipole Diodes during LS2

# The DISMAC Project

Wecome (back) presentation

J.Ph. Tock (TE-MSC)



- > Introduction
- > DISMAC:

Diodes Insulation & Superconducting MAgnets Consolidation


- Scope
- Organization chart
- > Your contribution
- Mock-ups / Training
- > Schedule
- > Conclusions











TE

#### **TECHNOLOGY DEPARTMENT**

Also LS2 coordinator

(CERN-wide)

José Miguel JIMÉNEZ Head of Department

Thomas Otto Departmental Safety Officer

Also DISMAC Safety officer

ABT Accelerator Beam Transfer

Brennan GODDARD GL Malika MEDDAHI DGL

> CRG Cryogenics

Dimitri DELIKARIS GL Serge CLAUDET DGL

EPC Electrical Power Converters

Jean-Paul BURNET GL Valérie MONTABONNET DGL

MPE
Machine Protection &
Electrical Integrity

Andrzej SIEMKO GL Markus ZERLAUTH DGL

MSC Magnets, Superconductors & Cryostats

> Luca BOTTURA GL Arnaud Devred DGL

> > VSC Vacuum, Surfaces & Coatings

Paolo CHIGGIATO GL PAUL CRUIKSHANK DGL

**MARCH 2019** 

PPR

Projects, Planning &

Resources


Mar CAPEANS GL

Lisette Van Den Boogaard DGL





### TE-MSC

# Magnets, Superconductors & Cryostats Staff Members



### **DISMAC:** The scope









The goal after LS2 is to reach 14 TeV

This requires powering / training the magnets
This is too risky without having consolidated
the diodes insulation hence the DISMAC
project


WUST Collaboration Welcome Meeting

### **TECHNICAL SOLUTION: 3 main actions**

1 Removal of accessible (metal) debris

2 Installation of *optimised* half-moon insulation pieces

3 Insulation of diodes bare busbars








### WUST contribution to DISMAC

Opening and reclosure of >1300 interconnections



**WUST Collaboration** 


Welcome Meeting

## Not only diodes ...

All the consolidation of the LHC superconducting magnets during LS2 [DISMAC].









#### Non conformities





# **Mock-ups / Training**










### **Mock-ups / Training**

Training and CERTIFICATION on mock-ups before intervening in the tunnel is mandatory and of utmost importance












Most of you are experienced © Beware there are differences





#### **DISMAC: J.Ph. TOCK**

Project Office: Logistics, Planning, Safety, Radioprotection, Budget C Adorisio, M. Bednarek, M Bernardini, R Faes, M Gonzalez Torres, S Le Naour, M Pojer, T Otto [DISMAC PSO], Y Pira, L Van Den Boogaard, E Vergara

Technical Advisor D Tommasini

Work Site Coordination M Pojer(\*)

(\*): Deputy

**Budget Officer** L VD Boogaard **Quality Assurance Manager A Devred** T Zickler

BLM **C** Zamantzas

**Ponce** 

**A Bastard** 

A Jacquemod

SIT S Le Naour N Bourcey

**CLEM Ph Denis** 

**DISCOQC D** Schoerling **CWICQC G** Arnau

SPQC **C.Scheuerlein** 

ICIT **C** Duclos M Strychalski

**Audits** S. Russenschuck

LTIC **J Perez Espinos** 

EIQA G D'Angelo

**CRIM N** Vauthier

**CWIC G** Favre P Freijedo Menendez

> DISCO **M** Pojer L Grand Clement

IC: InterConnection

**BLM**: Beam Loss Monitors

**CRIM**: CRyogenics InstruMentation **DISCO: Diode InSulation Consolidation** 

ICIT: InterConnection Inspection Team

OPCLIC: OPen & CLose Ics SIT: Special Interventions Team

A Name: Work Package / QC Leader

QC: Quality Control

**CLEM: Current LEads Maintenance** CWIC: Cutting and Welding ICs **EIQA**: Electrical Quality Assurance

LTIC: Leak Tests on ICs SPQC: SPlices QC

A Nothername: Work Package / QC Deputy

15.03.2019

### LHC-LS2: DISMAC



16/20

Feb-2019

Mar-2019

Apr-2019

## **NEXT STEPS (1/2)**

Advanced openings for special interventions

1st March 2019: First Interconnection opening IC QBBI.A30L8 sector 78
DISMAC project



Participation of several teams and groups (OPCLIC [TE-MSC], BLM [BE-BI], CRIM [TE-CRG], ICIT [TE-VSC], PO [BE-OP]) including collaborators from NTUA (National Technical University of Athens) and WUST (Wroclaw University of Science and Technology)

Training and certification Final rehearsals



May-2019

**ERN** 

03.2018

Opening of 1<sup>st</sup> interconnection for diode consolidation

#### May-2019

## **NEXT STEPS (2/2)**

Opening of 1<sup>st</sup> interconnection for diode consolidation



Opening of 1st IC in sector 81: Beg May-19 6

Closing of last IC in sector 78: Summer-20

Working day starts at the top of the lift

Temporary building at every point containing:

canteen, cloakroom, meeting rooms, toilets

Early start (sometimes at 6 am, usually around 7 am) to

ensure a complete working day (6 am to 3 pm) 9 hours including a one-hour lunch break





Quality Assurance Review

Reclosure of 1st interconnection




Completion of the 1<sup>st</sup> sector

Sum 2020

Reclosure of the last interconnection





### The "Dream" WUST team

Jacek	Muszynski	Team Leader
Pawel	Czubaszek	Deputy Team Leader
Jan	Garbowski	
Maciej	Nowak	
Pawel	Czarnecki	
Pawel	Herda	

Osieleniec

Branowski

**Panfil** 

Tuduj



### Your favourite contacts

DISMAC
L Ponce
A Bastard
A Jacquemod

Jakub

Konrad

Wieslaw

Wojciech

Wladyslaw Krupa

AOB
J Muszynski
MSC secretariat




### CONCLUSIONS

- DISMAC and especially your contribution are necessary:
  - to increase safely the LHC energy and to open doors towards discoveries
- > We are happy to welcome you in this endeavour
- > We are confident that success is at the end of the tunnel

Safety > Quality > Schedule



# **Experience from SMACC LS1**



New thermal shield design, removing the necessity of grinding



## **CMAC** Recommendation

Perform a quantitative risk analysis of the impact of potential problems caused by magnet training <u>[and operation]</u> and develop a mitigation plan.

Study the possibility to (remove debris in all magnets, to clean and) <u>better insulate the diode boxes</u> and establish the necessary time and resources required to do it

Beam energy : Run 2 @ 13 TeV c.m.

NO change of beam energy in 2017 and 2018

Goal is to prepare the LHC to run at 14 TeV during Run 3. Preference to make the change in energy in a single step.

Study how to reinforce the insulation (and to clean) during LS2 the electrical part connecting the dipole bypass diode.

Powering tests before and during LS2 should be defined

Working group was set up after Chamonix'17 workshop: How ?, How long ?, How much ?



