



Linac4 Summary

(including schedule and performance)

M. Vretenar, CERN

Description, motivations

Main technical issues

Status


Expected performance

Schedule

Linac4 is a new **160 MeV H⁻** linear accelerator, which will inject into the PS Booster (PSB).

Project started in 2008, civil engineering well advanced, completion foreseen for 2015.

Linac4 because 4th linac built at CERN.





Linac4 - Motivations




3

1. Linac 4 is the 1st step of a programme aiming at increasing **LHC Luminosity**. First limitation for increased intensity from the LHC injector chain comes from space charge induced tune shift at 50 MeV injection in the PSB → need to increase injection energy!
2. **Linac2** giving serious **reliability/sustainability worries**: persistent vacuum problems, obsolete RF tube design → instead of an intensive consolidation program, replace with a new linac.
3. **Increase intensity** for other PSB (and PS) users: ISOLDE,...
4. Implement at CERN **modern technologies** for better injection and reduced losses (chopping, H- charge exchange injection).
5. Prepare for a possible evolution towards **higher intensities** → Linac4 is compatible with 50 Hz operation and as injector to a high-duty cycle SPL (Superconducting Proton Linac).

- 2001: proposal to build the 120 MeV **warm part of the proposed Superconducting Proton Linac (SPL)** in the PS South Hall, injecting H^- into the PSB.
- 2003: energy up to 160 MeV, called "**Linac4**".
- 2004-08: Linac4 R&D (EU program + CERN).
- 2007: Linac4 part of "**White Paper**", approved in June Council meeting. New location under the "Mont-Citron" (no interference with running machines, extension to SPL).
- 2008: Official **Project start**.

The "Linac4 Project" is composed of 3 parts:

1. Construction and commissioning of **Linac4**.
2. Construction of the **transfer line**, **connection** to Linac2 line, **upgrade** of the measurement lines (*up to PSB wall, LBE dump*).
3. Modification of **PSB injection region** for H^- , 160 MeV (*+ commissioning of PSB with Linac4*).





Linac4 – Main Parameters



5

- ➡ Energy of **160 MeV** giving a **factor 2** in $\beta\gamma^2$ with respect to Linac2 (50 MeV) → space charge tune shift (limiting accumulated intensity in PSB) $\Delta Q \sim N/\beta\gamma^2$ → with twice the energy, **double N keeping the same tune shift**.
- ➡ RF frequency **352 MHz**, as old LEP RF system → can recuperate some klystrons and RF components from the LEP surplus.
- ➡ Repetition frequency **2 Hz**: 1.1 Hz present PSB limit, margin for some upgrade.
- ➡ Beam current **40 mA in 400 μ s**: provide >2 present PSB maximum number of particles.



Linac4 Parameters



Ion species	H ⁻		
Output Energy	160	MeV	
Bunch Frequency	352.2	MHz	
Max. Rep. Rate	2	Hz	
Max. Beam Pulse Length	1.2	ms	
Max. Beam Duty Cycle	0.24	%	
Chopper Beam-on Factor	65	%	
Chopping scheme:	222 transmitted / 133 empty buckets		
Source current	80	mA	
RFQ output current	70	mA	
Linac pulse current	40	mA	
N. particles per pulse	1.0	$\times 10^{14}$	
Transverse emittance	0.4	π mm mrad	
Max. rep. rate for accelerating structures			50 Hz

H⁻ particles + higher injection energy (160/50 MeV, factor 2 in $\beta\gamma^2$) → same tune shift in PSB with twice the intensity.


Re-use 352 MHz LEP RF components: klystrons, waveguides, circulators.

Chopping at low energy to reduce beam loss at PSB.


- Structures and klystrons dimensioned for 50 Hz.
- Power supplies and electronics dimensioned for 2 Hz.
- Infrastructure (cooling, electricity) dimensioned for 2 Hz.

- Standard (normal-conducting) linac layout, based on:
 1. pre-injector (source, magnetic LEBT, 3 MeV RFQ, chopper line)
 2. Three different types of accelerating structures, matched to the specific energy range (max. shunt impedance, easy access and maintenance, minimum construction cost).
 3. Beam dump at linac end, switching magnet towards transfer line – PSB.
 4. Beam measurements at linac end and at PSB entrance.

Linac length ~ 80 m




	Energy [MeV]	Length [m]	RF power [MW]	Focusing
RFQ	0.045 – 3	3	0.6	RF focusing
DTL	3 – 50	19	5	112 perm. quads
CCDTL	50 – 102	25	7	21 EM quads
PIMS	102 – 160	22	6	12 EM quads



Main features of the “Mount Citron” site:


- Length ~100m .
- Simple connection with the PSB, no interference with operating machines.
- Available earth shielding (place of an old spoil dump and shielding for PS)
- Possible extension to the future SPL

**RF:**

13 LEP klystrons (1.25 MW) + 6 new klystrons (2.8 MW, pulsed) feeding 23 cavities.
In the long term, pairs of LEP klystrons will be replaced by new klystrons (at end of life).
Some (and eventually most) of the klystrons will feed 2 cavities.




- Low-energy section: ion source, RFQ, chopping
- Accelerating structures
- PSB injection and beam optics
- Linac beam dynamics
- Reliability




3 MeV TEST STAND in the PS Hall:

- ☞ Ion source completed, first beam in July 2009, presently improving current.
 - ☞ Magnetic Low Energy Beam Transport
 - ☞ Radio Frequency Quadrupole being built at CERN, to be delivered in early 2011.
 - ☞ Chopping line built and tested (w/o beam).
 - ☞ LEP klystron (+ modulator) installed and tested in pulsed mode.
- Early characterization of the low energy beam is essential for a linac project!



DTL prototype, 2009



CCDTL prototype, 2008



PIMS prototype, 2010

Three structures of new design:
 DTL (Drift Tube Linac): complete revision of mechanical design w.r.t. other projects.


CCDTL (Cell-Coupled DTL): new structure, first time built for a linac.

PIMS (Pi-Mode Structure): new structure, first time built for a linac.

R&D since 2003.

Prototypes built (and tested at high RF power) for the three structures.

Construction starting in 2010.



Important modifications to the PSB injection region. The PSB is 4 superimposed rings!

- Higher injection energy (new distributor).
 - H- charge exchange (4 rotating foil mechanisms, dumps for unstripped beam).
 - Some new magnets, improved instrumentation, etc.
- All to be installed and tested in 3 months!



New working point to be determined in PSB with the Linac4 beam.
 Preparation of all the operational beams with the new injection
 Study of the high intensity beams.
 ...all in 3 months!

Beam optics design to minimize beam loss and emittance growth for:

1. Low activation (in particular for high duty cycle operation).
2. Minimum emittance growth for painting into the PSB acceptance.
3. Losses on concentrated spots (collimation).

LINAC4 BEAM DYNAMICS DESIGN for beam loss $< 1\text{W/m}$ at high beam power:

1. Smooth phase advance transitions.
2. Operating point far from resonances.
3. Longitudinal to transverse phase advance ratio 0.5-08 (no emittance exchange).
4. Smooth variation of transverse and longitudinal phase advance.
5. Large apertures (> 7 rms beam size)





Reliability (specially in the first years!) will be a challenge for a machine that has to provide beam to all CERN.

Linac2: ~6000 hours/year with fault rate ~1.5%.

Main approach:

- Prefer simple systems, with minimum number of components.
- Standardized equipment (as much as possible).
- Provide safety margins in the design.
- Prepare failure scenarii (to be applied in case of problems).
- Foresee a test period before connection to the PS Booster.
- Provide a sufficient number of spares.



- Ion source built, improving intensity.
- RFQ in construction at the CERN workshop.
- Chopper line completed, tested without beam.
- DTL prototype tested, launching orders for construction (start in June 2010).
- CCDTL construction started in Russia (VNIIEF Snezhinsk + BINP Novosibirsk).
- PIMS prototype being completed. High power tests in June, construction will start in January 2011.
- Design of dump, measurement lines and transfer line completed.
- PSB equipment in construction.
- RF layout defined, klystron contract placed, major orders in preparation.
- RF modulator prototype1 tested, prototype2 in construction, order in preparation.
- Orders for major components placed or in preparation.

- Building almost completed (foreseen delivery in September 2010).



March 2010




Oct. 2008



Start of work:
10/2008
Delivery
foreseen:
09/2010

Network of agreements to support Linac4 construction





BOTTOM LINE:

- Linac4 current 40 mA during 400 μ s (in $\varepsilon=0.45 \pi$ mm mrad) = 10^{14} ppp \rightarrow plenty of margin in intensity.
- 160 MeV energy chosen in order to double $\beta\gamma^2$ and therefore intensity in PSB for same ΔQ ($I/\Delta Q \sim \beta\gamma^2$) \rightarrow same performance as now with single batch injection from PSB into PS, increased performance in double batch.

Performance Tables – comparison Linac2/Linac4

20

LHC INJECTORS WITH LINAC2		Nominal LHC Double Batch	Expected Maximum Double Batch
PSB out <i>($\epsilon^* \leq 2.5 \mu\text{m}$)</i>	ppr	1.62×10^{12} (1bunch/ring) ↓ (6 bunches, h=7)	1.8×10^{12} (1bunch/ring) ↓ (6 bunches, h=7)
PS out , per pulse	ppp	9.72×10^{12}	10.8×10^{12}
PS out , per bunch <i>($\epsilon^* \leq 3 \mu\text{m}$)</i>	ppb	1.35×10^{11} (72 bunches) ↓ 15% loss	1.5×10^{11} (72 bunches) ↓ 15% loss
SPS out	ppb	1.15×10^{11}	1.27×10^{11}

Limitations are highlighted in yellow; values to be demonstrated are in italic. Case of 25 ns bunch spacing.

LHC INJECTORS WITH LINAC4		Nominal LHC Single batch	Maximum Single batch	Maximum Double batch	PSB @ 2 GeV Double batch
PSB out <i>($\epsilon^* \leq 2.5 \mu\text{m}$)</i>	ppr	3.25×10^{12} (2bunch/ring) ↓ (6 bunches, h=7)	3.6×10^{12} (2bunch/ring) ↓ (6 bunches, h=7)	2.05×10^{12} (1bunch/ring) ↓ (6 bunches, h=7)	3.2×10^{12} (1bunch/ring) ↓ (6 bunches, h=7)
PS out , per pulse	ppp	9.72×10^{12}	10.8×10^{12}	12.3×10^{12} (scaled 1998 limit, 206ns bunches)	19.2×10^{12} (PS limit scaled to 2 GeV)
PS out , per bunch <i>($\epsilon^* \leq 3 \mu\text{m}$)</i>	ppb	1.35×10^{11} (72 bunches) ↓ 15% loss	1.5×10^{11} (72 bunches) ↓ <15% loss	1.7×10^{11} (72 bunches) ↓ 20% loss	2.7×10^{11} (72 bunches) ↓ ??% loss
SPS out	ppb	1.15×10^{11}	$>1.3 \times 10^{11}$	1.37×10^{11}	

Goal:

Nominal intensity in single batch: shorter filling time, lower losses and emittance growth.

Potential for ultimate intensity out of PS in double batch.


Potential for > ultimate with hardware modifications, as PSB @ 2 GeV.



New Linac4 schedule




21



GOAL: all usual beams available in the PSB at start-up 2015



Tentative time line



Peak performance out of PS with Linac4



Linac4 Virtual Tour



23

