

ID	% Compl	Task Name	Duration	Start	2019								
					Qtr 1, 2019 Feb	Mar	Apr	Qtr 2, 2019 May	Jun	Jul	Qtr 3, 2019 Aug	Sep	
0	7%	East Area LS2 Planning	1340 days	Mon 30-05-16									
1	22%	Important dates	1300.5 days	Mon 30-05-16									
13	0%	LV Works in b.352 (No HH possible)	6 days	Tue 18-06-19									
23	4%	Worksite Preparation	1140 days	Mon 30-05-16									
180	19%	B.157	1211.5 days	Mon 30-05-16									
181	34%	Roof	384 days	Tue 27-02-18									
184	0%	Roof works	91 days	Thu 28-03-19	91 days Roof works								
187	30%	Outside	530 days	Mon 29-01-18									
190	0%	General acceptance	1 wk	Mon 22-04-19	1 wk General acceptance								
195	0%	Dismantling in B355 demiwater station	30 days	Thu 13-06-19	30 days Dismantling in B355 demiwater station								
200	18%	Fast Access	570.5 days	Tue 13-11-18									
201	68%	Dismantling activities in the fast access area	303 days	Tue 13-11-18									
234	95%	Magnets removal in the fast access area	1 wk	Mon 01-04-19	1 wk Magnets removal in the fast access area								
235	92%	Concrete floor dismantling	1 wk	Mon 08-04-19	1 wk Concrete floor dismantling								
237	0%	Manifolds dismantling	1 wk	Mon 08-04-19	1 wk Manifolds dismantling								
238	0%	Laser scan in secondary areas	1 day	Mon 22-04-19	1 day Laser scan in secondary areas								
239	0%	Removal works in Building 157 + Option WL0.J	2 wks	Mon 20-05-19	2 wks Removal works in Building 157 + Option WL0.J								
300	11%	Primary Area	553.5 days	Thu 06-12-18									
301	29%	Dismantling activities in the primary area	252 days	Thu 06-12-18									
302	82%	Opening of the roof (Concrete layer)	4.8 mons	Thu 06-12-18	Opening of the roof (Concrete layer)								
303	0%	Dismantle fire detection	1 day	Fri 17-05-19	1 day Dismantle fire detection								
304	0%	Opening of the roof (Cast iron layer)	3 wks	Mon 20-05-19	3 wks Opening of the roof (Cast iron layer)								
305	0%	Beamline Dismantling	15 days	Mon 10-06-19	Beamline Dismantling								
306	0%	DC Cables disconnections (Primary Area) + hoses	1 day	Fri 14-06-19	1 day DC Cables disconnections (Primary Area) + hoses								
307	0%	T11 Magnets dismantling in primary area	3 days	Mon 10-06-19	3 days T11 Magnets dismantling in primary area								
308	0%	Target removal in primary area + very radioactive blocks	1 day	Thu 13-06-19	1 day Target removal in primary area + very radioactive blocks								
309	0%	Vacuum disconnection and dismantling in secondary areas	2 days	Mon 17-06-19	2 days Vacuum disconnection and dismantling in secondary areas								
310	0%	Magnet (T9.QDE01/QFO02/BHZ01) dismantling in primary area	1 wk	Wed 19-06-19	1 wk Magnet (T9.QDE01/QFO02/BHZ01) dismantling in primary area								
311	0%	Beam Instrumentation dismantling in primary area	1 day	Wed 26-06-19	1 day Beam Instrumentation dismantling in primary area								
312	0%	Stopper dumps dismantling in primary area	1 day	Thu 27-06-19	1 day Stopper dumps dismantling in primary area								
313	0%	Mechanical supports dismantling (Partial) in primary area	1 day	Fri 28-06-19	1 day Mechanical supports dismantling (Partial) in primary area								
387	12%	B.352 (PS)	439 days	Fri 01-02-19									
388	29%	Dismantling activities in b.352	166.5 days	Fri 01-02-19									
394	70%	Relocation of shieldings for magnet removal	2 wks	Mon 18-03-19	2 wks Relocation of shieldings for magnet removal								
395	65%	Magnet dismantling in b.352	3 wks	Mon 01-04-19	3 wks Magnet dismantling in b.352								
396	90%	Beam stoppers dismantling in b.352	1 wk	Mon 22-04-19	1 wk Beam stoppers dismantling in b.352								
397	65%	Mechanical supports dismantling in b.352	2 wks	Mon 29-04-19	2 wks Mechanical supports dismantling in b.352								
398	0%	Laser scan in b.352	1 day	Mon 13-05-19	1 day Laser scan in b.352								
399	0%	Removal works in B352 and technical galleries (controlled areas) below B157/B.251	2 wks	Mon 06-05-19	2 wks Removal works in B352 and technical galleries (controlled areas) below B157/B.251								
400	0%	Reinstallation of the B.352/PS separation door	2 days	Mon 03-06-19	2 days Reinstallation of the B.352/PS separation door								
441	17%	B.251	478 days	Mon 12-11-18									
442	47%	Dismantling activities in b.251	231 days	Mon 12-11-18									
457	90%	Dismantles Racks	1 wk	Mon 22-04-19	1 wk Dismantles Racks								
458	0%	Dismantling of AHUs in b.251 extension	40 days	Mon 13-05-19	40 days Dismantling of AHUs in b.251 extension								
465	49%	Elec. Infr. Dismantling ME11/B.251	20 days	Mon 25-02-19	tling ME11/B.251								
467	0%	Transformers oil retention pit pollution analysis in ME11	2 wks	Mon 11-03-19	2 wks Transformers oil retention pit pollution analysis in ME11								
508	2%	Galleries works	271 days	Thu 06-12-18									
509	4%	Dismantling	142 days	Thu 06-12-18									
510	20%	DC Cables disconnections (TBs in the galleries)	1 wk	Thu 06-12-18	leries)								
511	0%	Removal works in technical galleries below B156, B157, B251 and in-between	1 wk	Mon 13-05-19	1 wk Removal works in technical galleries below B156, B157, B251 and in-between								
512	0%	Removal works - Options WL0.B1, WL0.B2, WL0.C, WL0.D - Technical gallery b/w B355/B156	3 wks	Mon 17-06-19	3 wks Removal works - Options WL0.B1, WL0.B2, WL0.C, WL0.D - Technical g								