

ID	% Compl	Task Name	Duration	Start	Finish	Qtr 2, 2019			Qtr 3, 2019		
						April 2019	May 2019	June 2019	July 2019	August 2019	September 2019
0	8%	East Area LS2 Planning	1340 days	Mon 30-05-16	Fri 24-09-21						
443	21%	B.251	478 days	Mon 12-11-18	Wed 07-10-20						
444	62%	Dismantling activities in b.251	231 days	Mon 12-11-18	Mon 14-10-19						
459	90%	Dismantles Racks	1 wk	Mon 22-04-19	Fri 26-04-19						
460	0%	Dismantling of AHUs in b.251 extension	40 days	Mon 13-05-19	Fri 05-07-19						
461	0%	Phase 3B - Remaining De-cabing at 251 + Obsolete Signal 251 + All Interlock	35 days	Mon 01-07-19	Fri 16-08-19						
462	0%	3B.1 De-cabing Signal Interlock: all from 251 till 157/352 (trap/entry)	2 wks	Mon 01-07-19	Fri 12-07-19						
463	0%	3B.2 De-Cabing Signal Cables obsolete + LV + AC	2 wks	Mon 01-07-19	Fri 12-07-19						
464	0%	3B.3 De-cabing DC inside 251 (5km/week)	2 wks	Mon 01-07-19	Fri 12-07-19						
466	0%	3B.5 Cable Trays: Dismantling of cables trays at 251: 3 weeks	3 wks	Mon 15-07-19	Fri 02-08-19						
472	0%	Installation activities in b.251	323 days	Mon 01-07-19	Wed 07-10-20						
473	0%	Installation of AHUs	60 days	Mon 08-07-19	Fri 27-09-19						
489	0%	Elec. Infr. Installation ME11/B.251	205 days	Mon 01-07-19	Fri 24-04-20						
490	0%	Civil works for new transformers installation in ME11	2 wks	Mon 01-07-19	Fri 12-07-19						

Qtr 4, 2019				Qtr 1, 2020				Qtr 2, 2020				Qtr 3, 2020				Qtr 4, 2020																																														
September 2019	October 2019	November 2019	December 2019	January 2020	February 2020	March 2020	April 2020	May 2020	June 2020	July 2020	August 2020	September 2020	October 2020	November 2020	December 2020																																															
10	15	20	25	30	05	10	15	20	25	30	04	09	14	19	24	29	03	08	13	18	23	28	02	07	12	17	22	27	01	06	11	16	21	26	01	06	11	16	21	26	03	10	15	20	25	30	04	09	14	19	24	29	03	08	13	18	23	28	03	08	13	18

