

ID	% Compl	Task Name	Duration	Start	Finish	Qtr 2, 2019					Qtr 3, 2019				
						April 2019	May 2019	June 2019	July 2019	August 2019	September 2019	October 2019	November 2019	December 2019	
0	8%	East Area LS2 Planning	1340 days?	Mon 30-05-16	Fri 24-09-21	[Gantt bar for East Area LS2 Planning]									
1	22%	Important dates	1300.5 day	Mon 30-05-16	Mon 02-08-21	[Gantt bar for Important dates]									
13	0%	LV Works in b.352 (No HH possible)	6 days	Tue 18-06-19	Tue 25-06-19	6 days [Gantt bar for LV Works in b.352 (No HH possible)]									
387	21%	B.352 (PS)	439 days	Fri 01-02-19	Wed 21-10-20	[Gantt bar for B.352 (PS)]									
388	44%	Dismantling activities in b.352	166.5 days	Fri 01-02-19	Mon 23-09-19	[Gantt bar for Dismantling activities in b.352]									
395	76%	Magnet dismantling	40 days	Mon 01-04-19	Fri 24-05-19	[Gantt bar for Magnet dismantling]									
396	95%	Magnet dismantling in b.352	4 wks	Mon 01-04-19	Fri 26-04-19	[Gantt bar for Magnet dismantling in b.352]									
397	0%	M100/M200 dismantling	5 days	Mon 20-05-19	Fri 24-05-19	5 days [Gantt bar for M100/M200 dismantling]									
398	100%	Beam stoppers dismantling in b.352	1 wk	Mon 01-04-19	Fri 05-04-19	[Gantt bar for Beam stoppers dismantling in b.352]									
399	95%	Mechanical supports dismantling in b.352	4 wks	Mon 01-04-19	Fri 26-04-19	[Gantt bar for Mechanical supports dismantling in b.352]									
400	0%	Laser scan in b.352	1 day	Mon 13-05-19	Mon 13-05-19	1 day [Gantt bar for Laser scan in b.352]									
401	0%	Removal works in B352 and technical galleries (controlled areas) below B157/1	2 wks	Mon 06-05-19	Fri 17-05-19	2 wks [Gantt bar for Removal works in B352 and technical galleries (controlled areas) below B157/1]									
402	0%	Reinstallation of the B.352/PS separation door	2 days	Mon 03-06-19	Tue 04-06-19	2 days [Gantt bar for Reinstallation of the B.352/PS separation door]									
403	0%	Opening of the trench (For hoses removal)	1 day	Wed 31-07-19	Thu 01-08-19	1 day [Gantt bar for Opening of the trench (For hoses removal)]									
411	0%	Installation activities in b.352	210 days	Mon 01-07-19	Fri 01-05-20	[Gantt bar for Installation activities in b.352]									
412	0%	Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUMP)	4 wks	Mon 01-07-19	Fri 26-07-19	4 wks [Gantt bar for Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUMP)]									

Qtr 4, 2019				Qtr 1, 2020				Qtr 2, 2020				Qtr 3, 2020				Qtr 4, 2020			
September 2019	October 2019	November 2019	December 2019	January 2020	February 2020	March 2020	April 2020	May 2020	June 2020	July 2020	August 2020	September 2020	October 2020	November 2020	December 2020				
10152025300510152025300409141924290409141924290308131823280207121722270308131823280207121722270106111621260106111621263105101520253004091419242904091419242903081318232803081318																			

illed areas) below B157/B352

or

trench (For hoses removal)

g (OPENNING BETWEEN B.352/B.157 + DUMP)