

ID	% Compl	Task Name	Duration	Start	Finish	Gantt Chart																																			
						Qtr 2, 2019				Qtr 3, 2019																															
						April 2019			May 2019			June 2019			July 2019			August 2019			Septemb																				
						29	03	08	13	18	23	28	03	08	13	18	23	28	02	07	12	17	22	27	02	07	12	17	22	27	01	06	11	16	21	26	31	05	10		
0	8%	East Area LS2 Planning	1340 days	Mon 30-05-16	Fri 24-09-21																																				
23	4%	Worksite Preparation	1140 days	Mon 30-05-16	Fri 04-12-20																																				
180	20%	B.157	1211.5 day	Mon 30-05-16	Tue 30-03-21																																				
181	34%	Roof	405 days	Tue 27-02-18	Mon 30-09-19																																				
184	0%	Roof works	91 days	Mon 13-05-19	Mon 16-09-19																																				
185	0%	Install the destratification fans	40 days	Mon 08-07-19	Fri 30-08-19																																				
187	30%	Outside	530 days	Mon 29-01-18	Fri 06-03-20																																				
190	0%	General acceptance	1 wk	Mon 22-04-19	Fri 26-04-19																																				
195	0%	Dismantling in B355 demiwater station	30 days	Thu 13-06-19	Wed 24-07-19																																				
198	0%	Civil works for new transformers installation in b. 157	2 wks	Mon 01-07-19	Fri 12-07-19																																				
200	19%	Fast Access	570.5 days	Tue 13-11-18	Tue 02-03-21																																				
201	69%	Dismantling activities in the fast access area	303 days	Tue 13-11-18	Thu 06-02-20																																				
234	95%	Magnets removal in the fast access area	1 wk	Mon 01-04-19	Fri 05-04-19																																				
235	95%	Concrete floor dismantling	1 wk	Mon 08-04-19	Fri 12-04-19																																				
236	100%	Cleaning Secondary Area	1 wk	Mon 01-04-19	Fri 05-04-19																																				
237	50%	Manifold dismantling	3 wks	Mon 08-04-19	Fri 26-04-19																																				
238	100%	Laser scan in secondary areas	1 day	Mon 22-04-19	Mon 22-04-19																																				
239	0%	Removal works in Building 157 + Option WL0.J	2 wks	Mon 20-05-19	Fri 31-05-19																																				
300	12%	Primary Area	553.5 days	Thu 06-12-18	Tue 02-03-21																																				
301	34%	Dismantling activities in the primary area	252 days	Thu 06-12-18	Fri 06-12-19																																				
303	0%	Dismantle fire detection	1 day	Fri 17-05-19	Fri 17-05-19																																				
304	5%	Opening of the roof (Cast iron layer)	3 wks	Mon 20-05-19	Fri 07-06-19																																				
305	0%	Beamline Dismantling	15 days	Mon 10-06-19	Fri 28-06-19																																				
306	0%	T11 Magnets dismantling in primary area	3 days	Mon 10-06-19	Wed 12-06-19																																				
307	0%	Target removal in primary area + very radioactive blocks	1 day	Thu 13-06-19	Thu 13-06-19																																				
308	0%	DC Cables disconnections (Primary Area) + hoses	1 day	Fri 14-06-19	Fri 14-06-19																																				
309	0%	Vacuum disconnection and dismantling in secondary areas	2 days	Mon 17-06-19	Tue 18-06-19																																				
310	0%	Magnet (T9.QDE01/QFO02/BHZ01) dismantling in primary area	1 wk	Wed 19-06-19	Tue 25-06-19																																				
311	0%	Beam Instrumentation dismantling in primary area	1 day	Wed 26-06-19	Wed 26-06-19																																				
312	0%	Stopper dumps dismantling in primary area	1 day	Thu 27-06-19	Thu 27-06-19																																				
313	0%	Mechanical supports dismantling (Partial) in primary area	1 day	Fri 28-06-19	Fri 28-06-19																																				
314	0%	Opening between prim. Area/sec area	4 wks	Mon 01-07-19	Fri 26-07-19																																				
315	0%	Removal of all the magnet non-needed by the survey	1 wk	Mon 29-07-19	Fri 02-08-19																																				
512	2%	Galleries works	271 days	Thu 06-12-18	Thu 16-01-20																																				
513	4%	Dismantling	142 days	Thu 06-12-18	Fri 05-07-19																																				
515	0%	Removal works in technical galleries below B156, B157, B251 and in-between	1 wk	Mon 13-05-19	Fri 17-05-19																																				
516	0%	Removal works - Options WL0.B1, WL0.B2, WL0.C, WL0.D - Technical gallery b/w B355/B156	3 wks	Mon 17-06-19	Fri 05-07-19																																				