							LS2_Ea	East_Area-5				EN-E
) % Ta	ask Name	Duration	Start	Finish	Baseline Duration							
Compl							Otr 2, 2019			2019	Qtr 3. 2019	
						Apr	May		Jun	Jul	Aug	Sep
0 9% E			Mon 30/05/16	Fri 24/09/21 Mon 02/08/21	1340 days? 1300 5 days			1				
13 0%			Tue 18/06/19	Tue 25/06/19		_			6 days LV Worl	ks in b.352 (No HH possible)		
23 4%			Mon 30/05/16	Fri 04/12/20								
180 27%				Tue 30/03/21				1				
181 52%			Tue 27/02/18	Mon 30/09/19			01 days	1				Desfuede
184 0% 185 0%			Mon 13/05/19 Wed 17/07/19	Mon 16/09/19 Tue 13/08/19		-	vi days	:		4 wks	Install the destratification fans	ROOT WORKS
187 55%			Mon 29/01/18	Fri 06/03/20								
190 0%			Mon 22/04/19	Fri 26/04/19	1 wk	1 wk second General	al acceptation					
195 0%			Thu 13/06/19	Wed 24/07/19	30 days				30 days		g in B355 demiwater station	
198 0%			Mon 01/07/19		2 wks				2 wks			
200 20% 201 73%			Tue 13/11/18 Tue 13/11/18	Tue 02/03/21 Thu 06/02/20				1				
234 95%			Mon 01/04/19		1 wk	Magnets removal in the fast access area						
235 100%		1 wk	Mon 08/04/19	Fri 12/04/19	1 wk	1 wk concrete floor dismantling						
236 100%	Cleaning Secondary Area	1 wk	Mon 01/04/19	Fri 05/04/19	1 wk	Cleaning Secondary Area						
237 100%	•		Mon 08/04/19	Fri 26/04/19			old dismantling					
238 100% 239 20%			Mon 22/04/19 Mon 20/05/19	Mon 22/04/19 Fri 31/05/19		1 day 🚞 Laser scan in s	secondary areas		Removal works in Building 157 + Option WL0.J			
239 20%			Mon 27/05/19	Tue 28/05/19			2.000		ey measurement between T8B/T9/T10			
301 15%			Thu 06/12/18	Tue 02/03/21								
302 41%			Thu 06/12/18	Fri 06/12/19				1				
304 100%			Fri 17/05/19		1 day	_		mantle fire detection				
305 80% 306 0%			Mon 20/05/19 Mon 10/06/19	Fri 07/06/19 Fri 28/06/19	3 wks 15 days	_	3 wks 🚍	Beamli	Depending of the roof (Cast iron layer)			
307 0%			Mon 10/06/19	Wed 12/06/19		-			3 days T11 Magnets dismantling in prin	nary area		
308 0%	Target removal in primary area + very radioactive blocks		Thu 13/06/19	Thu 13/06/19	1 day	-			1 day 🔳 Target removal in primary are			
309 0%			Fri 14/06/19	Fri 14/06/19					1 day 🔝 DC Cables disconnections (P			
310 0%	Vacuum disconnection and dismantling in secondary area		Mon 17/06/19	Tue 18/06/19 Tue 25/06/19		_				on and dismantling in secondary areas		
311 0%	Magnet (T9.QDE01/QF002/BHZ01) dismantling in primary area	1 wk	Wed 19/06/19	IUE 25/06/14	I WK				i wik i Magnet	(T9.QDE01/QF002/BHZ01) dismantling in primary area		
312 0%	Beam Instrumentation dismantling in primary area	1 day	Wed 26/06/19	Wed 26/06/19	1 day				1 day 🔳 Beam	Instrumentation dismantling in primary area		
313 0%			Thu 27/06/19	Thu 27/06/19						oper dumps dismantling in primary area		
314 0% 315 0%	Mechanical supports dismantling (Partial) in primary area		Fri 28/06/19 Mon 01/07/19	Fri 28/06/19 Fri 26/07/19	,	-				echanical supports dismantling (Partial) in primary area Openni	ng between prim. Area/sec area	
315 0%			Mon 29/07/19	Fri 02/08/19		-					Removal of all the magnet non-needed by the survey	
388 40%			Fri 01/02/19	Wed 21/10/20								
389 84%	Dismantling activities in b.352	166.5 days	Fri 01/02/19	Mon 23/09/19	166.5 days			******				0
394 100%	*		Mon 11/03/19	Fri 15/03/19		intling in b.352	tion of chicklings for magnet remove					
395 100% 396 100%			Mon 18/03/19 Mon 01/04/19	Fri 26/04/19 Wed 22/05/19			ation of shieldings for magnet remova	1				
397 100%			Mon 01/04/19	Fri 26/04/19			et dismantling in b.352					
398 100%		5 days	Thu 16/05/19	Wed 22/05/19	0 days?	-	5 days	M100/M200 dis	mantling			
399 100%		1 wk	Mon 01/04/19									
	Mechanical supports dismantling in b.352			Fri 05/04/19		Beam stoppers dismantling in b.352						
400 95%	Losor coop in h 250	4 wks	Mon 01/04/19	Fri 26/04/19	2 wks		anical supports dismantling in b.352		stan in h-352			
401 0%		4 wks 1 day	Mon 01/04/19 Mon 27/05/19	Fri 26/04/19 Mon 27/05/19	2 wks 1 day		anical supports dismantling in b.352	1 day 📕 Laser :		low B157/B352		
401 0% 402 95%		4 wks 1 day 3 wks	Mon 01/04/19 Mon 27/05/19 Mon 06/05/19	Fri 26/04/19	2 wks 1 day			1 day 📕 Laser :	scan in b. 352 rrks in B352 and technical galleries (controlled areas) be			
401 0% 402 95% 403 0%	Removal works in B352 and technical galleries (controlled areas) below B157/B352 Openning of the trench (For hoses removal)	4 wks 1 day 3 wks 1 day	Mon 01/04/19 Mon 27/05/19 Mon 06/05/19 Wed 31/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19	2 wks 1 day 2 wks 1 day			1 day 📕 Laser :	rks in B352 and technical galleries (controlled areas) be	1 day 🔳	Openning of the trench (For hoses removal)	
401 0% 402 95% 403 0% 411 0%	Removal works in B252 and technical galleries (controlled areas) below B157/B352 Openning of the trench (For hoses removal) Installation activities in b.352	4 wks 1 day 3 wks 1 day 210 days	Mon 01/04/19 Mon 27/05/19 Mon 06/05/19 Wed 31/07/19 Mon 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20	2 wks 1 day 2 wks 1 day 210 days			1 day 📕 Laser :	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352	1 day 🛛		
401 0% 402 95% 403 0%	Removal works in B352 and technical galleries (controlled areas) below B157B352 Openning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUM	4 wks 1 day 3 wks 1 day 210 days V4 wks	Mon 01/04/19 Mon 27/05/19 Mon 06/05/19 Wed 31/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19	2 wks 1 day 2 wks 1 day 210 days 4 wks	Mecha	3 wks	1 day 📷 Laser :	rits in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks	1 day Re-arra		
401 0% 402 95% 403 0% 411 0% 412 0%	Removal works in 8352 and technical galleries (controlled areas) below B157/8322 Operning of the trench (For hoses removal) Installation activities in b.352 Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUM B.251	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days	Mon 01/04/19 Mon 27/05/19 Mon 06/05/19 Wed 31/07/19 Mon 01/07/19 Mon 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20 Fri 26/07/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 478 days	Mecha	3 wks	1 day Laser :	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks	1 day ∎ Re-arra	nge shielding (OPENNING BETWEEN B.352/B.157 + DUMP)	
401 0% 402 95% 403 0% 411 0% 412 0% 444 21%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352 Openning of the trench (For hoses removal) Installation activities in b.352 Re-arrange shielding (OPENNING BETWEEN 8.352/8.157 + DUM 8.251 B5mantling activities in b.251 Identificiation of DC cables under the selecteur de ligne	4 wks 1 day 3 wks 1 day 210 days V 4 wks 478 days 231 days	Mon 01/04/19 Mon 27/05/19 Mon 06/05/19 Wed 31/07/19 Mon 01/07/19 Mon 01/07/19 Mon 12/11/18	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20	2 wks 1 day 2 wks 1 day 210 days 4 wks 478 days 231 days	Mecha	3 wks	1 day Laser :	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks	1 day ∎ Re-arra	nge shielding (OPENNING BETWEEN B.352/B.157 + DUMP)	
401 0% 402 95% 403 0% 411 0% 412 0% 444 21% 445 61%	Removal works in 8352 and technical galleries (controlled areas) below B157/8352 Openning of the trench (For hoese removal) Installation activities in b. 552 Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUM B.251 Dismantling activities in b.251 Ident Bitcation of DC cables under the selecteur de ligne (Continuity test)	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 478 days 231 days 1 wk	Mecha	3 wks	1 day Laser :	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks	1 day ∎ Re-arra	nge shielding (OPENNING BETWEEN B.352/B.157 + DUMP)	
401 0% 402 95% 403 0% 411 0% 412 0% 444 21% 445 61%	Removal work in 1832 and technical galeries (controlled area) below 187/8532 Openning of the trendt (For hoese removal) Installation activities in b. 322 Rearrangs hidding (OPENNING BETWEEN B. 352/B. 157 + DUM B. 251 Bismanting activities in b.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismanties Racks	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 1 wk	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 18/03/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 01/08/19 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 22/03/19 Fri 26/04/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 478 days 231 days 1 wk	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser :	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks	1 day ∎ Re-arra	nge shielding (OPENNING BETWEEN B.352/B.157 + DUMP)	
401 0% 402 95% 403 0% 411 0% 412 0% 444 21% 455 100% 465 0% 461 0%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352 Openning of the trench (For hoes removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUM B.251 Dismantling activities in b.251 Ident Bitation of DC cables under the selecteur de ligne (continuity test) Dismantling of AHUs in b.251 extension Decabling and Cabling of the new IT Rack	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 4 wk 4 do days 3 days	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 18/03/19 Man 22/04/19 Man 23/05/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20 Fri 02/07/19 Wed 07/10/20 Mon 14/10/19 Fri 22/03/19 Fri 22/03/19 Fri 26/04/19 Fri 05/07/19 Wed 29/05/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 478 days 231 days 1 wk 40 days 3 days	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension	nge shielding (OPENNING BETWEEN B.352/B.157 + DUM/P)	
401 0% 402 95% 403 0% 411 0% 412 0% 414 21% 445 61% 455 100% 460 90% 461 0%	Removal works in 8352 and technical galleries (controlled areas) below B157/8352 Openning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B. 352/B. 157 + DUN B.251 Dismantling activities in b.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantles Racks Dismantling of AHDs in b.251 extension	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 4 wk 4 do days 3 days	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 18/03/19 Man 22/04/19 Man 13/05/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 22/03/19 Fri 26/04/19 Fri 26/04/19 Fri 26/04/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 478 days 231 days 1 wk 40 days 3 days	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day	nge shielding (OPENNING BETWEEN B.352/B.157 + DUM/P)	
401 0% 402 95% 403 0% 411 0% 412 0% 444 21% 455 100% 465 0% 461 0%	Removal work in B352 and technical galeries (controlled areas) below B157/832. Openning of the trench (For hoses removal) Installation activities in b.352 Rearrange shielding (OPENNING BETWEEN 8.352/8.157 + DUM B.251 Dismantling activities in b.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling of AHUs in b.251 extension Desmantling of AHUs in b.251 extension Decabling and Cabling of the new IT fack Phase 88 - Remaining De-cabling at Z51 + Obsolete Signal Z51 + All Interfock. 88. 10 e-cabling signal Interfock: all from 251 till 157/352	4 wks 1 day 3 wks 1 day 210 days 210 days V4 wks 478 days 231 days 1 wk 1 wk 40 days 3 days 35 days	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/05/19 Man 22/05/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 01/05/20 Fri 02/07/19 Wed 07/10/20 Mon 14/10/19 Fri 22/03/19 Fri 22/03/19 Fri 26/04/19 Fri 05/07/19 Wed 29/05/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 4 78 days 231 days 1 wk 1 wk 40 days 3 days 35 days	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension	nge shielding (DPENNING BETWEEN B.352/B.157 + DUMP)	
401 0% 402 95% 403 0% 411 0% 412 0% 414 21% 444 21% 4455 100% 460 90% 461 0% 462 0%	Removal works in 8352 and technical galleries (controlled areas) below B157/8322 Operning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUM B.251 Dismantling activities in b.251 Identification of DC cables under the selecteur de ligne (confinuity test) Dismantles Racks Dismantling of AHDs in b.251 extension Decabling and Cabling of the new IT Rack Phase 38 - Remaining De-cabling at 251 + Obsolete Signal 251 + All Interlock 38.1 De-cabling all Interlock: all from 251 till 157/352 (trap/intry)	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 1 wk 40 days 3 days 35 days 2 wks	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 18/03/19 Man 22/04/19 Man 27/05/19 Man 01/07/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 01/05/20 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 26/04/19 Fri 26/04/19 Fri 16/05/19 Fri 16/05/19 Fri 12/07/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 4 wks 4 78 days 231 days 1 wk 1 wk 1 wk 40 days 3 days 35 days 2 wks	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interfock: a	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUM/P) 	
401 0% 402 95% 403 0% 411 0% 412 0% 444 21% 4455 100% 460 0% 460 0% 464 0% 464 0% 465 0%	Removal work in 1832 and technical galeries (controlled areas) below 187/7832. Openning of the trench (For hoses removal) Installation activities in 5.32 Rearrange shidding (OPENNING BETWEEN 8.352/8.157 + DUM B 251 Dismantling activities in 5.25 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b.251 Dismantling activities in b.251 Dismantling activities in b.251 Dismantling activities in b.251 Dismantling activities and cable of the new 11 Back Phase 3B - Remaining De-cabling at 251 + Obsolete Signal 251 + All Interlock 3B 1 De-cabling Signal Interlock: all from 251 Bitl 157/352 (trap/entry) 3B 2 De-cabling Signal Cables obsolete + LV + AC	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 1 wk 40 days 3 days 35 days 2 wks 2 wks	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/01/11/18 Man 12/01/11/18 Man 12/05/19 Man 32/05/19 Man 01/07/19 Man 01/07/19	Fri 2&/04/19 Moa 27/05/19 Fri 24/05/19 Thu 01/08/19 Fri 02/05/19 Fri 02/07/19 Wed 07/10/20 Moa 14/10/19 Fri 22/03/19 Fri 22/03/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19	2 wks 1 day 2 wks 1 days 210 days 4 wks 478 days 231 days 1 wk 1 wk 40 days 35 days 2 wks 2 wks	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interfock: a 38.2 De Cabling Signal Lables obs	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUM/P) g Il from 251 till 157/352 (trap/entry) olette + LV + AC	
401 0% 402 95% 403 0% 411 0% 412 0% 414 21% 444 21% 4455 100% 460 90% 461 0% 462 0%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352. Operning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN 8.352/8.157 + DUM B251 Dismantling activities in b. 251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b. 251 extension Decabling and Cabling of the new IT Rack Phase 88 - Remaining Da-cabling at Z51 + Obsidete Signal Z51 + All Interlock 38.1 De-cabling Signal Interlock: all from 251 till 157/352 (trap/entry) 38.2 De-cabling Gala Cables obsidete 1V + V + AC 38.3 De-cabling Gala Cables Obsidete 1V + V + AC 38.3 De-cabling Gala Cables Obsidete 1V + V + AC 38.3 De-cabling Gala Cables Obsidete 1V + V + AC	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 1 wk 40 days 3 days 35 days 2 wks 2 wks 2 wks	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/01/11/18 Man 12/01/11/18 Man 12/05/19 Man 32/05/19 Man 01/07/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 01/05/20 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 26/04/19 Fri 26/04/19 Fri 16/05/19 Fri 16/05/19 Fri 12/07/19	2 wks 1 day 2 wks 1 days 210 days 4 wks 478 days 231 days 1 wk 1 wk 40 days 35 days 2 wks 2 wks	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interfock: a	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUM/P) g Il from 251 till 157/352 (trap/entry) olette + LV + AC	
401 0% 402 95% 403 0% 411 0% 4112 0% 4145 0% 444 11% 455 100% 460 90% 463 0% 464 0% 465 0%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352 Operning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B.352/B.157 + DUN B.251 Dismantling activities in b.251 Identification of DC cables under the selectour de ligne (confinuity test) Dismantlies Racks Dismantling of AHDs in b.251 extension Decabling and Cabling of the new IT Rack Phase 38 - Remaining De-cabling at 251 + Obsolete Signal 251 + All Interlock 38.1 De-cabling Signal Interlock: all from 251 till 157/352 (trap/nim) 38.2 De-Cabling Signal Cables obsolet + U+ AC 38.2 De-cabling Camide 251 (Skm/week) 38.5 Cable Traps: Dismantling de cable regions at 251 - 3 weeks	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 1 wk 1 wk 40 days 3 days 3 days 3 days 2 wks 2 wks 2 wks 3 s dks	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wed 31/07/19 Man 01/07/19 Man 12/11/18 Man 12/01/18 Man 12/01/18 Man 12/05/19 Man 22/04/19 Man 01/05/19 Man 01/07/19 Man 01/07/19 Man 01/07/19	Fri 22/02/19 Moa 27/05/19 Fri 24/05/19 Fri 01/05/20 Fri 26/07/19 Wed 07/10/20 Moa 14/10/19 Fri 22/03/19 Fri 22/03/19 Fri 22/03/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 231 days 231 days 1 wk 1 wk 4 wks 3 days 33 days 32 wks 2 wks 2 wks 3 wks	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interfock: a 38.2 De Cabling Signal Lables obs	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) generation of the state of t	
401 0% 402 95% 403 0% 411 0% 412 0% 412 0% 444 21% 444 21% 445 10% 460 9% 4642 0% 4643 0% 4646 0% 4646 0% 4646 0% 4646 0% 4647 00%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352. Openning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN 8.352/8.157 + DUM 8.251 Dismantling activities in b. 251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantlies Racks Dismantling of AHUs in b. 251 extension Decabling and Cabling of the new IT Rack Phase 38 - Remaining Dc-cabling at 251 + Obsolete Signal 251 + All Interface. 38.1 De-cabling Signal Interface: all from 251 lill 157/352 (trap/entry) 38.2 De-Cabling Signal Cables obsolet e + U + AC 38.3 De-cabling Signal Cables obsolet e + U + 4K 38.5 Cabel Trays: Dismantling df cables trays at 251: 3 weeks Else. Infr. Dismantling ME11/8.251	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 1 wk 40 days 3 days 35 days 2 wks 2 wks 2 wks 2 wks 2 days 1 wk	Man 01/04/19 Man 21/05/19 Man 06/05/19 Wad 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/05/19 Man 27/05/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Man 02/02/19 Ta 05/02/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Wead 07/10/20 Mon 14/10/19 Fri 26/07/19 Wead 27/02/19 Fri 126/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 231 days 231 days 231 days 1 wk 4 dodays 3 days 3 days 2 wks 2 wks 2 wks 2 wks 2 wks 2 wks 2 wks 2 wks 2 wks 2 hore 2 ho	DC cables under the selecteur de ligne (Continuity test) 1 wk Disma 11	3 wks	1 day Laser : Removal wc	ris in B352 and technical galleries (controlled areas) be Installation activities in b 352 4 wis cabling and Cabling of the new IT Rack	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interfock: a 38.2 De Cabling Signal Lables obs	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) generation of the state of t	
401 0% 402 95% 403 0% 411 0% 4144 21% 4144 21% 4445 61% 455 100% 460 90% 462 0% 463 0% 464 0% 464 0% 464 0% 464 0% 464 0% 464 0% 464 0% 4645 0% 4646 0% 4647 100% 470 100%	Removal work in 1832 and technical galeries (controlled areas) below 157/852 Openning of the trench (For hoese removal) Installation activities in 5.32 Rearrangs hidding (OFENNING BETWEEN B.852/B.157 + DUA B.251 Dismantling activities in 5.251 identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b.251 Dismantling of AHJs in b.251 extension Decabling and Cabling of the new IT Back Phase 38 - Bernaining De-cabling at 251 + Obsolete Signal 251 + All Interfock 38 1. De-cabling Signal Interfock: al from 251 III 157/352 (traperint) 38 2 De-cabling Signal Cables obsolet e + LV + AC 38 3. De-cabling Signal Cables obsolet e + LV + AC 38 3. De-cabling ME11/R 251 Existing transformers removal in ME11 Transformers oil relation to ploadies in ME11	4 wks 1 day 3 wks 1 day 210 days 478 days 231 days 1 wk 478 days 231 days 1 wk 40 days 3 days 3 days 2 wks 2 wks 2 wks 2 wks 2 0 ks 2 1 wk 2 1 0 days 1 day 1 0 days 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Man 10/04/9 Man 27/05/19 Man 06/05/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/01/18 Man 12/01/19 Man 27/05/19 Man 01/07/19 Man 05/02/19 Man 01/03/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Wed 07/10/25 Fri 22/03/19 Fri 22/03/19 Fri 12/07/19 Fri 12/07/19	2 wks 1 day 2 wks 1 day 20 days 4 wks 231 days 231 days 231 days 1 wk 1 wk 4 wks 3 days 3 days 3 days 2 wks 2 wks 2 wks 20 w	TDC cables under the selecteur de ligne (Continuity test	3 wks	1 day Laser : Removal wc	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks cabling and Cabling of the new IT Rack De-cabling at 251 + Obsolete Signal 251 + All Interlock 2 wks 2 wks 2 wks 2 wks	1 day Re-arra Dismantling of AHUs in b. 251 extension 38.1 De cabling Signal Interlock : 38.2 De Cabling Signal Cables obs 38.3 De cabling DC inside 251 (Ska 3 wits	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) al from 251 till 157/352 (trap/entry) olete + LV + AC m/week) 38.5 Cable Trays: Dismantling of cables trays at 251 :	weeks
401 0% 402 95% 403 0% 411 0% 412 0% 4112 0% 444 21% 444 21% 445 10% 460 90% 461 0% 462 0% 463 0% 464 0% 465 0% 464 0% 464 0% 465 0% 464 0% 464 0% 465 0% 464 0% 465 0% 470 100% 471 100%	Removal work in 1832 and technical galeries (controlled areas) below 157/832. Openning of the trench (For hoses removal) Installation activities in b.252 Rearrange shielding (OPENNING BETWEEN 8.35/28.157 + DUM B.251 Dismantling activities in b.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b.251 extension Decabling and Cabling of the new If Rack Phase 8.8 - Remaining Dc-abling at 251 + Obsolete Signal 251 + All Interfack. 88.1 De-abling of and Interfack: all from 251 till 157/352 (trap-intry) 98.2 De-abling DC inside 251 (Skm/week) 88.5 De-abling DC inside 251 (Skm/week) 88.5 De-abling DC inside 251 (Skm/week) 88.5 De-abling DC inside 251 (Skm/week) Elschift DC amontling MET/26.251 Existing transformers removal in MET 1 Transformers oil retention pit pollution analysis in MET1 Installation activities in b.251	4 wks 1 day 3 wks 1 day 210 days V4 wks 478 days 231 days 1 wk 1 wk 40 days 3 days 3 days 2 wks 2 wks 2 wks 2 wks 2 wks 2 0 days 1 wk 2 2 wks 2 2 2 2 2 wks 2 2 2 2 2 2 wks 2 2 2 2 wks 2 2 2 2 2 wks 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	Man 01/04/19 Man 21/05/19 Man 04/05/19 Wed 31/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 13/05/19 Man 13/05/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Tau 05/02/19 Tau 05/02/19 Tau 05/02/19 Man 13/03/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Kri 22/07/19 Kri 22/07/19 Kr	2 wks 1 day 2 wks 1 day 2 10 days 4 wks 4 wks 4 7 days 2 21 days 2 21 days 2 3 days 3 days 3 days 2 wks 2 w	DC cables under the selecteur de ligne (Continuity test) 1 wk Disma 11	3 wks	1 day Laser : Removal wc	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wks cabling and Cabling of the new IT Rack De-cabling at 251 + Obsolete Signal 251 + All Interlock 2 wks 2 wks 2 wks 2 wks	1 day Re-erra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interfock: a 38.2 De Cabling Signal Interfock: a 38.3 De cabling DC inside 251 (Sk 3 vks	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) generation of the state of t	weeks
401 0% 402 95% 403 0% 411 0% 4144 21% 4144 21% 4445 61% 455 100% 460 90% 462 0% 463 0% 464 0% 464 0% 464 0% 464 0% 464 0% 464 0% 464 0% 4645 0% 4646 0% 4647 100% 470 100%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352. Openning of the trench (For hoses removal) Installation activities in 5.352 Re-arrange shielding (OPENNING BETWEEN 8.352/8.157 + DUN 8.251 Dismantling activities in 5.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantlies Racks Dismantling of AHUs in 5.251 extension Decabling and Cabling of the new IT Fack Phase 38 - Remaining Da-cabling at 251 + Obsolete Signal 251 + All Interfack. 38.1 De-cabling gain Interfack: all from 251 lill 157/352 (trap/entry) 38.2 De-Cabling Signal Cables Solete + LV + AC 38.3 De-cabling Dismatcling of cables trays at 251: 3 weeks Elec. Infr. Dismantling ME11/8.251 Existing transformers removal In ME11 Transformers oil retention pit pollution analysis in ME11 Installation activities in 5.251	4 wks 1 day 3 wks 1 day 210 days 478 days 231 days 1 wk 4 0 days 3 days 3 days 3 days 2 wks 2 wks 2 wks 2 wks 2 wks 2 0 ks 2	Man 01/04/19 Man 27/05/19 Man 06/05/19 Wad 31/07/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/05/19 Man 27/05/19 Man 01/07/19 Man 01/07/19 Man 01/07/19 Man 15/07/19 Man 15/07/19 Man 01/07/19 Man 01/07/19	Fri 26/04/9 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Wed 07/10/20 Fri 26/07/19 Wed 27/10/21 Fri 22/02/19 Fri 25/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 22/02/19 Ki 22/02/19 Fri 22/02/19 Fri 22/02/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 231 days 231 days 231 days 3 days 3 days 3 days 3 days 2 wks 2 wks 2 wks 2 wks 2 wks 2 dws 3 wks 20 days 3	DC cables under the selecteur de ligne (Continuity test) 1 wk Disma 11	3 wks	1 day Laser : Removal wc	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 · 4 wis cabling and Cabling of the new IT Rack De-cabling at 251 + Otsolete Signal 251 + All Interlock 2 wis 2 wis 2 wis 2 wis	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interlock: a 38.2 De cabling Signal Interlock: a 38.3 De cabling Di inside 251 (Sk 3 viks 5 viks 60 days	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) al from 251 till 157/352 (trap/entry) olete + LV + AC m/week) 38.5 Cable Trays: Dismantling of cables trays at 251 :	weeks
401 0% 402 95% 403 0% 4112 0% 4112 0% 444 21% 455 100% 461 0% 461 0% 461 0% 462 0% 463 0% 464 0% 4656 0% 4668 0% 4707 100% 4711 0% 4775 0%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352. Openning of the trench (For hoses removal) Installation activities in 5.352 Re-arrange shielding (OPENNING BETWEEN 8.352/8.157 + DUN 8.251 Dismantling activities in 5.251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantlies Racks Dismantling of AHUs in 5.251 extension Decabling and Cabling of the new IT Fack Phase 38 - Remaining Da-cabling at 251 + Obsolete Signal 251 + All Interfack. 38.1 De-cabling gain Interfack: all from 251 lill 157/352 (trap/entry) 38.2 De-Cabling Signal Cables Solete + LV + AC 38.3 De-cabling Dismatcling of cables trays at 251: 3 weeks Elec. Infr. Dismantling ME11/8.251 Existing transformers removal In ME11 Transformers oil retention pit pollution analysis in ME11 Installation activities in 5.251	4 wks 1 day 1 day 2 uks 4 78 days 4 78 days 4 78 days 2 31 days 3 days 3 days 3 days 3 days 2 wks 2 wks 2 0 days 2 wks 2 0 days 2 wks 2 0 days 2 0 days 2 0 days 2 wks 2 0 days 2 0 day	Man 10/04/9 Man 27/05/19 Man 06/05/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/04/19 Man 27/05/19 Man 01/07/19 Man 01/07/19	Fri 22/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 24/05/19 Fri 20/07/19 Wed 07/10/22 Mon 14/10/19 Fri 22/03/19 Fri 25/07/19 Fri 12/07/19 Fri 12/07/10/20	2 wks 1 day 20 wks 1 day 210 days 24 wks 231 days 231 days 231 days 24 wks 3 days 3 days 3 days 2 wks 20 wks 20 wks 20 wks 20 wks 20 wks 20 wks 20 days 20 wks 20 days 20	DC cables under the selecteur de ligne (Continuity test) 1 wk Disma 11	3 wks	1 day Laser : Removal wc	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 · 4 wis cabling and Cabling of the new IT Rack De-cabling at 251 + Otsolete Signal 251 + All Interlock 2 wis 2 wis 2 wis 2 wis	1 day Re-arra Dismantling of AHUs in b.251 extension 38.1 De cabling Signal Interlock: a 38.2 De Cabling Signal Interlock: a 38.3 De cabling DC inside 251 (Sk 3 wks 60 days	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) Il from 251 till 157/352 (trap/entry) oleta + LV + AC m/week) 38.5 Cable Trays: Dismantling of cables trays at 251:	weeks
401 9% 402 95% 403 95% 403 95% 403 0% 411 0% 412 0% 412 0% 412 0% 444 21% 4455 100% 460 90% 462 0% 463 0% 464 0% 464 0% 464 0% 464 0% 471 100% 471 10% 472 0% 473 0% 474 0% 475 0% 471 10% 491 0% 492 0%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352. Openning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B. 352/B. 157 + DUN B. 251 Dismantling activities in b. 251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b. 251 extension Decabling and Cabling of the new IT Rack Phase 38 - Remaining Da-cabling at 251 + Obsolete Signal 251 + All Interfack 82 . 1D-exabling Signal Interfack: all from 251 III 157/352 (trap/entry) 38 . 2 De-Cabling Signal Lables obsolet = 1U + AC 38 . 3 De-Cabling Signal Lables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 5 Cable Trype: Dismantling of cables trays at 251: 3 weeks Elec. Infr. Dismantling ACT AC Distant Dismantling of APL AC Distant Dismantling Chinades Cables Cables (Decables Cables Ca	4 wks 1 day 2 days 1 day 2 0 days 2 0 days 2 4 wks 2 2 days 3 days 2 wks 2 wks 2 wks 2 wks 2 wks 2 wks 2 wks 2 days 2	Man 01/04/19 Man 21/05/19 Man 04/05/19 Man 04/05/19 Man 01/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/05/19 Man 01/07/19 Man 01/07/19	Fri 2604/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Weid 07/10/20 Mon 14/10/19 Fri 22/03/19 Weid 27/10/20 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/07/19 Fri 12/02/19 Fri 22/03/19 Weid 07/10/20 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Fri 22/03/19 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Fri 22/03/19 Viet 07/10/20 Fri 22/03/19 Fri 22/03/19	2 wks 1 day 2 wks 1 day 210 days 4 wks 231 days 231 days 231 days 24 wks 231 days 3 days 3 days 3 days 3 days 2 wks 2 days 3 days 2 days 2 wks 2 days 2 days	TDC cables under the selecteur de ligne (Continuity test TWC Disma TWC Disma Tit Iretention pit pollution analysis in ME11	3 wks https://www.analysianews.org/analys	1 day 📷 Laser : Removal wc	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wis cabling and Cabling of the new IT Rack. De-cabling at 251 + Otsolete Signal 251 + All Interfock 2 wis 2 wis 2 wis 2 wis 2 mistallation activities in b.251 Elec. Infr. Installation ME11/B.251 2 wis	1 day Re-arra Dismant ling of AHUs in b.251 extension 38.1 De cabling Signal Interlock : 38.2 De cabling Signal Cables obs 38.3 De cabling DC inside 251 (Sk 3 wis 60 days Civil works for new transformers	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) Il from 251 till 157/352 (trap/entry) oleta + LV + AC m/week) 38.5 Cable Trays: Dismantling of cables trays at 251:	l weeks
401 0% 402 95% 403 0% 411 0% 412 0% 412 0% 412 1% 444 1% 455 100% 460 90% 463 0% 464 0% 465 0% 468 0% 468 0% 469 100% 470 100% 471 0% 474 9% 514 2% 515 4%	Removal works in 8352 and technical galeries (controlled areas) below 8157/8352 Openning of the trench (For hoses removal) Installation activities in 5.52 Rearrange shielding (OPENNING BETWEEN 8.35/28.157 + DUM B.251 Dismantling activities in 5.25 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in 5.25 activities and Dismantling of AHUs in 5.25 activities Dismantling of AHUs in 5.25 activities Dismantling of AHUs in 5.25 activities Dismantling activities and the selecteur de ligne (continuity test) Dismantling activities and the selecteur de ligne (continuity test) Dismantling ar AHUs in 5.25 activities Dismantling ar AHUs in 5.25 activities Dismantling are activities and the selecteur de ligne (continuity test) Dismantling of Hus in 5.25 activities Dismantling and the new IT Rack Dismantling activities and the selecteur de ligne (continuity test) 38.3 Dis-cabling Signal Cables obsolete + LV + AC 38.3 Dis-cabling Signal Cables obsolete + LV + AC 38.3 Dis-cabling Signal Cables obsolete + LV + AC 38.3 Dismantling distribution the 11 Transformers of in celenitor pit pollution analysis in ME11 Installation activities in 5.251 Covil works for new transformers installation in ME11 Galleries works	4 wks 1 day 1 day 210 days 240 days 231 days 247 days 231 days 247 days 3 days 3 days 2 wks 20 days 2 wks 20 days 2 wks 20 days 2 wks 20 days 2 wks 20 days 2 wks 2 2 0 days 2 2 wks 2 2 2 2 wks 2 2 2 2 wks 2 2 2 2 2 wks 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	Man 01/04/19 Man 21/05/19 Man 04/05/19 Wad 31/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/07/19 Man 13/05/19 Man 01/07/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 12/07/19 Fri 12/07/19 Fr	2 wks 1 day 2 wks 1 day 2 10 days 4 wks 478 days 2 21 days 2 21 days 2 21 days 2 3 days 3 days 3 days 2 wks 2 wks	TDC cables under the selecteur de ligne (Continuity test TWC Disma TWC Disma Tit Iretention pit pollution analysis in ME11	3 wks	1 day Laser	ris in B352 and technical galleries (controlled areas) be Installation activities in b.352 · 4 wis cabling and Cabling of the new IT Rack Decabling at 251 • Obsolete Signal 251 • All Interlock · 2 wis 2 wis	1 day Re-arra Dismant ling of AHUs in b.251 extension 38.1 De cabling Signal Interlock : 38.2 De cabling Signal Cables obs 38.3 De cabling DC inside 251 (Sk 3 wis 60 days Civil works for new transformers	nge shielding (OPENNING BETWEEN B.352/B.157 + DUMP) all from 251 till 157/352 (trap/entry) olete +LV + AC Tweek) 18.5 Cable Trays: Dismantling of cables trays at 251: Trabalation in ME11	'weeks
401 9% 402 95% 403 95% 403 95% 403 0% 411 0% 412 0% 412 0% 412 0% 444 21% 4455 100% 460 90% 462 0% 463 0% 464 0% 464 0% 464 0% 464 0% 471 100% 471 10% 472 0% 473 0% 474 0% 475 0% 471 10% 491 0% 492 0%	Removal works in 8352 and technical galeries (controlled areas) below B157/8352. Openning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN B. 352/B. 157 + DUN B. 251 Dismantling activities in b. 251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantling activities in b. 251 extension Decabling and Cabling of the new IT Rack Phase 38 - Remaining Da-cabling at 251 + Obsolete Signal 251 + All Interfack 82 . 1D-exabling Signal Interfack: all from 251 III 157/352 (trap/entry) 38 . 2 De-Cabling Signal Lables obsolet = 1U + AC 38 . 3 De-Cabling Signal Lables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 3 De-Cabling Signal Cables obsolet = 1U + AC 38 . 5 Cable Trype: Dismantling of cables trays at 251: 3 weeks Elec. Infr. Dismantling ACT AC Distant Dismantling of APL AC Distant Dismantling Chinades Cables Cables (Decables Cables Ca	4 wks 1 day 1 day 210 days 240 days 231 days 247 days 231 days 247 days 3 days 3 days 2 wks 20 days 2 wks 20 days 2 wks 20 days 2 wks 20 days 2 wks 20 days 2 wks 2 2 0 days 2 2 wks 2 2 2 2 wks 2 2 2 2 wks 2 2 2 2 2 wks 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	Man 01/04/19 Man 21/05/19 Man 04/05/19 Wad 31/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 12/07/19 Man 13/05/19 Man 01/07/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 26/07/19 Fri 12/07/19 Fri 12/07/19 Fr	2 wks 1 day 2 wks 1 day 2 10 days 4 wks 478 days 2 21 days 2 21 days 2 21 days 2 3 days 3 days 3 days 2 wks 2 wks	TDC cables under the selecteur de ligne (Continuity test TWC Disma TWC Disma Tit Iretention pit pollution analysis in ME11	3 wks	1 day Laser	rks in B352 and technical galleries (controlled areas) be Installation activities in b.352 4 wis cabling and Cabling of the new IT Rack. De-cabling at 251 + Otsolete Signal 251 + All Interfock 2 wis 2 wis 2 wis 2 wis 2 mistallation activities in b.251 Elec. Infr. Installation ME11/B.251 2 wis	1 day Re-arra Dismant ling of AHUs in b.251 extension 38.1 De cabling Signal Interlock : 38.2 De cabling Signal Cables obs 38.3 De cabling DC inside 251 (Sk 3 wis 60 days Civil works for new transformers	nge shielding (OPENNING BETWEEN B.352/B.157 + DUMP) all from 251 till 157/352 (trap/entry) olete +LV + AC Tweek) 18.5 Cable Trays: Dismantling of cables trays at 251: Trabalation in ME11	l weeks
401 0% 402 95% 403 0% 411 0% 412 0% 412 0% 412 1% 444 1% 455 100% 460 90% 463 0% 464 0% 465 0% 468 0% 468 0% 469 100% 470 100% 471 0% 474 9% 514 2% 515 4%	Removal works in 8352 and technical galeries (controlled areas) below B157/8322. Operning of the trench (For hoses removal) Installation activities in b. 352 Re-arrange shielding (OPENNING BETWEEN 8.352/8.157 + DUN 8.251 Dismantling activities in b. 251 Identification of DC cables under the selecteur de ligne (continuity test) Dismantlies Racks Dismantling of AHUs in b. 251 extension Decabling and Cabling of the new IF Rack Phase 38 - Remaining Decabling at 251 + Obsolete Signal 251 + All Interfaces 38.1 De-cabling Signal Interface: all from 251 lill 157/352 (trap/entry) 38.2 De-Cabling Signal Interface: all from 251 lill 157/352 (trap/entry) 38.3 Cabelin Tays: Dismantling of cables trays at 251: 3 weeks Else. Infr. Dismantling ME11/8.251 Distallation activities in b.251 Installation of AHUs	4 wks 1 day 1 day 210 days 24 wks 231 days 247 days 231 days 1 wk 1 wk 40 days 2 wks 3 days 2 wks 20 days 2 wks 20 days 2 wks 3 days 2 wks 3 days 2 dws 20 days 2 wks 3 days 2 days 1 days 2 days 1 days 2 days 1 days	Man 01/04/19 Man 21/05/19 Man 04/05/19 Wed 31/07/19 Man 01/07/19 Man 12/11/18 Man 12/11/18 Man 12/11/18 Man 22/04/19 Man 21/05/19 Man 01/07/19 Man 01/07/19	Fri 26/04/19 Mon 27/05/19 Fri 24/05/19 Fri 24/05/19 Fri 26/07/19 Wed 07/10/20 Mon 14/10/19 Fri 26/07/19 Fri 22/03/19 Fri 22/03/19 Fri 12/07/19 Fri 12/07/19 Fr	2 wks 1 day 2 wks 1 day 2 lo days 4 wks 4 78 days 2 210 days 1 wk 4 0 days 3 days 3 days 2 wks 2 wks 3 wks 3 days 2 wks 3 wks 3 days 3 days 2 wks 3 days 2 wks 3 days 2 days 2 wks 3 days 3 days 2 days 2 wks 3 days 3 days 2 days 2 days 3 days 2 days 2 days 3 days 2	11 11 11 11 1 retention pit pollution analysis in ME11	3 wks	1 day Laser	ris in B352 and technical galleries (controlled areas) be Installation activities in b.352 · 4 wis cabling and Cabling of the new IT Rack Decabling at 251 • Obsolete Signal 251 • All Interlock · 2 wis 2 wis 2 wis 2 wis 2 wis 2 mis Elec. Infr. Installation Activities in b.251 · 2 wis 2 wis	1 day Re-arra Dismant ling of AHUs in b.251 extension 38.1 De cabling Signal Interlock : 38.2 De cabling Signal Cables obs 38.3 De cabling DC inside 251 (Sk 3 wis 60 days Civil works for new transformers	nge shielding (OPENNING BETWEEN B. 352/B. 157 + DUMP) all from 251 till 157/352 (trap/entry) olete + LV + AC m/week) 38.5 Cable Trays: Dismantling of cables trays at 251: rstallation in ME11	'weeks