

Installation Schedule

| Task Name | Duration | Start | Finish | Predecessors | Resource Names |
|---|-----------------|---------------------|---------------------|--------------|----------------|
| PMT -units preparation | 47 days | Thu 02/05/19 | Fri 05/07/19 | | |
| PMT-units production | 39 days | Thu 02/05/19 | Tue 25/06/19 | | EN-MME |
| PMT-units assembly | 5 days | Wed 26/06/19 | Tue 02/07/19 | 2 | Arnaud |
| PMT Supports production | 25 days | Mon 03/06/19 | Fri 05/07/19 | | Dmitry |
| Calibration | 155 days | Mon 01/04/19 | Fri 01/11/19 | | |
| Calibration for all PSB Scanners | 70 days | Mon 01/04/19 | Fri 05/07/19 | | Jose,Aurelie |
| Calibration for all PS Scanners | 4 wks | Mon 08/07/19 | Fri 02/08/19 | 6 | Jose,Aurelie |
| Calibration for all ESS Scanners | 3 wks | Mon 05/08/19 | Fri 23/08/19 | 7 | Jose,Aurelie |
| Calibration for all SPS Scanners | 10 wks | Mon 26/08/19 | Fri 01/11/19 | 8 | Jose,Aurelie |
| PSB | 43 days | Mon 03/06/19 | Wed 31/07/19 | | |
| PSB@Installation of supporting structures and tanks | 10 days | Mon 03/06/19 | Fri 14/06/19 | | William,Arnaud |
| PSB@Installation of patch boxes | 5 days | Mon 24/06/19 | Fri 28/06/19 | 11 | Jonathan |
| PSB@Installation of PMTs | 2 days | Mon 08/07/19 | Tue 09/07/19 | 4 | Jose,Aurelie |
| PSB@Check and installation of cables | 3 days | Wed 10/07/19 | Fri 12/07/19 | 12,13 | Jonathan |
| PSB@Installation of kinematic units | 5 days | Thu 25/07/19 | Wed 31/07/19 | 6 | William,Arnaud |
| PS | 36 days | Fri 21/06/19 | Fri 09/08/19 | | |
| PS@Installation of supporting structures and tanks | 5 days | Fri 21/06/19 | Thu 27/06/19 | | William,Arnaud |
| PS@Installation of patch boxes | 5 days | Fri 28/06/19 | Thu 04/07/19 | 17 | Jonathan |
| PS@Installation of PMTs | 2 days | Mon 08/07/19 | Tue 09/07/19 | 4,17 | Jose,Aurelie |
| PS@Check and installation of cables | 3 days | Wed 10/07/19 | Fri 12/07/19 | 19 | Jonathan |
| PS@Installation of kinematic units | 5 days | Mon 05/08/19 | Fri 09/08/19 | 7 | Arnaud,William |
| SPS | 72 days | Thu 01/08/19 | Fri 08/11/19 | | |
| SPS@Installation of supporting structures and tanks | 22 days | Thu 01/08/19 | Fri 30/08/19 | | Arnaud,William |
| SPS@Installation of patch boxes | 5 days | Mon 02/09/19 | Fri 06/09/19 | 23 | Jonathan |
| SPS@Installation of PMTs | 2 days | Mon 09/09/19 | Tue 10/09/19 | 4,24 | Aurelie,Jose |
| SPS@Check and installation of cables | 3 days | Wed 11/09/19 | Fri 13/09/19 | 25 | Jonathan |
| SPS@Installation of kinematic units | 5 days | Mon 04/11/19 | Fri 08/11/19 | 9 | Arnaud,William |

Installation Schedule

