

Status of the LHCb Experiment

LHCC Open Session at CERN

15 November 2006

on behalf of the LHCb Collaboration

Tatsuya NAKADA

CERN

and

EPFL




Contents


- I) Construction Status
- II) Cost and Funding
- III) Physics Update
- IV) Concluding Remarks

I) Construction Status

LHCb Spectrometer



1) Experimental Area



Installation of the major metallic structures completed
Gas and cooling pipes installed in the detector area
Most of the cable trays installed
Installation of long HV, LV, ECS and signal cables and
mounting of connectors in progress
Installation of safety system in progress



gas system


Calo access tower



*cabling and
connector mounting*




new access gate



2) Beam Pipe

Under the responsibility of the LHC vacuum group with a close contact with the experiment

Built from four sections (3 Be and 1 stainless steel)
joined by bellows and flanges (Al)
(+ Al backups for the Be sections)




All the beam pipe sections delivered to CERN.
UX85/1, 2 and 4 ready for installation
UX85/3 just arrived with several months of delay,
undergoing
acceptance testing
(showing small leak,
to be investigated)



UX85/1 installed

Al exit window (protected)
+ UX85/1 Be beam pipe section



Production of the beam pipe supports in progress





Support-ring



3) Magnet

Fully commissioned and B field measured for both polarities



$|B|$ in the centre plane


VECTOR FIELDS

Analysis is in progress for incorporating the measurements

measurements

B_y

calculation




4) VErtex LOcator (CERN, CH, DE, GB, NL, US)

VELO tank and its vacuum system from NIKHEF installed at IP8; vacuum leak tested

Al exit window (downstream) together with the first section of the beam pipe connected



Al window and wake field suppressor



evacuation curve


Upstream side of the vacuum tank at IP8



Production of the sensor modules (42 + spares) started in Liverpool

r and ϕ sensors
glued back-to-back

Kapton cables for
analogue signal and
control



hybrid with
Beetle readout
chips


Carbon fibre
support

17 modules completed


Now reached the steady production stage, 2 modules/week

Expect to finish production by March 2007.

On arrival at CERN, visual inspection and burn-in test




Followed by assembly onto the detector base




*Right Detector Half with 10
modules now in test beam*

2006 test beam: to test transportation, operation, alignment, event reconstruction, etc. with the full system (mechanics, readout, ECS, HV, LV)



y of reconstructed vertex in “open” position for beam-A1 window interaction events,
 $\sigma_y = 1.5 \text{ mm} \approx \sigma_{beam-spot}$




5) RICH (CERN, GB, IT)

RICH-2: In place and waiting for the Photon Detectors

RICH-1: Mag. shielding box, gas enclosure in place, gas shielding bellow connected to the VELO tank, exit window installed



RICH-2



RICH-1 exit window

RICH-2: Photon Detector column assembly in progress
→ installation for C-side starts in December

RICH-1: C-fibre spherical mirror prototype test successful,
production in progress → end of this year




*backside of the RICH-1
prototype mirror*



Improvement needed
for the Al + MgF₂ mirror
coating to decrease the
reflectivity loss in the
UV region

Good optical quality




*No deterioration in
C₄F₁₀ nor radiation*



340 HPD's delivered out of 485 ordered (+ option for 65),
 -2 months delay \Rightarrow recovery plan agreed with DEP
 additional production line
 -only 3% failed the acceptance test, very good quality

Test beam with the full readout chain successfully completed

HPD production plot



6) Outer Tracker (CN, DE, NL, PL)

Production of the detector modules completed in the three
production centres: Heidelberg, NIKHEF, Warsaw
→ Delivered to CERN


Production of the module support C-frames completed and
dressed with cables and tubes at NIKHEF
→ Delivered to CERN

Production of the Outer Tracker/Inner Tracker support
bridge structure completed
→ Delivered to CERN and assembled in IP8

Loading of the C-frame with modules in progress with specially built metal cage at IP8

OT/IT support bridge assembled


After testing, loaded C-frames are inserted to the bridge



4/12 of C-frames inserted

Front-end electronics
production in progress
All the ASIC chips
produced and tested

Full scale test of the production
front-end electronics with
module loaded C-frame




Comments on the aging issue:

Various prototype modules have been tested with X-rays and particle beams up to 3C/cm





Showed no problem for 10 years of operation with Ar/CO₂

Accidentally, gain loss was observed for production modules at **very small dose with weak sources (source centre ★)**



Gain Ratios = before/after irradiation with ⁹⁰Sr or ⁵⁵Fe

The gain drops as function of the irradiation time
 Maximum gain loss is at $\sim 10\text{nA}$ (LHCb hottest spot $\sim 30\text{nA}$)
 At much higher irradiation no gain loss




Large effort for investigation, including regular “workshops” with participation of external experts

No definite conclusion for the cause but **strong indications** for an out-gassing effect

Gain loss reduced after flushing the module for long time.

4 weeks flushing (Ar/CO₂): 20% gain drop @72 hr irradiation
6 months of flushing: 7% gain drop after @150 hr irradiation

Flushing at higher temperature, ~40°C, appears to accelerate the process



Module shrunk by ~1mm when heated (due to drying)

No other mechanical deformation.

Heating in situ somewhat complicated


Procedure for how to treat the modules being finalized:
in the mean time, modules being flushed continuously and infrastructure for heating being prepared.

7) Silicon Tracker (CH, DE, ES, UA)

Trigger Tracker



Ladder production completed
tests are still on going

hybrid for the top and bottom



sensors (500 μ m)

Kapton cable




Inner Tracker

almost completed


two sensor (410 μ m) ladder



one sensor (320 μ m) ladder




First IT box assembled




Some improvements for the tools and the next assembly starts soon

6 IT support frames constructed
3 cabled and inserted to the Bridge





*TT Support frame
being dressed*



TT upper support rail




TT lower support rail

*Service Box (in production) and
Digitizer Boards (all produced)*



8) Calorimeter System (CERN, ES, FR, RO, RU, UA)

Scintillator Pad Detector/Preshower (recently), E-cal and H-cal all installed



Insertion of the SPD super modules



Completed SPD/PS


Electronics E/H-Cal Front-End cards >90% produced
PS and SPD Very Front-End cards completed
PS FE cards production started (100 needed)
Calorimeter Read-Out Cards 2/26 produced
SPD Control boards PRR soon (16 needed)



*Racks with E/H-Cal FE cards
on the platform (top of the E-cal)*



H/E-Cal FE



PS VFE



PS FE





SPD CB

9) Muon System (CERN, IT, RU)

All the MWPCs except spares produced and tested
CERN, Ferrara, Firenze, Frascati, PNPI

Dressing at CERN (CERN and PNPI chambers) and
Frascati (IT chambers) in progress


3-GEM 100% (Frascati) and 8/12 (Cagliari) for M1/R1
dressing to follow



Chamber support wall for M2-M5 assembled and necessary infrastructure (gas, cable, etc.) being installed

Chamber installation for M5 started with delays
gas and cable connection and noise level tested
currently ~6 (2 to 4) chambers/day for installation (testing)
need to go up to 10 → Parallel installation required.

Muon wall preparation



MWPC installation for M5



Electronics

All the ASIC's have been produced

Spark Protection Boards: 8000 needed, 80% completed

Cardiac Boards: 8000 needed, 70% completed


Intermediate Boards: 100% completed

Service Boards: 100%

Off-Detector Electronics boards: in production, 160 needed

3-GEM Cardiac Boards: in production, 300 needed

Full readout chain used in the test beam with
MWPC and 3-GEM



10) Trigger and Online (CERN, CH, CN, GB, DE, FR, ES, IT, NL)

L0 trigger hardware production:

Muon trigger: four processor units needed

first processor unit almost completed

→ most of commissioning work can be done

(data link tested in the test beam with the muon detector)

Calo trigger:

Validation Cards, 4/28 in production

Selection board 2/8 in production

Pile-up trigger:

Prototype test completed, PRR in 12/2006


13 boards (three different types)

L0 Decision Unit:

Working version is ready

Upgraded version prepared for 2008


*L0 Muon processor
at test beam*



Infrastructure of the electronics huts at IP8 ready and cabling is being done

CPU's and servers necessary for the commissioning arrived

In order to ease the commissioning of the subsystems, Commissioning Racks with TFC and scaled down DAQ are prepared




*6U VME Crate
for TTCtx*

Console (KVM)


*9U VME Crate
for Tell1, TFC*

Control PC7s

4x1U Linux μ Farm



1 MHz DAQ/HLT



Hardware implementation defined
using Force10 network switch




Software development: event building
farm control etc. in progress.

Part of software being used in the test beam
DAQ

ECS is now being implemented by the
subsystems and partly used in the test beam.

Start-up configuration for the DAQ system revised
reflecting the new LHC plan:

In 12/2007, very low luminosity collisions with 900 GeV
low event rate and low event multiplicities
→ bandwidth and CPU needs are very limited:




Core network switch is two mid-range HP switches (“borrowed”) and 80 CPU nodes for the farm

Delay the purchase of expensive Force-10 Linecards and CPU’s

Final Switch can be easily introduced during the Jan-Mar/08 shutdown

New HLT selection framework (optimized for the 1MHz RO) is being developed: so called “HLT alleys”

Starting with the validation of the L0 objects ends with exclusive final state reconstruction



11) Computing

Continuous improvement of software

Track reconstruction now adapted to the new event model and detector geometry description

- material budget update

- subdetectors after the magnet tilted (3.6 mrad) with respect to the beam direction

Tuning of the tracking and particle identification performance in progress

Alignment strategy established and implementation started global alignment challenge in early 2007

Event generator to accommodate new physics channels

Data Challenge 06 ongoing

Validation of the Computing model: i.e.
Event reconstruction, stripping and analysis by
CERN and Tier-1 centres

Monte Carlo production by Tier-2 centres

Phase I: events generated and stored at Tier-0 (CERN)

Phase II: events distributed to Tier-1's and reconstructed

Phase II': events stripped at Tier-1's

Phase I worked well. (Well established procedure by now)

Phase II is now working in most of the Tier-1's

→ Problems in data access had to be solved

Due to the incompatibility between the different
systems at Tier-1's and LCG software

Phase II' is now to be established

Triggering automatically reconstruction and stripping job
after the completion of the previous task is functional

II) Cost and Funding

Cost: 75.341 MCHF (0.4% increase from MoU)

Funding: 74.039 MCHF

Missing: 1.302 MCHF

Funding priority is to complete the sub-detectors first
and delay the purchase of CPU's for HLT
→ agreed by RRB

This allows us to have a full detector system
for the 2007 pilot run

With the current funding, we can have only 2/3 of CPU
power for HLT

more than enough for 2007, but a solution to be found
for the 2008 run for full physics programme.

III) Physics Update

Quark flavour physics is evolving field: a recent result

$B_s - \bar{B}_s$ oscillations at Tevatron


CDF observation with $>5\sigma$ significance

$$\Delta m_s = 17.77 \pm 0.10 \text{ (stat)} \pm 0.07 \text{ (syst)} \text{ ps}^{-1}$$

→ this was anticipated already at the time of TP

The error on $(1-\rho)^2 + \eta^2$ in the η - ρ plane is reduced to the level close to that of the $\rho^2 + \eta^2$ from $|V_{ub}|$.

Both errors are dominated by the **theoretical uncertainties**



Very large New Physics in the B_s - \bar{B}_s oscillation excluded
Due to large theoretical uncertainties, to identify a small NP
contribution in Δm_s is very difficult



The phase of B_s - \bar{B}_s transition amplitude needs to be measured
with CP violation in $B_s \rightarrow J/\psi\phi, J/\psi\eta, \dots$

Sensitive to new physics (SM contribution is small) and
very small theoretical uncertainties, like $B_d \rightarrow J/\psi K_S$

$B_s \rightarrow \mu^+\mu^-$ now considered to be a place where New Physics
could contribute a lot, e.g. large $\tan\beta$ SUSY

LHCb physics consideration

2007 pilot run data

calibration and alignment, testing some HLT algorithms

2008 after trigger commissioning, with 0.5 fb^{-1} physics data

In addition to usual B&B (bread and butter) physics and initial B physics,

e.g. b-hadron lifetimes, Δm_s , $\sin 2\beta$, etc.,

$\sigma_{\phi_s} = 0.04 \text{ rad}$, SM prediction $\phi_s \approx -0.04 \text{ rad}$

cf. current D0 result: $\sigma_{\phi_s} = -0.43 \text{ rad @ } 1 \text{ fb}^{-1}$

$\text{Br}(B_s \rightarrow \mu^+ \mu^-) < \text{SM-Br (90\% CL)}$ $\text{SM-Br} \sim 3 \times 10^{-9}$

cf current CDF result $< 0.8 \times 10^{-7}$ (90% CL) @ 780 pb^{-1}

cf current D0 results $< 1.9 \times 10^{-7}$ (90% CL) @ 700 pb^{-1}


($\sim 5 \text{ fb}^{-1}$ /Exp Tevatron data by the end of 2009)

i.e. with 2008 LHCb data, we should be able to reach sensitivities to the level of the Standard Model predicted values, **thus exclude large (or discover) NP contribution.**


>2009 massive physics data production

For example...

current situation (1σ)



LHCb 6 fb^{-1} data for
the α , β and γ measurements



5σ observation of $B_s \rightarrow \mu^+ \mu^-$ if SM branching fraction

$>3\sigma$ measurement of ϕ_s if SM value

and many others!

IV) Concluding Remarks

- 1) **Generally good progress in the construction**
 - VELO module production started and progresses well
 - IT/TT ladder production basically completed
 - OT module, Muon MWPC construction completed
 - Despite a small delay HPD production advancing well
 - RICH-1 good progress
- 2) **Installation started** for
Beam-pipe, RICH-1 mechanics, OT, Muon
- 3) **Installation completed** for
-VELO vacuum tank, RICH-2 mechanics, Calo detector
- 4) **Magnet fully commissioned**
- 5) Regular commissioning meetings started

- 6) Some subdetectors started commissioning
E-cal and H-cal with fully installed detector
And others during the installation
→Commissioning Racks
- 7) Global commissioning with (partial) subdetectors
will start early Spring 2007
- 8) Accumulated delay makes installation plan very tight
many parallel activities needed→ locally crowded area
VELO+RICH-1+TT, IT+OT(+RICH-2), M1+SPD/PS
CALO+M2-M5
→Careful planning and discipline are mandatory and
extra manpower likely to be needed

We expect to be ready for the 2007 run with full detector
to exploit the data

LHCC milestone plot

