

Notes East Area Project Meeting 32 - 22/11/19

Agenda: <https://indico.cern.ch/event/851215/>

Participants: Sebastien Evrard EN-EA, Eva Montbarbon EN-EA, Adrian Miranda Fontan TE-MPE, Gurkan Dogru EN-EA, Eva Sanchez- Corral BE-ICS, Aboubakr Ebn Rahmoun EN-EA, Jaime Renedo Anglada TE-MS, Laure Wilhelm EN-SMM, Robert Froeschl HSE-RP, Elpida Iliopoulou HSE-RP, Bastien Rae EN-EA, Louis-Frederic Andre BE-ASR, Evelyne Dho EN-DI, Leszek Borakiewicz IT-CS.

NEWS S. Evrard

Sebastien presented a report of the CSR3 which took place on last Thursday. The full project has been reviewed for the third time with a particular focus on the following topics:

- LS2 schedule and 2021-operation readiness
- Expenditures and budget forecast
- Activities pending final approval

He then showed the budget indicators at mid of November : 83 % of the budget is committed and 50 % charged. Some groups have already overcommitted their allocated budget and no more expenditures will be authorized.

The CSR panels made several recommendations which should be confirmed in a close-out meeting planned in early December. To be noted that the B.251 new ventilation installation has been put on hold. As a consequence, the Project management decided to keep the existing installation (4 AHUs and 8 heating fans) as it is and to postpone its dismantling.

Worksite news (B251) G. Dogru

Gurkan reviewed the status of B.251 activities. The air duct installation is now completed. In November/December, the following activities are planned:

- EN/CV: Install Demin water circuit
- EN/EL : install cable trays near the transformers, install cable trays in B.251 as from Dec. 16
- SMB (ALTEAD) : deliver False floor structure on Dec 06 and start install it on Dec. 09

Worksite news (B352+157) A. Ebn Rahmoun

Aboubakr reported the status of B.251 activities. The dismantling of the primary area has very well progressed in the last weeks:

- The primary area has been declassified in supervised area (previously controlled area)
- De-cabling EL and services completed

In B. 157, the core drilling (sample of concrete) is done, SMB also finished to install sky domes. EN-CV removed water & air pipes in the galleries and on North and South walls. Cloud run is still on-going and the Cloud team is preparing for the modification on the Exp. Area to start in December. The survey team completed the check of the IRRAD&CHARM beam height and resumes ground marking of the shielding blocks location. IT and Swisscom team moved the GSM network from South shielding to South wall. EN-EL started the transformer & star point installation along the North Wall.

In B.352, PS – F61, the status is:

- Cleaning & painting floor completed (rest corridor and below blocks)
- Ground Marking done, (need to reschedule Q74 marking because the slabs have been moved to check their correct stability (SMB&HE))
- Magnet supports ready@b.157
 - Installation of first supports ongoing
- EN/CV, installation of water pipe for the magnets, on going
- TE/MS&EA, preparation of magnets installation
- EN/CV, ACE,HE&EA: a lot of co-activities during November-December
- EN/HE&EA check methods of MCB magnet installation

Schedule B. Rae

Bastien presented the detailed schedule for the 6 next months emphasizing that a crash program has been established to recover the identified delay for installing the B.251 false-floor at a cost of more co-activities (3months → 1 month). Evelyne asked when the dismantling of the Cloud metallic platform will happen: Bastien will add this activity which is currently not included in the planning: only the installation of the new one is shown. The baseline is to have the removal of the former one just before the installation of the new one.

Safety issues L-F Andre

Louis-Frederic reported on the recent safety event (cut of an old phone cable), reminded the importance of wearing PPEs especially as a lot of co-activities are going to take place in the coming months. He also reported on the CSAP meeting in October where he presented the safety status of the project.

AOB

No AOB to discuss.

Next meeting on December 13th at 15.00.

SEV 25.11.19