

Slice test for integration of the subsystems

- Ca. 150 Run 2 HLT servers moved to CR0 - IT2 first week of November
- 80 new HDR Infiniband Host-adapters installed
- Management Network as well as Infiniband cabling done
- Re-building with current run3 baseline configuration started
- Commissioning of the Gateway to the Meyrin data center ongoing
- Moving of fiber for GPN connection from CR2 to CR0, temporary connection to outlet
- Installation of Infiniband infrastructure in CR1 and connection to CR0 (mostly done)





Network – Hardware Installation status

- One new Infiniband Switch installed in CR1
 - Infiniband NICs installed in FLPs by the FLP-group
- Managed Switch installed in IT2 (CR0)
 - Connection between core switch in IT2 and the CR1 switch established, currently with 3x 200G
- Additional top of the rack Switch installed
 - Connected as much servers as currently possible with 2m cables
 - Testing building block cabling – 3 racks connected to one switch
- Two fibers to the TPC setup pulled, to be configured properly
- Run 2 managed switch as Gateway, connected to IB and ETH
- **TODO:** Finalize configuration and start testing



EPN selection .vs. Vertical slice test

- EPN selection:
 - EPN receives full timeslice and therefore entire software stack can be tested on a single EPN server
 - Depending on # of GPUs EPN server implements multiple # of virtual EPN servers, which each processes independently own timeslice
 - High speed network supports the aggregated bandwidth
- Vertical Slice tests:
 - Not needed for EPN selection
 - Good for Software Integration testing and infrastructure commissioning
 - Good for network and connectivity testing, but there is 500 node IB system in Frankfurt for testing at scale
 - Some of the future EPN servers may be integrated later into the Vertical Slice test system