



[www.cern.ch](http://www.cern.ch)

# Cost and Schedule Review AD Stochastic cooling follow-up


W. Hofle

Acknowledgement:


M. E. Angoletta, S. Albright, F. Butin. A. Butterworth, F. Caspers,  
P. Freyermuth, R. Louwerse, V. Myklebust, C. Oliveira, L. Ponce

# RF equipment during AD cycle

- C10 Cavity system for bunch rotation at injection
  - reduction of momentum spread at 3.5 GeV/c
- Stochastic Cooling at 3.5 GeV/c and 2 GeV/c
- Main C02 system for deceleration and bunch rotation at extraction
- Longitudinal pick-up systems for LLRF, tomoscope, Schottky and intensity measurement
- Transverse damper equipment for excitation



Stochastic Cooling at 3.5 GeV/c  
with new optical delay line notch



Schottky and intensity measurement  
to be replaced in LS2 (see talk by  
Maria-Elena Angoletta)


# Beam Dynamics – reminder

plan as presented in 2018 → resource allocated in BE-BR: S. Albright

- **Rebuild expertise** and **prepare cycles for Finemet system** that will replace the C02 main RF system for deceleration
  - C10 RF system
    - simulation and optimisation of bunch rotation at injection (3.5 GeV/c) as function of available voltage
    - Establish procedure for phasing of cavities and diagnostics
  - C02 replacement by Finemet
    - adiabatic capture & de-bunching simulations at 3.5 GeV/c, 2 GeV/c, 300 MeV/c and 100 MeV/c, plus bunch rotation at 100 MeV/c extraction
    - recommend the best adapted voltage program to capture the beam at each of the energies
    - simulations using the phase and radial loops for the ramps 3.5 GeV/c to 2 GeV/c, 2 GeV/c to 300 MeV/c and from 300 MeV/c to 100 MeV/c; recommend the best adapted phase and radial loop gain settings plus harmonic number for each of the ramps.

# Controls (PLC) RF and Stochastic Cooling

- **TFB (Damper):** New controls already in place → no actions foreseen
- **Stochastic Cooling pick-up movement control:** New controls in place
  - Move PLC from Siemens to Beckhoff for start-up (BE-RF-CS)
  - repair cryo temperature probes → not in LS2, inspection in LS3



# Stochastic Cooling - Controls


- **Platform “Fritz”**
  - controls renovation to replace with modern Beckhoff PLC (C. Oliveira, BE-RF-CS)
- **Optical delay line notch filter validated in 2018 with beam**
  - Implementation of two operational systems and one spare with Beckhoff PLC controls started, will be ready for start-up
- **Scool Amplifiers & controls**
  - considering prototype a PCB for the amplifiers bias control (bad contacts) → estimated 20KCHF, could extend lifetime of amplifiers
  - Repair and test of 48 amplifiers (P. Freyermuth, R. Louwerse + FSU team)
  - move to FESA3

# Stochastic Cooling - RF


- **Pick-up and Kickers**
  - no consolidation possible before LS3
  - low probability of failure, possible high impact if kicker vacuum or pick-up movement fails
  - establish repair procedure for kicker vacuum failure (as was done in the year 2000)
  - assign a team in RF with mechanical expertise to “own these devices advised”
    - establish then with this team the needed and possible consolidation and development of spares
- **Notch filter replacement with optical fiber delay lines**
  - successful tests with beam in 2018
    - <http://accelconf.web.cern.ch/AccelConf/cool2019/papers/moy01.pdf>
  - full deployment for 3.5 GeV/c and 2 GeV/c for re-start after LS2
  - dismantling of obsolete equipment in YETS 2021/2022
- **Amplifiers**
  - de-installation and reinstallation of equipment during LS2 to open AD ring
  - refurbish parts that are not performing or needing replacement during LS2
  - establish a replacement program for amplifiers once electrical delay margin clear after having fully commissioned the optical delay line notch filters

# Stochastic Cooling - RF

- Pick-up and Kickers
  - **no consolidation possible before LS3**
  - low probability of failure, possible high impact if kicker vacuum or pick-up movement fails
  - establish repair procedure for kicker vacuum failure (as was done in the year 2000)
  - assign a team in RF with mechanical expertise to “own these devices”
    - establish then with this team the needed and possible consolidation and construction of spares (optional)
    - electromagnetic simulations for the design study needed




pick-up tank



kicker tank




# Transfer function measurement set-up



FESA class being developed

- automation of measurement triggered by timings to be defined
- control-room application on top
- integration with timing



Vejbjorn Myklebust

# RF Consolidation in APT

## budget provisions in APT

Status	WP	WPH		BC	Descr.	EDMS	spent	2020	2021	2022	2023	2024	2025	Total	Comments
Active	27	BE/RF	W.Hofle	69516	AD s-cooling	1689140	516	177							amplifiers?

- AD Stochastic Cooling
  - **re-profiled budget** to match resources to do the work
  - a healthy operational budget complements the consolidation
  - future items for consolidation: amplifiers and kickers (!)
    - **this needs allocation of personnel for a study**
  - in contact with AD-OP to establish a schedule for re-start and define the contributions by AD-OP for 2020 - 2021


# Needed Consolidation from other teams

- CV / AD cooling water
  - it was not possible in 2018 to run the AD machine at 3.5 GeV/c with stored beams for more than ~10 minutes; after this time magnets trip
  - tests showed that by increasing the cooling capacity this time period can be prolonged however its not possible to run at 3.5 GeV/c in cw mode
  - the cw mode is necessary to do meaningful studies and adjustments on the stochastic cooling system at 3.5 GeV/c; the cooling should be consolidated
  - if this is not possible (to pause the machine at 3.5 GeV/c) for the restart after LS2 we are in a situation “has never been done before”
  - we will prepare for this with automated tools for transfer function measurements as much as possible


# Spare

# Parts not (yet) needing consolidation

- AD longitudinal pick-up
  - Analog electronics interfacing to the longitudinal pick-up → re-visit any needed after LS2 when new LLRF operational
- Transverse kicker and equipment for BTF and tune measurement
  - relocated for ELENA installation done
  - presently no consolidation expected



3 pick-ups, 1 high frequency pick-up, 2 low frequency pick-ups  
1 LF PU in transfer line; 1 HF PU and 1 LF PU in AD ring  
used for Long Schottky (see presentation by Maria Elena Angoletta); extracted beam intensity  
intensity measurement and momentum spread of the beam in AD



[www.cern.ch](http://www.cern.ch)