





HLRF, LLRF & intensity/Schottky

LLRF
Studies
HLRF

Maria Elena Angoletta,
A. Findlay, M. Jaussi,
V. Myklebust, J. Molendijk

Will retire ~03/2021

and
S. Albright
and

Fellow. Until 10/2020 so far, can
be extended to max 04/2021

M. Haase, M. Paoluzzi, A. Jibar;
P. Maesen, D. Landre (controls)



AD CONS

Cost & Scheduling Review Follow-up

Thursday 6 February 2020



Scope of presentation

WU status and next steps

- HLRF
- LLRF
- Longitudinal diagnostics

Financial aspects

Planning wrt LS2 deadlines

Conclusions

Scope of presentation

WU status and next steps

- HLRF
- LLRF
- Longitudinal diagnostics

Financial aspects

Planning wrt LS2 deadlines

Conclusions



Scope of presentation: WPs

Original budget requests and expenditure planning (July 2018)

Status	WP	WPH		BC	Descr.	EDMS	PLAN	2018	2019	2020	2021
Active	25	BE/RF	M.Haase	69515	AD RF C02 Finemet	1552197		35	100	65	
Active	26	BE/RF	ME.Angoletta	69515	AD RF LL/Schottky	1578121		30	60	30	
Active	27	BE/RF	W.Hofle	69516	AD s-cooling	1689140		214			
Active	28	BE/RF	M.Haase	69517	AD RF C10 valves/upgrade			125	275		
D3	29	BE/RF	E.Jensen		AD RF C10 new system						

Same BC

ADcons-status.xlsx in <https://edms.cern.ch/document/2001429/1>

Current budgets in APT for 2020

BC	Description	kCHF in 2020
69515	AD C02 RF System (LLRF + HLRF)	172
68516	AD s-cooling	177
69517	AD RF C10 upgrade	345

NB: ~20 kCHF overspent in 2019 as allocated budget was lower than required one (allocated budget reduced to expected payments)





Scope of presentation: WPs

WP 25: Renovation of C02 HLRF (AD decelerating system) to Finemet HLRF
<https://edms.cern.ch/document/2019972/>


WP 26: Renovation of ring LLRF + intensity/long. Schottky processing systems
<https://edms.cern.ch/document/2019444/0.1> (LLRF)
<https://edms.cern.ch/document/2019446/0.1> (intensity/long. Schottky)

No workunits defined in EVM

Presentation in previous review (21 Sept 2018):

https://indico.cern.ch/event/754832/contributions/3128065/attachments/1719912/2804147/MEAngoletta_AD_CONS_21_09_2018_C02_LLRF_intensitySchottky.pdf


RF group tasks for typical AD production cycle



C10 RF system

- ❑ Under consolidation, not discussed today.
NB: under delivery 3 TH 116 RF tubes, 300 k€.
- ❑ consolidation of the AD C10 HV power converters under consideration in TE/EPC.

Decelerating RF system (LLRF/HLRF) + longitudinal diagnostics: **this talk**



Pre-LS2 longitudinal diagnostics GUI (obsolete after LS2)



C02 system



Pre-LS2 LLRF crate in ADCR



Scope – reasons for consolidation

Pre-LS2 capabilities adequate for AD beam deceleration & longitudinal diagnostics *BUT* h/w + s/w obsolescence

➔ Consolidation:

- ❖ **WHY:** to support AD exploitation & ELENA operation **in the long term**
 - ❑ Before ELENA approval, AD renewed for few years at a time, difficult to establish long-term plan.
- ❖ **HOW:** by deploying **building blocks common to other machines**
 - ❑ to minimize maintenance effort
 - ❑ digital LLRF + Finemet: smart & effective couple, successful & well established @CERN (and abroad!)
 - ❑ **AD LLRF/HLRF/long. diag systems: twin ELENA' systems** (AD has a subset of capabilities wrt ELENA)



Scope of presentation

WU status and next steps

- HLRF**
- LLRF**
- Longitudinal diagnostics**

Financial aspects

Planning wrt LS2 deadlines


Conclusions



HLRF: status

RING

- ✓ Cables removal [2018]
- ✓ C02 cavity removal [2019]
- ✓ Finemet cavity installation [2019]
- ✓ Water distribution modification [2019]



New cooling water distribution




Finemet HLRF installed in AD

AD Hall bat 193

- ✓ Control, PLC, HV and Tuning power supplies removal [2019]

New Finemet HLRF installed in straight section previously occupied by C02 HLRF.




NB: Now cavity servoloop (voltage / phase) in LLRF.



HLRF: next steps

RING


- ❑ New cables installation [2020]




AD Finemet block diagram

AD Hall bat 193

- ❑ New control, PLC + power supplies installation [2020]
- ❑ Hardware commissioning: Feb 2021





Control, PLC & power supplies



AD Hall layout



LLRF & Longitudinal diagnostics layout [1]



- ❖ Longitudinal diagnostics partially hosted by and strictly linked to LLRF
- ❖ AD system is twin system of ELENA's → Develop once, deploy twice 😊

[1] M.E. Angoletta et al, "New Low-Level RF and Longitudinal Diagnostics for CERN's AD", IPAC'19, Melbourne, Australia, pp. 3966-3969.



LLRF: status

1. Software/firmware

- ❖ Software/firmware deployed in ELENA for the 2018 run implements LLRF features required [2]. It will allow essential AD operation **once setup**

BUT ...

- ❑ Must upgrade OP and FESA classes (CO oblige!)
 - ❑ Existing LLRF **not yet integrated** with AD / RF **cycle editors** → cycle changes (frequent during machine commissioning) require LLRF expert intervention
 - ❑ PAUSE capability implemented but not yet validated
 - ❑ Additional features needed for better machine operation
- ❖ Development and tests in ELENA will be carried out in 2020.
 - ❑ For ELENA's (operation + commissioning on transfer lines) and for AD's sake
 - ❑ NB: No time for AD development from ~August 2020 to March 2021 (end of PSB commissioning). We must **do our AD homework in ELENA in 2020.**

[2] M.E. Angoletta et al., “New LLRF capabilities and beam results for the second year of ELENA’s commissioning”, CERN-ACC-NOTE-2019-0050.



LLRF: status (cont'd)

2. Hardware series production

- ❑ Hardware production ongoing (jointly with PSB&PS).
- ❑ Several types of modules already produced.
- ❑ Problems with ADC FMC manufacturing. Will need new ADC chips (best case) and new series production (worse case). **Estimated 5 to 10 kCHF more than originally planned.**




ADC FMC top (above) and bottom (below) views

3. Studies

- ❑ **Impact of new Finemet cavity on beam stability** investigated with numerical calculations and longitudinal tracking. No problems expected.

Phase space simulation for the first ramp beginning (left) and end (right).





Longitudinal diagnostics: status

1. In-time data processing [Vebjorn & LLRF team]


- ❖ Selected acquisition and processing h/w
 - ❑ More expensive than planned but allows synergies with other RF systems
- ❖ Very advanced with firmware for data acquisition
- ❖ Vebjorn (fellow) progressed with bunched-beam FESA classes.
 - ❑ Sinergy with RF SPS/LHC (bunched beam analysis) and BI (Schottky analysis).



ObsBox carrier board:
Virtex-7 PCIe FMC Carrier,
8 Lane PCIe GEN2

2. In-frequency data processing [Maria Elena]

- ❖ Initial bunched-beam data processing deployed in ELENA in 2018 [3] (basic functionality also for AD).
- ❖ Progress in DSP-based FFT analysis



Bunched-beam diagnostic signals in ELENA [2018]

[3] M.E. Angoletta et al., “Initial longitudinal diagnostics for ELENA’s commissioning”, CERN-ACC-NOTE-2019-0051.




LLRF/long. diag.: next steps in 2020

**Clear priorities for LLRF team in 2020:
PSB 1st, ELENA 2nd**

ELENA/AD progress window in 2020

- PSB [ISTs, 5 weeks]
- PSB [HW COMM, 17 weeks]
- PSB [COLD CHECKOUT, 5 weeks]
- PSB [STANDALONE BEAM COMM]
- ELENA H- [RING COMM]
- ELENA H- [TRANSFER LINES COMM]




- ❖ **Concentrate on PSB until we’ve done most of the h/w tests (April?)**
- ❖ **Move to ELENA in May to support operation + deliver new features**
 - ❑ Simon and Alan will train on ELENA’s LLRF operation (useful for AD, too)
 - ❑ Progress as much as possible with longitudinal diags
 - ❑ Part of the team will keep working on PSB as needed
- ❖ **From August onward full time on PSB until end 2020 (at least)!**
 - ❑ Vebjorn will keep working on ELENA for longitudinal diag



LLRF/long. diag.: next steps in 2020 (cont'd)

- ❖ Aim: to develop/deploy/validate in ELENA as much as possible in 2020 run
- ❖ Detailed plan and 2020 TODO list defined.
- ❖ Tasks agreed in MERIT of team members across RF sections (**FB, CS, BR**)

 ELENA – machine milestones		
Time	Task	LLRF tasks
May-June [H]	Ring operation	<ul style="list-style-type: none"> Restart the system: final configuration with 3-boards Re-setup cavity servoloops (new HLRF ampli) Commission LLRF integration with RF cycle editor Remote control of SPS amplifiers, Oasis features etc (see following TODO and priority slides) Commissioning of longitudinal diagnostics (ObsBox and in-frequency data analysis, bunched/ debunched beam) Support ELENA operation. Train Alan+Simon on ELENA operation
July 2020 – April 2021 [H]	Commissioning extraction lines (1 st priority)	<ul style="list-style-type: none"> Support ELENA operation Typical operation: phase, radial, extraction synchro loops in single RF segment. Commission LPU in new extraction line [W. Hofle & R. Lowerse)
	MDs with acceleration / deceleration	<ul style="list-style-type: none"> We might ask for some MDs in July 2020 to finalise our deployments, then we'll have to move to PSB tasks. NB: LLRF team busy for PSB commissioning but Vebjorn can continue developing and testing during the whole time No time for ELENA (i.e. AD!) during PSB commissioning
April 2021 – May 2021 [pbars]	Ring operation + final machine commissioning	<ul style="list-style-type: none"> Re-commission ELENA with pbars NB: We'll have commissioned AD with pbars by this time NB: Very few upgrades possible after pbar physics is declared



LLRF/long. diag.: next steps in 2021

AD COMMISSIONING

Time	Machine planning	LLRF/Long Diag tasks
Before mid March 2021	H/w commissioning	<ul style="list-style-type: none"> • Install and validate h/w + s/w
22/03/2021 to 18/04/2021 (4 weeks total)	<p>Target area (weeks 12-13) and ring beam commissioning (weeks 14-15).</p> <p>NB: as soon as some beam is available from the target it will be given to AD for its ring commissioning</p>	<ul style="list-style-type: none"> • Commission with beam & deliver new LLRF (with new HLRF). • Commission with beam and deliver new longitudinal diagnostics system (bunched/debunched beam)

- ❖ In principle **only 2 weeks for ring commissioning** of new HLRF + LLRF + long. diagnostics system: feasible?
 - ❑ Many changes, not only decelerating RF system: cooling, magnets...
 - ❑ NB: Cooling must be operational for LLRF to capture (most) beam
- ❖ ELENA pbars commissioning (injection lines + ring) will start as soon as some beam is out of AD.



Scope of presentation

WU status and next steps

- HLRF
- LLRF
- Longitudinal diagnostics

Financial aspects

Planning wrt LS2 deadlines

Conclusions



Financial aspects



- ❖ Total budget for WP 25 + WP 26: **320 kCHF**.
- ❖ ~ **158 kCHF** (CET vs. APT) left in 2020 for completing project
 - ❑ In line with total amount requested in 2018. Some money leftover from previous years
 - ❑ Next big expense: HLRF–LLRF cables. Estimate: 20 k€
 - ❑ Some un-planned expenses in WP 26 but planned contingency *might* be enough. To be confirmed later on in the year.
- ❑ Originally h/w commissioning (HLRF + LLRF) planned for 2020 → budget ends in 2020
- ❑ H/w commissioning now delayed to 2021 owing to PSB demanding restart
 - ❑ **Need existing budget to be extended to 2021!!**
 - ❑ More precise numbers (if required) in dedicated budget meeting (C. Rossi)

Scope of presentation

WU status and next steps

- HLRF
- LLRF
- Longitudinal diagnostics

Financial aspects

Planning wrt LS2 deadlines

Conclusions




Planning wrt LS2 deadlines - 2020

Validation in Q2 2020 of new LLRF features required by AD with ELENA.

- ❑ Very important!
- ❑ Likely no time for AD before h/w commissioning in 2021 (PSB oblige!)
- ❑ NB: if there are delays / encounter unexpected problems in PSB *AND/OR* if ELENA source fails, we'll not be able to validate with beam the new developments before AD startup. **No mitigation measures possible!**

- PSB [ISTs, 5 weeks]
- PSB [HW COMM, 17 weeks]
- PSB [COLD CHECKOUT, 5 weeks]
- PSB [STANDALONE BEAM COMM]
- ELENA H⁻ [RING COMM]
- ELENA H⁻ [TRANSFER LINES COMM]






Planning wrt LS2 deadlines - 2021

Very demanding planning for 2021 (LLRF/long diag & HLRF)

- ❑ **Two weeks for AD ring commissioning** – is that reasonable?
 - Many changes: LLRF+HLRF, stoch. cooling reinstalled, magnets refurbished...
 - LLRF needs cooling to work in order to capture beam!
- ❑ **Same LLRF team addresses PSB-ELENA-AD-LEIR**
 - LLRF team much involved in operation. Overlap on requests from different machines!



- H/w commissioning & cold checkout before beam commissioning.
- More PSB beams to setup after official end of PSB beam commissioning (March 2021)
- LEIR restart: new LSA integration wished by OP means more manpower needed.

OP should state priorities (protons vs. ions vs. antiprotons) for 2021.

- ❑ We have to be careful with declaring the “**start of pbars physics**”, as few changes can be done afterwards in AD/ELENA systems.

Conclusions




- ❖ LLRF / HLRF actual progress follows planned one
- ❖ Detailed 2020 work planning agreed with team members (MERIT)
- ❖ Budget: OK but need to be extended to 2021
- ❖ Very demanding post-LS2 machines restart (no contingency)
 - ❑ **2020**: critical path for validating AD new features in ELENA
 - ❑ **2021**: LLRF (and HLRF, too!) thinly spread over many machines. OP should state priorities (**protons** vs. **ions** vs. **antiprotons**) .
- ❖ PSB-ELENA-AD-LEIR restart after LS2: **> year long marathon, not sprint.**
 - ❑ **No contingency in current beam commissioning planning** for PSB, and AD.
 - ❑ **BUT no desperate work @restart** (as we did in the past): **we need to run the whole marathon ... and to keep our health whilst doing so!**



Conclusions – cont'd

- ❖ After so many years, please be assured of the full commitment for AD from RF teams
- ❖ We are looking forward to restarting pbar operation with AD & ELENA



I was there!
 😊

First pbars extracted from AD
 @ 100 MeV/c in November 1999





www.cern.ch