


- **LS2 scope**
- **Safety Coordination**
- **Equipment readiness, Schedules & Milestones**
- **Handover to RUN 3 and beyond**



US/UW57 cavern with entrance to
UR55 and UA57 galleries


LS2 Scope – Mandate

Definition of **main works** over the LS2 for the **whole CERN accelerator facilities** and of **potential arbitrations** based on priorities given to activities.

Definition of a CERN-wide “**resource-loaded planning**”, ensuring compatibility of resources and planning across **Injectors, LHC Machine, LHC and Non-LHC Experiments**.

Preparation, coordination and follow-up till completion of all activities.

Flexibility to **use the end-of-year technical stops** before and after the LS2 to decrease the load of the LS2.



LS2 Scope – Main objectives

Increase **Intensity** & **Brightness** in the injectors
to match HL-LHC requirements

 **LIU Project**

Increase injector **Reliability** and **Availability**
to cover HL-LHC run



Consolidation Project

Anticipate **Civil Engineering** works and **beam equipment**


 **HL-LHC Project**

Perform major **Maintenance & Infrastructure** Consolidations

 **M&O activities**



LS2 Master Schedule (EDMS 1687788 – rev. 2.4)



• •

Last time updated at 2/6/2020 4:39:45 PM

Safety Coordination



Barriers @ SPS-BA3



Access restriction @ SPS-BA2



Flashing lights & signs to warn during tests @ PS Switch Yard



Electrical lock-out @ PS Booster

Safety – LS2 Accidents

Facility	Total	Minor	With days of absence	Total days
PS	5	2	3	36
SPS	17	8	9	227
LHC inc. LEX	22	17	5	56
Surface	21	9	12	153
Total	65	36	29	472

Category	Total	Minor	With days of absence	Total days	Frequency Rate	Severity Rate
MPE	15	9	6	59	7.6	0.08
MPA	5	3	2	79	4.0	0.16
ENTC	45	24	21	334	13.3	0.20
Total	65	36	29	472	10.0	0.16

LS1 Accidents

Facility	Total	Minor	With days of absence	Total days**
PS	2	1	1	6
SPS	7	6	1	3
LHC	30	20	10	93
Surface	50	34	16	151
Experiments*	6	3	3	20
Total	95	64	31	273

- 3.7 Million Hours worked
- 64 minor accidents (no absence)
- 31 accidents with total 273 days absence

Frequency rate : 8.4
Severity rate : 0.07

Frequency Rate = Number Accidents (with absence) per Million Hours worked
Severity Rate = Number of days Absence per 1,000 Hours worked

LHC Long Shutdown 1 (LS1) Status and Outlook
F. Bordry
12th December 2014

HL-LHC and LII Cost and Schedule Review
November'19

Frequency Rate:

Accidents with absence per million hours worked

Severity Rate:

Days of absence per thousand hours worked

Safety – Operational Dosimetry


Personal Dosimetry

1st of January 2019 – 30th of November 2019

Collective personal dose: 251.6 person · mSv
Maximum individual dose: 1.3 mSv (4 pers.)

Dose distribution per category of personnel

Values in person · mSv




Others: VISC, TRNE, TEMC, TECH, SASS, RETR, RETP, PIAS, PART, GPRO, FELL, EXTN, EXMP, DOCT, COS, CASS, APPR, ADMI

Dose occurrence per dose class

LS2 1st of January to 30th of November 2019

8656 pers.




Safety – Operational Dosimetry

Operational Dosimetry


1st of January 2019 – 31st of January 2020

Collective operational dose: 192.8 person · mSv


Dose by complex in person mSv




PS complex*



SPS complex*






LHC complex*



* Top 7 contributors


Equipment readiness, Schedules & Milestones



LS2 Dashboard

<https://acc-dashboard.web.cern.ch/ls2>
(CERN Single Sign On required)

PSB Update



Broken Line

Ring beam lines


- New RF Finemet Cavities
 - *The whole systems are installed and operational. Individual system tests started*
- New Injection Region (H-)
 - *Ready for individual system tests*
- New Beam Instrumentations
 - *Detectors being vacuum tested before installation*
- New Absorbers
 - *Final equipment to be installed in March*

Transfer lines

- Injection (BI line)
 - *Final smoothing/alignment this week of the line before starting the individual systems tests*
- Ejection to PS (BT line)
 - *Final smoothing/alignment next week of the line before starting the individual systems tests*
- Ejection to ISOLDE (BTM line)
 - *Final smoothing/alignment in two weeks of the line before starting the individual systems tests*

General Services

- Cabling completed
- Cooling system being tested




PSB Update



New Wire Scanners



New RF Finemet Cavities





New extraction line bending magnets




New PS Booster injection system

- Most of the LS2 activities are on track or in advance
- Galleries cleaning completed
- Individual Systems tests (ISTs) will start soon for some specific equipment in the ring



SPS Update




Broken Line

- CE works in **ECX5** completed on Schedule.
 - *Installation of Auxiliary systems in ECX5 is ongoing.*
- De-Cabling/Cabling & Installation of Auxiliary systems in LSS3 are completed.
 - *Re-installation of RF cavities in LSS3 is ongoing.*
- Re-installation of Beamline in LSS1 has started.
- PPS Project:
 - *10 of 12 new access systems installed.*
- aC Coating project:
 - *11 of 12 sectors are completed.*

Fire Safety Project:


- WP1: Fire Doors
 - *11 of 21 doors installed.*
- WP2: Fire Detection
 - *75% installed. (2 of 6 zones fully operational)*
- WP3: Dry Risers
 - *80% completed. (Only BA3 shaft, TT20, Arc 4+, Arc 5- to complete)*
- WP4: Sprinklers
 - *70% Completed. (6 of 11 circuits fully operational)*

SPS Vacuum Sectors Dashboard Sectors Closed



Overall delay of 6 sectors (will be caught up in March)

SPS Update



CE works in ECX5 complete on time.



LSS1 Re-installation




New PPS BA1



WP2, 3 & 4 installed in LSS5



Re-installation of magnets and RF cavities in LSS3




aC coating about to start its final sector





WP1 installed in LSS6+


Status 7th February 2020 wrt baseline 2.4



DISMAC



- Sector 8-1 all works done
- Diodes electrical insulation consolidation fully completed
- DISMAC progression shows a small delay according to the baseline




28th January 2020: Last Diode box consolidation


DISMAC

Courtesy J.Ph.Tock

DISMAC : Special Interventions




DISMAC : Special Interventions : Cryomagnets Replacement (#22)




- All cryomagnets (not including HL WP11 – LSS7) have been disconnected, removed and reinstalled; last pressure tests remain to be done
- Reconnection almost completed for the magnets that have been reinstalled.
 - CC-11R2 showed a NC but has been already fixed and currently being connected

DISMAC : Special Interventions : Cryomagnets Replacement



LHC external beam dump block (TDE) works during LS2


- At the end of January the two spare dumps have been successfully removed from the UD62/68 to the UX65




Spare TDEs in the ad-hoc
space in UX65

IT Consolidation


- On all 8 triplets (starting with Pt2 and 8, learning in low radiation areas)
- 1 working day per triplet for a team of 4 (from SIT) + support by Survey team
- March-April



Trial assembly with mock-up tie-rods in Pt.5




WCC Hose exchange




RR53 & RR57 replacement completed
→ waiting Short Circuit Tests



LSS2R: hose replacement in progress



LSS2L: DFBX + DFBA + DFBM → LS2 critical path




RR13 & RR17 in progress

- DFBA And DFBL cables replacement completed, new water hoses installed.
→ Waiting for Dielectric tests




FASER



Upper Frame




Upper_BP
(yellow)

Lower_BP
(dark grey)




Magnet + support




HL-LHC civil engineering






HL-LHC civil engineering



Cryostat Connection HL-WP11 LSS2



Cryostat Connection HL-WP11 LSS2



Installation completed!!!!
Re-Connection in progress



S1 successfully qualified



S2 @ SM18, cooldown, to be tested wk8-9




S3 failed the test, back to workshops Bldg.180/SMI2




S4 ready for test in SM18, wk10-11

Handover to RUN 3 and beyond (PSB case)



Handover to RUN 3 and beyond (LHC case)



Closing remarks

Excellent progress and follow-up

- ✓ Changes in linear schedule to cope with minor delays / problems
- ✓ Equipment readiness followed closely and so far no strong showstopper identified
- ✓ “Safety First” remains LS2 priority and intensification of support / controls
- ✓ Master resource-loaded schedules reviewed to version 2.5 by end of February 2020 with no date change for Hardware Commissioning (end of LS2)

QA and documentations just on time

- ✓ 3D integrations, differential layout drawings and ECRs available on time.

Daily follow-up towards a successful completion of LS2 activities

- ✓ Intensive field coordination and safety follow-up (tunnel and surface)
- ✓ Radiation dose to personnel perfectly handled, same for radioactive transports



Warm thanks to:

- ✓ All Contributors to this presentation
- ✓ LS2C Representatives for their help in the LS2 preparation and follow-up

Congratulation to:

- ✓ CERN Teams and Collaborators from Institutes and Universities
- ✓ Industrial Support Teams

Keep going!

...and my warm thanks to the LS2 Team ☺

