





# LS2 BGC Installation & Integration

Giannis Papazoglou



BGC collaboration meeting, March 2020, CERN, Geneva, CH

# Contents

- Terminology
  - Phase1 / Phase2 / HEL Test stand BGC / HEL BGC
- Installation Design and Status
  - Design review
  - Status review
- ECR Progress
- Blackenings
  - Liner
  - Chamber
  - Additional
- Phase 1 manufacturing updates
- Steps towards Phase 2
  - Gas injection Design
  - Gas injection line
  - Gas Dump
- Nozzles
  - Design and manufacturing

# Terminology

## Phase 1 Installation (V3 BGC):

- Bare minimum installation
- Everything we need to keep the vacuum and allow the machine to operate.
- Basically a vacuum chamber with 3 valves that allow insert of gas injection system and dump side
- Similar to BGI used to measure the light with a distributed gas in the chamber

## Phase 2 Installation (V3 BGC):

- Complete LHC Demonstrator BGC
- Addition of gas injection, gas dump, pumps and imaging system to the phase 1 installation
- Complete Gas Curtain generation – used to evaluate the instrument with protons

## HEL test stand BGC (V3 BGC):


- Instrument functionally similar to phase 2 but integrated for the HEL test stand
- Complete Gas Curtain generation – used to evaluate the instrument with e-

## HEL BGC (V3 BGC):


- Final instrument to be installed to the LHC during LS3

# Installation design review – phase1

Previous design




Current design



# Horizontal Gas Jet


Orthogonal orientation in accordance with other Beam Instrumentation:

- Achieved by reducing the size of the final instrument
- Allows for cross calibration with other beam instruments
- Optical system support to be finalized – optical system ex-vacua






# Tunnel Installation (Point 4)



# Phase 1 Installation status review

Color	Part
Grey	Support Structure
Yellow	Vacuum Chamber
Orange	Copper Liner
Blue	VAT valves
Green	LBD with camera target
Purple	Penning
Red	Camera setup
Grey	Geometer targets





# ECR progress

- ECR circulation has been approved by the HL-TCC as of 27/2 – still need to wait for final approval
- ECR regards few changes in the BGC design:
  - Footprint of the machine – larger support structure
  - Orientation changed from 45 degrees to horizontal
  - Blackenings
  - Gas injection system moved from the BGI site to BGC
  - Moving of vacuum control racks and adding fiber optics racks

# Blackenings


Different blackening used to Minimize the synchrotron radiation light reaching the sensor:

- $\alpha$ -C coating used in the copper liner and the vacuum chamber with reflection of 10-15%
- Multi-layer optimized coating used under the interaction point with reflection of  $< 0.2\%$


Oxidized copper blackening used for camera calibration target.

# Amorphous carbon coating

Thanks to TE-VSC!



# Multilayer coating





Multi layer low  
reflectivity  
coated plate



# Oxidized copper

Thanks to EP-DT!







# Manufacturing update





# Vacuum Chamber

- Manufacturing is **done**
- Cleaned
- Vacuum testing (leak tightness) done: passed!
- For  $\alpha$ -C coating to be done first week back!
- **Thanks to Main workshop for manufacturing!**



# Copper liner


- **Ready!**
- Degreased and passivated.
- Blackening completed!
- Blackened plate received and tested.
- **Thanks to Main workshop for manufacturing!**







# Support Structure

- Ready!
- Small modification needed for gas injection mounting
- **Thanks to ML workshop for manufacturing!**




# Target Support

- Ready!
- Thanks to ML workshop for manufacturing!






# Test assembly




# Linear Bellow Drive

- Back from UHV refurbishing
- Camera holder part welded
- Adaptor part cleaned
- Vacuum acceptance done → Passed



# Valves


- Ready!






# Bolts and nuts

- Delivered
- Cleaned
- Silver coated




# Phase 2 Update






# Phase 2: gas injection line




Courtesy:  
Joao Oliveira

# Phase 2: gas injection line

UI44




# Phase 2: gas injection line



Courtesy:  
JP Corso

# Phase 2: gas injection line


UJ44



Courtesy:  
JP Corso

# Gas injection


- Gas injection installation on phase 1 → up to the support of the BGC
- Gas injection on phase 2 → adapt from the pulled line to the gas injection system






# Gas injection system redesign

- Gas injection chamber designed in collaboration with **CERN's design office**
- Forwarded to CI for manufacturing




# Gas injection system assembly

- On the gas injection chamber we mount 3 pumps, 3 pressure gauges and the gas injection system




# Gas injection system redesign

- New gas injection system redesigned to a further compact and easier to assembly in situ design




# Gas injection system redesign






# Gas injection system redesign

- New gas injection system redesigned to a further compact design.
- Conforms with the LHC space constraints.




# Gas dump side design

- Preliminary design of the gas dump chamber is done.
- Detailed design to be done with the Design office.




# Gas injection alignment diagnostic system



# Nozzles

- Blanks are manufactured in-house at **CERN – EN-MME**.
- Micro hole will be manufactured at RAL.
- Blanks ready and will arrange the details with RAL when possible.





# Conclusions

## LHC Installation:

- All parts on hand, only few final steps left before installation
  - Finish of tank blackening
  - Final assembly
  - Geometers calibration
  - Transportation testing
  - Vacuum acceptance

## Phase 2 and further developments:

- Gas injection system design work well underway
  - Gas injection chamber finished
  - Gas injection system on works
  - Gas system alignment system on works
  - Gas dump to be done
- Gas line design and installation planning advanced
- Nozzles design and manufacturing is advancing
- HEL integration on work
  - Close communication with CI for the chamber design




***Thank you!***  
***What questions do you have?***




# Backup slides

# Tunnel Installation (Point 4)



LU.5L4 VAIHB.5L4.C




BGC.5L4

VAEHL002.5L4




# Tunnel Installation (Point 4)



# Polyteknik coating vac. acceptance


EDMS Document  
N°: 2134360

	P1 [mbar]	P2 [mbar]	S <sub>N2</sub> [l/s]	Q <sub>TOT</sub> [mbar.l.s <sup>-1</sup> ]	Q <sub>TOT</sub> * [mbar.l.s <sup>-1</sup> .cm <sup>-2</sup> ]
3 Samples	$< 1 \cdot 10^{-11}$	$3.1 \cdot 10^{-11}$	9.6	$< 2 \cdot 10^{-10}$	$< 2.7 \cdot 10^{-12}$



# Gas injection system redesign

Parts	Distance [mm]
Nozzle → Skimmer 1	1.87
Skimmer 1 → Skimmer 2	23.5
Skimmer 2 → Skimmer 3	151



# Vacuum synoptics

