

ELENA transfer line commissioning

W. Bartmann, Y. Dutheil, M. Fraser, S. Ogur, F.M. Velotti

ELENA ECC, Tuesday 18th February, 2020, CERN

Goals of extraction lines commissioning

- Deliver antiproton beam with reasonable transmission stably within specified spot size to all experiments
- Start with Hminus and do 90% of the tests in high repetition rate
- Automatize tests as much as possible to prepare for efficient antiproton and future commissioning

HW commissioning

- Using OP webtools for tracking
- IST risk analysis as requested by LS2c under preparation - guideline from project on template/timeline/content?

| | Measure Capacitance | Safety Inspection | Connect Cables | Test WIC And Cooling Interlock | Condition Magnet | Beam Commissioning |
|--------|---------------------|-------------------|----------------|--------------------------------|------------------|--------------------|
| ZQNA | Green | | | | | |
| ZDS | Red | | | | | |
| ZDFA | Green | | | | | |
| MSMIEE | Red | | | | | |
| MKKPH | Red | | | | | |

Ongoing preparations for beam

- Re-issue TL layout document with nominal voltages for quads and deflectors in the coming months
- YASP steering: preparing line optics; need mean from profile
- Prepare tools/scripts for efficient commissioning

Beam commissioning

| Steps | Period/milestones | LINE00 | LINE01 |
|--|---|---|--------|
| List operational settings | No beam | | |
| Check set/read values in controls SW | No beam | | |
| Check SEM movement, acquisition, logging | No beam | | |
| Check ring orbit and optics before extraction | Prerequisites before beam in line/ring settings at extraction defined | | |
| Extract beam | Single bunch | | |
| | Scan aperture | | |
| | Check FD timing and shot-to-shot repr | | |
| | Influence on individual bunches and circ. beam | | |
| | Check residual voltage impact of ZDSIA | | |
| Thread beam through line | Single bunch | | |
| Scan line acceptance (phase oscillations, blow up) | Single bunch | | |
| | Verify no obstacles in vacuum system | Single bunch/Vacuum remains closed | |
| Kick response | Single bunch | | |
| | Verify corrector/monitor polarities | Single bunch | |
| Optics measurements | Single bunch | | |
| | Optics measured in ring | Single bunch | |
| | Profiles along line | Single bunch | |
| | Dedicated quad scan if needed, kick response | Single bunch | |
| | Dispersion measurement | Single bunch | |
| | Re-define operational line settings | Single bunch | |
| | Stability check | Single bunch | |
| | Deliver acceptable beam spot to experiments | Single bunch (pbar)/beam at experiments in spec | |
| Train splitting | | | |
| | Verify train structure in line | Trains pbar | |
| | Split off bunches at ZDFs | Trains pbar/parallel beam time possible | |
| Magnetic shielding | Single bunch | | |
| | Test trajectory stability in different conditions | Single bunch | |

Tools preparation

- LHC - custom
 - TCDQ alignment
- SPS-to-LHC
 - TCDI alignment and validation
 - TDI-S, TCLIA/B validation
 - Septum (ring and TL) alignment
- SPS
 - Batch spacing optimiser (available)
 - MTE steering
- PS - PSB
 - Multi turn grid matching (BIG too)
 - KSW auto

Generic tools

- Dispersion measurements (anyway YASP is there already!)
- Kick response (also with custom elements) (available - ALOHA)
- Aperture measurements
- Optics measurements
 - N screen measurement
 - Beam-size-free quad scan
- Kicker waveform scans
 - BTV
 - BPM
- Automatic optics matching
 - Single screen, if possible
 - 3/4 screens
- Generic scan



Script



App with GUI

- Fast deflectors in lines have cables for OASIS
- Ion switch has controlled ramp down of 30kV/s
 - 50 ms remote acquisition from converter side, still expert, but can be made available
 - Envisage test with sonde, need Antoine, Christophe on site, and timing
 - Check timing to ensure we get the 30 kV/s
- Modelling of source quadrupoles, see Matthew's slides
- Optics repository will be moved in the next weeks to <http://acc-models.web.cern.ch/tls/>

Conclusions

- Consolidated layout and optics model - layout doc to be issued
- Commissioning steps established - time line to follow availability of SEMs and other machines
- Working mostly on commissioning tools now
- We will take care of line commissioning and prepare for smooth handover to OP