


ELENA commissioning plans and status

- Connection of ALL AD users to ELENA:
 - Replacement of magnetic line between AD and experiments with new electrostatic lines

- Commissioning of the new lines with H⁻ ions:
 - Establish reliable operation of the ion source
 - Restart of ELENA ring
 - Setting-up of the ion beam for efficient Transfer line commissioning

=> faster restart with pBars in 2021 (3 weeks planned for ELENA beam commissioning)



- **2 Important milestones:**
 - **23/06/2020 End of cabling campaign allows:**
 - ELENA ring unlock-out: restart of equipment racks
 - Access to source chamber
 - Completion of access system
 - **03/07/2020: ELENA ring DSO test allows:**
 - Safe nominal beam operation while completing TL installation work

- **3 different operation periods:**
 - **29/06/2020-31/07/2020: restart of ELENA source operation**
 - Restart of the transformer
 - Set-up of the pulsed operation
 - Optimization of beam intensity and pulse stability
 - **15/07/2020-01/08/2020: ELENA ring HW test**
 - **01/08/2020-15/09/2020: ion beam operation in alternance with TL installation completion**

- **Isolation transformer for the H⁻ source**
 - Transformer, successfully used for H-end of 2019, sparked and broke during tests with positive polarity (for proton beams)
 - Transformer, which had worked in the past (DC at 85 kV in spring 2019?) is prepared
 - Aim is to pulse to 100 kV (with proper integration with CERN CO system)
 - (Back-up solution: injection at 85 keV followed by acceleration)
 - Another iteration in pipeline and expected to be available mid of August
 -
- **Profile monitors for the new transfer lines:**
 - Hardware:
 - Last 11 monitors to equip ASAKUSA line should be ready for September
 - Repair of broken pieces on-going for spares assembly
 - Electronics:
 - Good results from front-end electronics tests without beam
 - Administrative issues (three competitive quotes) to launch front-end electronics series production
 - on critical path for mid-September



Hminus beam permit (2020)



- Up to DSO test (3/7/2020), BTV 117 locked IN beam: OP procedure
 - Restart of source HT, test of transformer
 - Hminus beam in LNS, LNI up to BTV118 and 1 turn in ELENA
- After DSO tests: ion source beam permit
 - ELENA ring + transfer lines can be put in BEAM ON mode
 - Beam operation when no access needed to complete TL installation
 - Allow nominal beam operation in ELENA ring and possibility of extraction
- Experimental zones can stay in access:
 - Hminus ≤ 100 keV, vacuum valves closed in the the lines
 - Beam permit for Gbar if requested by Gbar
 - EiS (fast deflector) validation later in the year

- 2 weeks of tests second half of July
- Hardware test without beam starting mid-July in parallel with source operation AND TL installation:
 - ELENA WIC revalidation
 - Vacuum system → SIS validation
 - Ion switch pulsing
 - Cycling of the machine, Btrain
 - Kickers pulsing
 - Scraper movement
 - Check of instrumentation
 - (Electron cooler restart).



Beam Commissioning in Summer



- Main objective is to prepare the H^- beam needed for the TL commissioning mid September:
 - Identify as soon as possible potential issues
- Priorities:
 - Establish stable H^- operation of the source at 100 keV (pulsed mode):
 - Restart of the transformer
 - New controls for pulsed mode
 - Optimize beam intensity and stability
 - Check H^- beam properties life-time versus ion switch decay time → launch action if needed
 - Measure/optimize emittance
- Other studies:
 - Test of new LLRF which will be also used for AD → gain AD recommissioning time
 - H^- extraction for Gbar
 - Test of profile monitors electronics

- From mid-July on Machine can be put in Beam mode :
 - Alternance of access in the machine for TL installation with period of circulating beam → priority to installation
 - Expect not as much as time as wanted for beam operation
- Test with beam:
 - Optimize injection
 - Setting-up of the cycle for TL commissioning
 - Setting- up extraction to LNE50 for SEM electronics tests **and Gbar setting-up**
 - Prepare acceleration/deceleration cycles in case of need
 - Setting-up of extraction to LNE00

- Installation activities could finally resumed as planned after the 3 months stop
- Restart of the source on-going
- Start of the ELENA ring HW tests mid July
- Circulating beam in ELENA ring from beginning of August
 - In alternance of access in the machine for TL installation
 - priority to installation
 - Main goal is to identify showstopper for TL commissioning
 - Possibility to extract beam for Gbar
- Start of new transfer lines commissioning mid September