



Linac4 Status

M. Vretenar, CERN

BINP Novosibirsk 09.03.2010

Aymar's strategy ("White Paper, 2007): give highest priority to the
LHC luminosity upgrade.

- **Phase 1:** construction of Linac4, replacement of LHC inner triplets (approved in June 2007)
- **Phase 2:** construction of LP ("Low-Power") SPL + new 50 GeV synchrotron (PS2) (approved for the design phase, construction foreseen for 2016-20).

New facts since 2007:

1. Considerable **resources** (budget and manpower) were used for LHC repair and will be now needed for LHC splice replacement.
2. The LHC will start up **slowly** (full energy only in 2013-14) and will saturate in luminosity only ~2025.
3. The LHC old injectors (PS Booster, PS) have to run **>15 years** → need some consolidation.
4. There are concerns that the SPS accelerator can cope with the higher beam intensity provided by LP-SPL+PS2 (**bottleneck...**)




New strategy (S. Myers with the support of R. Heuer, Chamonix Workshop 2010):

1. LP-SPL and PS2 will **not** be built. The design study has to stop at end of 2010.
2. Only **Linac4** remains of Phase1 upgrade, injecting into the old machines.
3. The booster (PSB) will be (probably) upgraded from 1.4 to **2 GeV** and the PS will be consolidated.
4. SPL (full power version, 5MW) will continue as a study aimed at a **neutrino driver**.
5. The SPS will be upgraded for higher beam intensity and LHC luminosity.

Only a more limited LHC luminosity upgrade foreseen, at a much lower cost.

Layout on the CERN site




VUE EN PLAN - 1/2500

Note: Retrouvez les references des batiments SPL sur le plan intitulé "SPL PROJECT"

Linac4 is fully justified for:

1. Increase of the LHC luminosity, up to the maximum allowed by the upgrade of the present injectors.
2. Replacing the aging Linac2.
3. As possible future injector for a 50 Hz SPL as neutrino driver (after 2020...).






Connection of Linac4 to PSB



6

New LHC schedule (from Chamonix Workshop 2010):





Differences with old masterplan




8

1. Connection to PSB will take place one year later (synchronised with LHC long shut-down).
2. Added 6 months of “reliability run” to assess remaining reliability issues before connection to the PSB (aim for 98% machine availability!).
3. Machine commissioning moved forward by 6 months.
4. Added 6 months of hardware commissioning (infrastructure, power supplies, RF) before machine commissioning.

Goals:

- Keep the old schedule for building, infrastructure, RF and power supplies.
- Give 6 months more to accelerating structures to catch up delays (...) and reduce pressure (and risks...).
- Be sure that Linac4 has the required reliability before connecting to the injectors.



Main requirements:

- Length ~100m
- Simple connection with the PSB
- Possible extension to the future SPL

Selected location ("Mount Citron"):

- Size ~100m x 30m.
- Easy connection to existing Linac2-PSB line.
- Orientation towards SPL – PS2.
- Natural shielding: underground, but at PSB level.
- No interference with Linac2 and PSB operation during construction and commissioning.

Photos

November – December 2008



Earthworks and piling works

Photos

January – February 2009



Photos

March 2009



Photos

April 2009




Low energy structure concrete works

Photos

May 2009

**Low energy
structure and
tunnel concrete
works**



Photos

May 2009



Transfer line under TP9

Photos

June 2009



Concrete works of Linac 4 tunnel



Transfer line under TP9

Photos

July 2009



Low energy structure



Concrete works of Linac 4 tunnel

Photos

August 2009



Concrete works of wave guides and backfilling

Photos

September 2009



Low energy structure



Transfer line

Photos

November 2009



Transfer line concrete works

Photos

November 2009



Klystrons building slab



Low energy structure

Photos

December 2009



Klystrons building slab concreted


Photos

March 2010



Start construction equipment building (klystron hall)



- Linac4 is made of 4 types of normal-conducting accelerating structures at **352 MHz**, each matched to the increasing beam energy. The linac is terminated in a beam dump for beam setting-up, and a switching magnet sends the beam to the present Linac2 to PSB line.
- The Linac4 project includes important modifications to the **PSB injection region** (higher injection energy, H- stripping).




	Energy [MeV]	Length [m]	RF power [MW]	Focusing
RFQ	0.045 – 3	3	0.6	RF focusing
DTL	3 – 50	19	5	112 perm. quads
CCDTL	50 – 102	25	7	21 EM quads
PIMS	102 – 160	22	6	12 EM quads

Linac4 H- ion source: installed at the Linac4 test stand, already delivers beams of 25 mA at 30 keV.

Energy will be soon increased to the nominal 45 keV (with increase in current)



Radio Frequency Quadrupole, 3 MeV:
bunch, focus and accelerate low-energy beam
Three 1-m sections with precisely modulated electrodes



Construction strategy:
- Entirely machined
and brazed at CERN

Ready for RF and
beam tests at end
2010



□ Drift Tube Linac (DTL):

- Design completed
- Prototype (12 drift tubes) tested at SPL duty cycle (7.5%)

Strategy for construction:

- Steel tanks (8, ~2.5 m long) machined in industry.
- Drift tubes (copper, ~120) provided by ESS-Bilbao (Spain) as in-kind contribution.
- Permanent Quadrupole magnets purchased from industry.

The prototype was provided by INFN Legnaro (Italy) as in-kind contribution





*CCDTL material ready for shipment
- CERN, 12.2009*



*Preliminary assembly of the PIMS prototype
- CERN, 4.3.2010*

Strategy for construction:

- Prototype built and EB welded in the CERN workshops.
- Cavity machining (12 cavities, 84 copper cells) and preliminary tuning at Soltan Institute (Poland).
- First EB welding steps at FZ Julich (Germany).
- Final EB welding and tuning at CERN.



Linac4 Virtual Tour



30

