
1. PROJECT O	-		ALICE TA	SK SHEET					
2. EDMS ID.	XXXX		3. TASK NO.	3. TASK NO. CAGE_170331_016 4. PAGE			1	OF	34
5. DISCREPAN	CY REPORT	SHEET(S) NUMBER(S)	·			1			
6. CATEGORY INSTA	ALLAT	ION HDW	7. PART NAME CAGE BEAM	I PIPE	8. SERIAL NUMBER				
9. APPLICABLE	E DOCUMENT	S							
10. TASK TIT		e and beampipe ins	tallation in ALICE	for LS2 Upgrade					
11. OPER SEQ. NO.			12. OPERATIO (Print, Type, or Write				13.	NOTE (QA/PE
			SCOP	<u>E</u>					
	The purpose of the present document is to provide information and guidelines for the installation of the Cage and the beampipe during LS2, inside the ALICE TPC bore.								
			WARNI	<u>NG</u>					
	Thi		uires working i llation and prod			ea.			
	Th	-	quires exposure horized personn	•		e.			
		only to per	me around the v rsonnel involved her activity in I	d in the interv	ention.	cess			
14. ORIGINA Corrad	tor lo Gargi	ulo		15. TASK PROJECT ENGII	NEER				
16. ALICE PR	oject engir			17. QUALITY-SAFETY EN Elisa Laudi					
18. ALICE INT	EGRATION			19. ALICE TECHNICAL COOL Arturo Tauro	RDINATOR				
20. TASK CLC	OSED ACCEP	FANCE SIGNATURE		I		21. DA	TE		
			APPROVAL (Printed or	r Typed and Signed)		201	4-11	-23	

	CONTINUATION PAGE	5. DISCREPANCY NO.	
11. OPER SEQ. NO.	12. OPERATIONS (Print, Type, or Write Legibly)		13. NOTE QA/PW
1.	Open this Task Sheet		
2.	Preparation work		
2.1	Prepare the Cage		
2.2	Prepare the Temporary Rails: First and second ra (TRS (1) & TRS (2)), and third rail section of 3 section comprises two rails, one at each side (O-TR)	.6 meters (TRS(
2.3	Prepare the beam pipe (BP)		
2.4	Prepare beam pipe valve support (BPVS)		
2.5	Verify that the following hardware is in place		
	-Delphi frame		
	-Cage table (CG_TBL)		
	-TPC, in parking position		
	-TPC A-side supports, TPC C-side supports are insta	alled in the TPC.	
	-Temporary Rails Supports are installed at the Absor	rber.	
	-Omega platform for access at C side (OMG_PLTF)	1	


		4. Page	3	of	34
ALICE TASK SHEET	3. TASK SHEET NO		BP14	41123_	_016
CONTINUATION PAGE	5. DISCREPANCY NO.				

13. NOTE QA/PWE



3. Install Temporary Rail Section 1&2


- 3.1 Open up the top row of rollers from the Cage Table, in order to make room for the Temporary Rails to enter sideways.
- By using the Crane, lower on the Delphi Frame O-TR (1) (weight of single rail 62.2 Kg, update number). To be discussed how to maneuver while lowering in order to save the Delphi Frame top beam. Add pictures of lowering sequence, needed?




		T	4. Page 4	of 34
	ALICE TASK SHEET	3. TASK SHEET NO	BP1411	23_016
	CONTINUATION PAGE	5. DISCREPANCY NO.		
11. OPER SEQ. NO.	12. OPERATIONS (Print, Type, or Write Legibly)			13. NOTE QA/PWE
3.3	Once O-TR (1) is down, make it slide inside the Cag	ge Table at O-side	e.	
	Top rollers open			
3.4	Close the top row of rollers of the Cage Table so O-	TR (1) is held in	position.	
	Top rollers close			
3.5	Repeat operation with I-TR (1).			

 11. OPER
 12. OPERATIONS
 13. NOTE QA/PWE

 SEQ. NO.
 (Print, Type, or Write Legibly)
 13. NOTE QA/PWE





TRS (1) is now inside the Cage Table

3.6 Partially slide out O-TR (1) & I-TR (1) from the Cage Table inside TPC to make room for O-TR (2) & I-TR(2).

		4. Page	6	of	34
ALICE TASK SHEET	3. TASK SHEET NO		BP1	41123_	_016
CONTINUATION PAGE	5. DISCREPANCY NO.				


13. NOTE QA/PWE

12. OPERATIONS (Print, Type, or Write Legibly)



TRS (1) is now inside the TPC in order to accommodate TRS (2)

- 3.7 Lower O-TR (2) and slide it in the Cage Table following the same procedure as for O-TR (1).
- 3.8 Make connection between O-TR (1) and O-TR (2).



Connection between O-TR (1) & O-TR (2), x2 pin (diam?) + x4 ITEM links (ref?)


Repeat operation for I-TR (2).

3.9


11. OPER SEQ. NO.

		4. Page	7	of	34
ALICE TASK SHEET	3. TASK SHEET NO		BP14	1123_0	016
CONTINUATION PAGE	5. DISCREPANCY NO.				

 11. OPER SEQ. NO.
 12. OPERATIONS
 13. NOTE QA/PWE




3.10 Push TRS (2) into the TPC in such a way that TRS (1) arrives at the Absorber.




 11. OPER
 12. OPERATIONS
 13. NOTE QA/PWE

 SEQ. NO.
 (Print, Type, or Write Legibly)
 13. NOTE QA/PWE




3.11 Make connection between TRS (1) and the Absorber. The end of TRS (1) must be in contact with the support at the absorber side. Clamp...Adjust




3.12 TRS (1) and TRS (2) are now fixed at the Absorber, TPC A-side supports, TPC C-side supports and rollers of the Cage Table.

 11. OPER
 12. OPERATIONS
 13. NOTE QA/PWE

 SEQ. NO.
 (Print, Type, or Write Legibly)
 13. NOTE QA/PWE




Temporary rails supports at the absorber



Temporary rails supports inside the TPC A side & the Cage Table

		4. Page	10	of	34	
ALICE TASK SHEET	3. TASK SHEET NO		BP1	41123_	016	
CONTINUATION PAGE	5. DISCREPANCY NO.					

11. OPER SEQ. NO. 12. OPERATIONS (Print, Type, or Write Legibly) 13. NOTE QA/PWE




Temporary rails supports inside the TPC C side

- 4. Install Cage together with Temporay Rail Section 3 and assemble Temporary Support Sistem inside Cage Table.
- 4.1 Verify that TRS (3) is fixed inside the C-profiles of the Cage, for safety during the lowering phase of the Cage. Also, verify that the reinforcement bars are in place. Finally, verify that the Beam Pipe supports are not installed. To be discussed how to fix it. Add picture of TRS (3) inside the Cage C-profiles showing detail of fixation.
- 4.2 Lower the Cage together with TRS (3) inside the Delphi frame by the experimental cavern crane. (Cage weight 100 kg, plus rails etc?).
- 4.2.1 Install hoist ring and hoist blocks at the pre-determined locations in the Cage side.
- 4.2.2 Connect the Cage hoist ring to the crane and lower it on the Delphi frame. Provide here a more detailed explanation of lowering sequence, TBD after Monday meeting 30/03/2020.

 11. OPER SEQ. NO.
 12. OPERATIONS
 13. NOTE QA/PWE





Cage hoist ring




		4. Page	12	of	34	
ALICE TASK SHEET CONTINUATION PAGE	3. TASK SHEET NO		BP1	41123_	016	
	5. DISCREPANCY NO.					

 11. OPER SEQ. NO.
 12. OPERATIONS (Print, Type, or Write Legibly)
 13. NOTE QA/PWE






11. OPER SEQ. NO. 12. OPERATIONS (Print, Type, or Write Legibly) 13. NOTE QA/PWE



- Cage plus TRS (3) lowering sequence
- 4.3 Install TRS (3) inside Cage Table
- 4.4 Disconnect the experimental cave crane connection from the hoist rings.
- 4.5 Make connection between TRS (3) and TRS (2).




4.6 Install the Beam Pipe Supports M & C by fixing first the positioning side and then the sliding side. Add pictures of both supports with cross section of positioning and sliding side

		4. Page 14	of	34
ALICE TASK SHEET	3. TASK SHEET NO	BP	141123_	_016
CONTINUATION PAGE	5. DISCREPANCY NO.			

13. NOTE QA/PWE

(Print, Type, or Write Legibly) Remove fixation between Cage and TRS (3) and slide Cage slightly out from 4.7

12. OPERATIONS




- 4.7.1 Assemble the BP A side Temporary Support System (BP-TSS) inside TRS (3) consisting in (Update list of components and define assembly procedure, TBD with Gael, add pictures of assembly procedure)
 - -the BP A side Temporary Support BP-TSA,
 - -the BP Valve Temporary Support BP-TSV,
 - -the link between the Cage and the BP Valve BP-TSLink.

11. OPER

SEQ. NO.

		4. Page	15	of	34
ALICE TASK SHEET	3. TASK SHEET NO		BP1	41123_	_016
CONTINUATION PAGE	5. DISCREPANCY NO.				

11. OPER SEQ. NO. 12. OPERATIONS 13. NOTE QA/PWE (Print, Type, or Write Legibly)



BP Valve Temporary Support

4.8 Adjust the Mechanical Bars that link the Cage to the BP valve? Adjust the BP Valve position along z such the BP is in the correct position. Verify BP versus BP_M_Support.

5. Cage Dry insertion test

Before the BP installation inside the Cage, perform a dry insertion test of the Cage, together with the Temporary Support System. Install the Mechanical Bars that link the Cage to the Temporary Support System. Move the Cage along the rails through the TPC to the final position (TBD, pushing the Temporary Support System?) Monitor rails sagging or deflection all along the insertion. Local sagging must not exceed 5mm.


- 5.1 Verify interfaces during the insertion and in final position.
- 5.2 Move the Cage back to initial position.

6. **Install the beam pipe in the Cage**


- 6.1 Prepare the Cage for the beam pipe installation
- 6.1.1 Open the two top covers closer to C-side.
- 6.1.2 Remove front Cage crox-top.

 11. OPER
 12. OPERATIONS
 13. NOTE QA/PWE

 SEQ. NO.
 (Print, Type, or Write Legibly)
 13. NOTE QA/PWE




6.1.3 Remove BP-M-support and BP-C-support top bracket. Store for next use. Update picture



Install the beam pipe inside the Cage. Beam Pipe is to be installed by hand. (TBD, how many people holding it, location of people, etc)


Contact CERN TE/VSC Vacuum Group responsible of this procedure.

Follow CERN VC procedure N. ##_____




The following steps are here only as draft that will be discussed with TE/VSC, they will then be removed and replaced by the TE/VSC procedure.

6.2.1 Bring the Beam Pipe by hand and transfer it gently on the beam pipe supports, Atemp, M and C supports



Verify that the BP is well seating on the supports and aligned.

11. OPER SEQ. NO. 12. OPERATIONS (Print, Type, or Write Legibly) 13. NOTE QA/PWE




- 6.3 Contact CERN VC Group responsible to verify BP installation has been completed
- Re-mount front Cage crox-top and Cage top covers. Add global picture showing the Beam Pipe inside the Cage


13. NOTE QA/PWE

12. OPERATIONS (Print, Type, or Write Legibly)

7. Central valve and temporary support Review the sequence with Corrado and Gael on Monday 30/03/2020

7.1 The BP Valve group and the modification respect to Run 2 are described here below. Update drawings and equipment definition.





BP box seating on BP support C, and support M

11. OPER

SEQ. NO.

			4. Page 20	of 34
	ALICE TASK SHEET	3. TASK SHEET NO	BP1411	123_016
	CONTINUATION PAGE	5. DISCREPANCY NO.		
11. OPER	12. OPERATIONS			13. NOTE QA/PWE

1	RR24/1	vacuum	chamber

SEQ. NO.

Equipment name (LD: VC2UB.A1L2.X; CDD: LHCVC2U_0035).

o Extension of a new central beam pipe would be compensated by shorter RB24/1 vacuum chamber.

(Print, Type, or Write Legibly)

- o VSC will use generic chamber design from LHC (VCDBF).
- RB 24/1 Sliding support (LHCVC2U_0034; Pos. 14) will disappear and will be integrated as a part of a new support of VVGMT manual valve (LHCVC2U_0034; Pos. 11).

2. Warm module Type VMACA

Equipment designation (LD: VMACA.C1L2.X; CDD: LHCVMACA0002) Will be reused – no change.

3. VC2UA chamber with annular ion pump.


Equipment name (LD: VC2UA.A1L2.X; CDD: LHCVC2U_0030)

- o Will be produced as an "aluminium" design, based on experience with ATLAS.
- o 3x bimetallic flange (1x UHF Fixed OD 152 ID 60 − transition to 63; 1x UHF Rotatable OD 152 ID 60 − transition to 63; 1x LHCVC1AP0016)
- o 2x Annular ion pump half-cell; extension with tube OD 60; material AW2219
- o 1x Annular ion pump RF screen; material AW2219
- Set of VARIAN pumping elements.
- VSC would like to keep 1 installed + 1 spare.

4. Manual sector valve VVGMT

Equipment name (LD: VVGMT.B1L2.X; VAT: 47236-XE05-ADQ1)

- Will be reused no change.
- o VVGMT will be used as a fix-point support. Valve will be attached by M8 screws.



○ VSC would like to keep 1 installed + order 1 new spare.

5. Vacuum assembly on IP2.X vacuum sector


Equipment name (LD: VAMXF.A1L2.X)

			4. Page 21 of	34	
ALICE TASK SHEET		3. TASK SHEET NO	BP14112	23_016	
	CONTINUATION PAGE	5. DISCREPANCY NO.			
11. OPER SEQ. NO.				13. NOTE QA/PWE	
	 In order to minimize background the Pirani gauge more details). Warm module VMABD (CDD: LHCVMABD000 module type VMABB (CDD: LHCVMABB0002) relocation of Fix-point from VAMXF assembly to VMABB will be equipped with standard RF contains. 	1) will be replaced. This change implant a new VVGMT s	d by warm		
	 6. Pirani gauge. Equipment name (LD: VGRB.42.1L2.X). Will be relocated to DCUM 3351.4674 m (VVGSW sector valve between RB26 and LHC A1R2.X sector). Pirani will be accommodated to modified VVGSW (with additional DN 16 CF-F port). This solution requires removal of current cabling and pull the new one from UA27. 				
	7. Other remarks Bellow between VVGMT manual valve and central beam pipe VC2C stay in place due to alignments of central beam pipe (when the bellow is not present the central beam pipe needs to be aligned together with manual valve (+25kg).				
7.2	Fix BP flange A side to BP support, install transversal support bracket across the TRaislsclamped to the BP Valve Temporary support				
7.3	Install BP Valve block and connect to the BP centra	l section Update p	icture		

11. OPER SEQ. NO.

12. OPERATIONS (Print, Type, or Write Legibly)

13. NOTE QA/PWE




8. **Move the Cage to its final position**

- 8.1 Verify that the temporary rails supports are fixed on the different support points.
- 8.2 Verify that the BP Valve is fixed to the Cage by the mechanical bar
- 8.3 Verify that the top crox and the top covers of the Cage are in place
- 8.4 Move the Cage along the rails through the TPC to the final position (pushing from the Temporary Support System?). Monitor rails sagging or deflection.

11. OPER SEQ. NO.

12. OPERATIONS (Print, Type, or Write Legibly)


13. NOTE QA/PWE



8.5 Locate the Cage in its final position, taking reference form the absorber, i.e. isntall calibrated spacer in between cage bottom and absorber.


 11. OPER
 12. OPERATIONS
 13. NOTE QA/PWE

 SEQ. NO.
 (Print, Type, or Write Legibly)
 13. NOTE QA/PWE



8.6 Block the Cage and BP by locking the BP-tSS to the temporary rails. Note this step is critical, the Valve has to be locked otherwise during the BP bake out the valve will be pulled in the absorber direction and will squeeze the bellow due to the action of the vacuum.

This requires access inside the TPC!!! TBD



Update picture

		4. Page 25 of 34
ALICE TASK SHEET	3. TASK SHEET NO	BP141123_016
CONTINUATION PAGE	5. DISCREPANCY NO.	

13. NOTE QA/PWE

11. OPER SEQ. NO. 12. OPERATIONS (Print, Type, or Write Legibly) **BP** connection and bakeout 9. Access the Omega platform at the C-side. Add picture of Cage with covers on and 9.1 Omega platform in place Remove only the closest top? & bottom carbon covers from the C-side to provide 9.2 access for BP connection.

			4. Page 26 o	34
	ALICE TASK SHEET 3. TASK SHEET NO BP14112			
	CONTINUATION PAGE	5. DISCREPANCY NO.		
11. OPER	12. OPERATIONS			13. NOTE QA/PWE
9.3	Contact CERN VC Group responsible for the proce and bake out.	edure for beam pipe	connection	
	Follow CERN TE/VC procedure n			
	The following steps are here only as draft that we they will be then removed and replaced by			
9.3.1	Remove the bellows protection			
9.3.2	Install the top bracket of BP-M-S and BP-C-S ins Cage. Keep brackets bolts loose	ide the two BP sup	oports in the	
9.3.3	Connect the BP flanges at absorber side, this connect bellow by 15mm.	ection will require t	to stretch the	
9.3.4	Pull vacuum and verify it by helium test. This min	ni-vacuum cycle do	pes not exert	
9.3.4	any relevant resultant force because the vacuum i locations.	· · · · · · · · · · · · · · · · · · ·		
9.3.5	Install bake-out standard equipment on the BP section, the aluminum section is equipped with periods.			
9.3.6	At least one of the Top carbon shells must be remduring bake-out. Already on a previous step, 9.2?	noved to help evacu	ate the heat	
9.3.7	Perform bake-out. The heating cycle is set at either Should the temperature surpass the max allowable TPC may sustain, there are various solutions: 1) install the BP to avoid direct radiation, 2) install thermoce start a fan system when T>T_max (not ideal since	temperature that the stalling a thermal so puples in strategic le	he Cage and creen around ocations and	

affecting other detector components).

		4. Page 27 of 34
ALICE TASK SHEET CONTINUATION PAGE	3. TASK SHEET NO	BP141123_016
	5. DISCREPANCY NO.	


12. OPERATIONS 13. NOTE QA/PWE SEQ. NO. (Print, Type, or Write Legibly) Install BP supports M and C top clamp 9.3.8 9.3.9 Survey at this point? 9.3.10 Remove bake-out equipment. The vacuum phase is carried out. During vacuum phase, the force exerted on the 9.3.11 valve is around 110 kg, so the valve must be well fixed to the temporary rails. 9.3.12 Fill the beam pipe with nitrogen. 9.4 Contact CERN VC Group responsible for the BP installation. Verify BP bake-out has been completed 9.5 Tighten the top bracket of BP-M-S and BP-C-S Move the TPC to its final position 10. 10.1 Close the Cage Top & Bottom covers. 10.2 Move the TPC to final position. 10.2.1 Move the TPC and continuously monitor the movement of the TPC and of the temporary rails. TPC movement is covered by TC procedure n. _____ 10.2.2 Verify that the TPC and rail movement do not exceed 5mm. If the movement exceed 5mm stop the displacement of the TPC and readjust the temporary rails supports inside the TPC such to contain the rail displacement within 5mm.

		4. Page 28 of 34
ALICE TASK SHEET CONTINUATION PAGE	3. TASK SHEET NO	BP141123_016
	5. DISCREPANCY NO.	

13. NOTE QA/PWE

10.2.3 ½ meter before the TPC start to engage the absorber stop the translation and dismount the temporary rails support fixed at the TPC C-side flange. Store for next use.


12. OPERATIONS (Print, Type, or Write Legibly)



10.2.4 Continue TPC translation

11. OPER SEQ. NO.

10.2.5 Stop the TPC in its final position.




11. Install BP Valve support and transfer BP Valve load Review procedure


Transfer the BP Valve form the temporary rails to the BP Valve support

- 11.1 Install BP Valve support lower part BPVS_low
- 11.2 Install BP Valve support upper part BPVS_up
- 11.3 | Fix BP A flange on BP adjusting table

		4. Page	29	of	34
ALICE TASK SHEET	3. TASK SHEET NO		BP1	41123	_016
CONTINUATION PAGE	5. DISCREPANCY NO.				



11. OPER SEQ. NO. 12. OPERATIONS (Print, Type, or Write Legibly) 13. NOTE QA/PWE






OPTICAL

MOUNTS

			4. Page 31 of	34		
ALICE TASK SHEET		3. TASK SHEET NO	BP1411	23_016		
	CONTINUATION PAGE	5. DISCREPANCY NO.				
11. OPER SEQ. NO.				13. NOTE QA/PWE		
12.	Tranfer Cage load to the TPC					
12.1	Fix the cage position in z by engaging the side locke	rs on Aside				
12.2	Move down Cage feet of the adjusting device by applying a torque at the extremities of the Adjusting Devices interface CADJ. Use a calibrated torque wrench. The torque value should never surpass 1.5Nm on any Adjusting Device.					
	Lift the Cage 1 mm from the Temporary Rails to allow the Temporary Rails action. This will induce a bending load on the Beam Pipe that it is deemed to be ligible.					
12.2.2	Dismount temporary rails sections at the table. Disen	gage C-side				
12.2.3	Slide out Temporary Rails from TPC.					
12.2.4	Store Temporary Rails for next use.					
12.2.5 Torque the 6 vertical CADJ to the final nominal values. Rather than torque, I would take as a reference the number of turns from the lowest position and then adjust with the survey						
	Torque wrench S/N#: and due date	·				
	Record the torques here:					
	AD_IF# Applied (Nominal)	Applied (No	minal)			
	C1V-I-side (Nm) C1V-O-sid	e(_	Nm)			
	C2V-I-side (Nm) C2V-O-sid	e(_	Nm)			
	C3V-I-side (Nm) C3V-O-sid	e(_	_Nm)			
12.3 12.3.1	Lock the side fingers of the lateral Adjusting devices Torque the 4 lateral ADIF to the final nominal values		em			

32 34 4. Page BP141123_016 ALICE TASK SHEET 3. TASK SHEET NO **CONTINUATION PAGE** 5. DISCREPANCY NO. 11. OPER 12. OPERATIONS 13. NOTE QA/PWE SEQ. NO. (Print, Type, or Write Legibly) Torque wrench S/N#:_____ and due date_____. Record the torques here: Applied (Nominal) Applied (Nominal) AD IF# C3L-I-side _____ (___Nm) C3L-O-side ____ (___Nm) 12.3.2 Verify that the Cage Z-stop is engaged (C1L-I and O side) Update pictures

ALICE TASK SHEET




		4. Page	34	of	34
ALICE TASK SHEET	3. TASK SHEET NO		BP1	41123_	_016
CONTINUATION PAGE	5. DISCREPANCY NO.				

12	Adjust the Coge and beamning	
11. OPER SEQ. NO.	12. OPERATIONS (Print, Type, or Write Legibly)	13. NOTE QA/PWE
44 0000	40 OPERATIONS	

13. | Adjust the Cage and beampipe

13.1 Survey the position of the Cage/BP with respect to the beam line. Update picture



- Align the beampipe to the beamline by acting on the C_ADJ and on the BPV_ADJ.
- Freeze the position of the BP by installing the final fixation screws and by removing the BPV_ADJ micrometric table.

14. Close this ATS