ISOLDE Technical Report

64th Meeting of the INTC 24th of June 2020

Joachim Vollaire on behalf of the technical teams











Outline

- Highlights of activities in the target area and "Class A" laboratories
 - Frontends production and installation
 - Nano-laboratory construction
 - MEDICIS update
- LS2 activities in the experimental hall:
 - Tape Station
 - REX TRAP&EBIS
 - REX/HIE ISOLDE Linac
- Master Schedule for 2020 and 2021
- Some physics highlights







CERN since the last INTC



Endorsement by RB, IEFC and LS2C of HIE ISOLDE early startup in 2020





Safe-mode and other urgent activities

Resume gradually, starting with LS2, accelerator and detector upgrades, urgent site and building work

Ramp-up to "unlimited" access may be completed by mid-September







FE10 production status (installation on GPS)

- Activity with the highest priority for the STI-RBS section when work on site resumed
- FE10 (inside Building 179) successfully vacuum tested during the last weeks
- Preparatory activities (alignment, cabling....) inside the GPS Faraday cage in view of the FE installation
- Transfer to the target area end of July and first stable beams in September





GPS Faraday Cage









FE11 production status (installation on HRS)

- Progress with mechanical assembly resumed end of may and excellent progress since (less difficulties encountered as compared to the FE10 production).
- Stable beam testing period at offline2 starting in August. Transfer for installation in the target area in September. First stable beam tests at HRS expected in November.

LANNING - EDMS 2339464		ı	ma	rs 20	20		avril	2020		ma	2020			juin	2020)		i uille	207	10		aoı	it 20	20		sept	embre	2020	1,	ctob	re 202	20	ne	over	mb
date 15.06.2020		2	9	16	23 3	0 6	13	20	27 4	11	18	25	1	B 15	22	2 29	6	13	20	27	3	10	17	24 :	31		14 21			12	19	26			
FE11 sur HRS (impact 123487)	Resp.	Ĺ					COV	/ID BR	EAK			T	T	T	П	T	T	T		Ī	İ		T	T	T	T		Т	T			T	T		Г
Production:		$\overline{}$			-	\top	$\overline{}$		Т	\neg		\neg	\neg		Н		_				П		\neg	\neg	\neg	\neg		\top	\top	-		\neg	\neg	-	Т
Montage mécanique en atelier batiment 3 + matériel vide	DA+CCP					\top		\Box	\neg													\neg	\neg		\neg	\neg		+	-	-		\neg	\neg		т
1 déplacement sur off-line 2	JC+DA				-	\top	-	-	\neg	-					т						П	\neg	\neg	\neg	\neg	\neg		-	+	-	\Box	\neg	\neg	-	\vdash
2 fiducialisation et alignement	AB	-			-	\top	-	\Box	\neg	\neg	+	\neg	\neg	\neg	-	-					\vdash	\neg	\neg	\neg	\dashv	\neg		+	+	+	\vdash	\neg	\neg		t
3 connections, vérifications mécaniques, test vide	JC	-			-	-	-	$\overline{}$	-	-	+	\neg	\neg	-	-	-	-	-	-			\neg	\neg	\neg	\neg	\neg		+	-	-	-	\neg	\neg	-	+
4 tests off-line	SB	_			-	+	_	\vdash	\dashv	-	1 1	\neg	\neg	-	Н	-	_	-	-									+	+	-	\vdash	\neg	\neg	-	t
5 transport au batiment 179	SM+JLG	-				\top	+	\Box	\neg	$\overline{}$	+	\neg	\neg	\neg	Н	+	\top	+							\neg				+	-	\vdash	\neg	\neg		t
		T				\top		П	\neg		\Box	\neg	\neg		П	\top		\top			П	\neg	\neg	\neg	\neg	\neg		\top	\top	\top		\neg	\neg	\neg	Т
Préparations dans faraday cage HRS :						\top						\neg													\neg			\top				\neg			Г
0 démontage rails ancien support à l'arrière du FE	JC	П				Т		П	\neg		П	\neg	\neg		П	-						•	\neg		Т	\neg		т	Т	Т		П	\neg		Г
inspection support isolant au plafond => remplacement ?	SM	Т				$\neg \vdash$		П	\neg		\top	\neg		term	hé!	\top		\top				\neg	\neg	\neg	\neg	\neg		\top	\top	\top		\neg	\neg		Т
2 montage des nouvelles bases de pieds (3x)	SM+JC	T				\top	\top	\Box	\neg		\top	\neg			т	\top		\top						\neg	\neg	\neg		\top	\top	\top		\neg	\neg	\neg	T
3 remplacer et labelliser les connecteurs fluides eau-air	SM	-				\neg	\top	\Box	\neg		\top	\neg	\neg		ш	\neg		\top				\neg			\neg	\neg		\top	\top	\top		\neg	\neg	\neg	T
4 preparer et installer le multiconnecteur fluides	SM+DA	-				\top	-	\Box	\neg	\neg	+	\neg	\neg	\neg	Н	-		-	-	-	П	\neg						\top	\top	-	\Box	\neg	\neg	\neg	t
5 raccourcir la gaine flexible du Boris Tube	JC					\top						\neg	\neg		term	ine!							\neg		\neg			+	\top	-		\neg	\neg	\neg	t
6 tirage cables dans Boris Tube (tous dans gaine flexible)	RC+SR	-			-	-	-	$\overline{}$	-	-	+	\neg	\neg			-		-	-		\vdash	\neg	\neg	\neg	\neg			+	-	-	-	\neg	\neg	-	t
7 adapter et remplacer nouveau ventilateur	SM+AG	 				-			\neg		1 1	\neg	\neg	-	Н	-	_					\neg	\neg	-	•••			+		•					t
8 définition et fabrication nouvelle coiffe de jonction HT	JC+SM	_			-	-	-	-	-	-	+	\neg	\neg	-	-	-	_	+	-			\neg	\neg	\neg	\neg	\neg	_	+	+						t
9 nettoyage de la faraday cage	tous	-			-	+	-	-	-	-	+ +	\rightarrow	\rightarrow	-	Н	+	+	-	-		\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow		_	+	_	\vdash	\dashv	$\overline{}$	_	t
0 Scan 3D de la Faraday Cage GPS sans FE11	AB	 			-	+	-	\vdash	\dashv	-	+	\rightarrow	\rightarrow	-	-	+	_				\vdash	\rightarrow	\rightarrow	\rightarrow	\dashv	\rightarrow	_	-	+	+	\vdash	\dashv	\rightarrow	-	t
o contractar arouny rage or oparitren		-			-	+	+	\vdash	${}^{+}$	-	+	\dashv	\rightarrow	-	-	+	_				\vdash	\rightarrow	\rightarrow	\rightarrow	\dashv	\rightarrow	_	+	+	+	\vdash	\dashv	\rightarrow		t
Installation FE11 : (pour information)		 			-	+	+	\vdash	\neg	-	+	\dashv	$\overline{}$	-	Н	+	+	+	_		\vdash	\neg	\rightarrow	\rightarrow	\dashv	\rightarrow	_	+	+	+	\vdash	\dashv	\rightarrow	-	t
0 mettre le robot GPS en position	FR+JLG	-			-	+	-	\vdash	\neg	-	+	\neg	\neg	\top	-	+	-	-	-	-	\vdash	\neg	\neg	\neg	\dashv	\neg				-	-	\neg	\neg	-	t
1 remontage des BI (wire grid, faraday cup)	WA+MD	-			-	+	-	-	-	-	+ +	\neg	\neg	-	Н	+	-	-	-		\vdash	\neg	\neg	\neg	\neg	\neg	-			-	-	\dashv	\neg	-	t
2 déplacer le FE dans la Faraday cage	SM+JLG	-	-	-	-	+	_	-	-	-	+ +	\rightarrow	\rightarrow	-	-	+	-	+	-	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	-		_	\vdash	\dashv	\rightarrow	-	t
3 alignement grossier +/- 2mm	SM+JC	-			-	+	-	\vdash	\rightarrow	-	+	\rightarrow	\rightarrow	+	-	+	_	+	-	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\dashv	\rightarrow	-	+	_	_	\vdash	\dashv	\rightarrow	-	t
4 alignement fin +/- 0.1mm	AB	-			-	+	+	-	-	-	+	\rightarrow	\rightarrow	-	-	+	_	+	-		\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	-	+		_	\vdash	\rightarrow	\rightarrow	-	t
5 connection chambre à vide sur la beam line	JF+CCP	-			-	+	+	\vdash	\dashv	-	+ +	\rightarrow	\rightarrow	+	Н	+	+	+	-		\vdash	\rightarrow	\rightarrow	\rightarrow	\dashv	\rightarrow	_	+	_	1	$\overline{}$	\rightarrow	\rightarrow	-	t
6 connecter la parte vide (tombac, alim)	AG	-			-	+	-	-	-	-	+	\rightarrow	\rightarrow	-	-	+	_	+	-	_	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+		\vdash	\rightarrow	\rightarrow	-	t
7 connecter la partie HT (puissance, contrôle, air, eau)	SM+JC	-			-	+	_	\vdash	+	-	+ +	\rightarrow	\rightarrow	+	₩	+	+	+	-	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\dashv	\rightarrow	_	+	+	_	\vdash	\dashv	\rightarrow	-	╁
8 connecter la partie contrôle (swiches, potentiomètres)	CM	-	-	_	\rightarrow	+	-	-	-	-	+	\rightarrow	\rightarrow	-	₩	+	+	+	+	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+	+	$\overline{}$	\rightarrow	\rightarrow	-	╁
9 connecter la partie beam optios (quads, déflecteurs)	JC	-	\vdash		\rightarrow	+	-	-	-	-	+	\rightarrow	\rightarrow	-	₩	+	_	+	+	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+	+		\rightarrow	\rightarrow	-	╁
0 connecter la partie Bl (wire grid, faraday cup)	MD	-			-	+	-	\vdash	\dashv	-	+ +	\dashv	\rightarrow	+	Н	+	+	-	-	-	\vdash	-	\rightarrow	\rightarrow	\dashv	\rightarrow	_	+	┿	+	$\overline{}$	\dashv	\rightarrow	-	╁
1 optimiser longueur cables (retirer vers séparateur) et connect.	tous	-	-	-	\rightarrow	+	_	\vdash	\rightarrow	_	+	\rightarrow	\rightarrow	+	₩	+	-	+	+	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+	+	_	\rightarrow	\rightarrow	-	╁
2 changement du vérin de la porte	JC	-		-	+	+	+	\vdash	\rightarrow	_	+	\dashv	\rightarrow	+	₩	+	+	+	-	\vdash	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+	+		_	\rightarrow	_	╁
3 vérification des trajectoires robot	FR+JLG	-	-	-	_	+	_	\vdash	\rightarrow	_	+ +	\rightarrow	\rightarrow	+	₩	+	+	+	-	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+	+			\rightarrow	-	╁
4 tests mécaniques	SM+CM	-	-		-	+	-	\vdash	+	-	+	\rightarrow	\rightarrow	+	₩	+	_	+	-	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	_	+	+	+		-	\rightarrow	-	t
5 tests vacuum	JF+AG	 			+	+	+	\vdash	\dashv	-	+	\dashv	\rightarrow	+	\vdash	_	+	+	+		\vdash	\rightarrow	\rightarrow	\rightarrow	-	-	_	+	+	+	\vdash	-			۲
6 installation de la nouvelle coiffe	JC+SM	-	\vdash	\rightarrow	+	+	+	\vdash	+	-	+	\rightarrow	\rightarrow	+	\vdash	+	+	+	+	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	-	+	+	+	\vdash	\rightarrow	_		٠
7 Scan 3D de la Faraday Cage GPS avec FE11	AB	-		-	+	+	+	\vdash	+	-	+	\dashv	\rightarrow	+	₩	+	+	+	+	\vdash	\vdash	\rightarrow	\rightarrow	\rightarrow	-	\rightarrow	_	+	+	+	\vdash	\rightarrow	\rightarrow	_	٠
Tests on-line en mode off-line	SR	-	\vdash	\rightarrow	+	+	+	\vdash	+	-	+	\rightarrow	\rightarrow	+	₩	+	+	+	+	-	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	-	+	+	+	\vdash	\rightarrow	\rightarrow	_	f
rests on alle en mode on mile	Jn	-	\vdash	-	\rightarrow	-	_	\vdash	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	-	_	_	+	-	-	\vdash	\rightarrow	\rightarrow	\rightarrow	-	\rightarrow	_	+	+	+	\vdash	\rightarrow	\rightarrow	_	+










Nano-Laboratory Construction

Extension of Building 179 (ISOLDE and MEDICIS laboratories for radioactive material handling)

Situation mid March

Situation mid June





- Part dedicated to radioactive material storage (heavy density concrete)
- Work could resume earlier than other activities (according to host state guidelines)
- Overall project planning remains unchanged (Building delivered end of May 2021 with service and laboratory equipment)






New nano-laboratory – operational constraints

Laboratory for UCx production (no nano-material handling allowed)





Carburation and calibration Area



- New laboratory will offer more space and a modern infrastructure (fully enclosed process requiring less transfer of radioactive powder) for production of UCx pill (including pills from nano-material powders)
- Storage area necessary for routine targets dismantling (ISOLDE hot cell)







3D model of the nano-laboratory

 Nuclear ventilation expanded to include the new laboratory (dynamic confinement) impact activitis in 2021

• Fully enclosed process:


• 4+1+1 glove boxes

Enclosure of new pill-press

Dedicated process ventilation

 Nano-material handling considered in building specification (access SAS...)









Nano-Lab. 3D model integration EN-ACE / EN-CV



Targets for 2021 (anticipate in 2020)

UCx targets pre-production in view of nanolab ventilation cut Q1-Q2 2021

					2	020				
	2020-03	2020-04	2020-05	2020-06	2020-07	2020-08	2020-09	2020-10	2020-11	2020-12
Specifiation from KJ										
Verfify materials										
order missing parts										
order capsules										
Produce oxide pills										
produce targets										
repair vacuum system										
produce Ucx										
fill targets										
targets stored										

UO+C pills production ongoing



10 targets in queue

708-UC-MK1	713-UC-VD5
709-UC-MK1	714-UC-VD7
710-UC-MK1	715-UC-MK1
711-UC-MK1	716-UC-MK1
712-UC-MK1	717-UC-MK1

Targets to be reused for 2021

#654-UC-MK1-W

#635-UC-MK1-Ta

#534-Sn-VD7

#619-Pb-VD

#653-UC-Ta-n

#641-UC-Ta

Also available: Targets from TISD tests

#638-UC-MK1-Re

#659-UC-VD7

#668M-UC-VD5

#637-UC-MK1-W

Production of storage container ongoing



B. Crepieux, M. Owen, S. Rothe







MEDICIS Status Report (02/20 to 06/20)




THE COLLABORATION - THE FACILITY - ABOUT CERN-MEDICIS - Q SEARCH

- Successf
- Installatic
- MEDICIS
- Laser alic on 15th of
- First rece (Sm-153

WELCOME TO THE CERN-MEDICIS WEBSITE!





NEWS!

· 25/05/2020

MEDICIS is restarting after the COVID outbreak!

· 15/05/2020

PRISMAP: The European medical isotope programme, a consortium with the principal medical radionuclides providers - including MEDICIS - was submitted yesterday for funding by the European Commission; feedback expected after the summer.

Job opportunities!

Hevesy Lab at DTU Riso, Denmark, has an open permanent position for a "Cyclotron & Radionuclide Specialist for Medical Isotones"

(Covid)

y 2020

ear with MELISSA

26th of June 2020

- MEDICIS website is now available!
- https://cern-medicis.web.cern.ch/


C. Duchemin on behalf of MEDICIS








New Fast Tape Station



- Low level controls to be tested/fixed EN/SMM (ongoing)
- Basic high-level application / Beam instrumentation display by BE/OP (from Oct 2020)
- Advanced yield measurement application via EN/STI (2021)
- Detectors (4pi beta | (beta/)gamma | alpha) with strong support by EP/SME (2020|2021|2022)
- Investigating SiPM electronics designed by IFIN (Bucharest, Romania)
- Tapestation 2 at GLM on hold till TS1 advanced



https://doi.org/10.1016/j.nima.2019.163263

Courtesy S. Rothe et al. Courtesy of S. Rothe








Status REX & HIE ISOLDE

May 2020:

- Overall REX/HIE ISOLDE installation planning was reviewed in the frame of CERN wide prioritisation of activities and allocation of resources taking COVID-19 delay and measures for a progressive re-start as of 18th May in account
- REX/HIE ISOLDE aim: Maintain for 2020: Crucial Hardware tests, EBIS new gun, HIE ISOLDE Cooldown, Cryo Module recommissioning and Beam (stable) Commissioning.
 - Abandoned for 2020: extensive Machine Studies
- As of today, all REX / HIE ISOLDE LS2 tasks are on track with regard to the new COVID revised planning









REX EBIS new immersed Electron gun and Drift Tube work



realign with +-0.1 mm transverse precision





Refurbished drift tube

Courtesy Fredrik Wenander, Gunn Khatri BE-ABP, Simon Mataguez BE-OP, et all.






E. Siesling slide ISCC



REX 3 new diagnostic boxes + additional steerer







Main progress:

- All three boxes, the two magnets and the two steerers in place
- All vacuum chambers and related equipment in place

Aim: To be ready second week of July for RF tests (tunnel closed and vacuum OK) and for HIE Cryo cooldown as of Aug (restricted tunnel access).


Courtesy Candy Capelli EN-MME, Nicolas Chritin EN-MME, Simon Mataguez BE-OP, William Andreazza, Enrico Bravin, Sergey Sadovich BE-BI, Jose Ferreira Somoza, Guillermo Merino Fernandez TE-VSC, Transport Team - E. Siesling slide ISCC







Revised LS2 Master Schedule for ISOLDE



E. Siesling LS2C 12 June 2020 / ISCC 23 June 2020





Some recent ISOLDE physics output


First measurements on radioactive molecules....

Article

Spectroscopy of short-lived radioactive molecules

•	
Published online: 27 May 2020	F. Wienholtz ^{1,1} , S. G. Wilkins ¹ & X. F. Yang ¹³
Accepted: 13 March 2020	H. A. Perrett ⁴ , C. M. Ricketts ⁴ , S. Rothe ¹ , L. Schweikhard ¹¹ , A. R. Vernon ⁴ , K. D. A
Received: 24 July 2019	A. J. Brinson ² , K. Chrysalidis ¹ , T. E. Cocolios ⁶ , B. S. Cooper ⁴ , K. T. Flanagan ^{4,7} , T. R. P. de Groote ⁸ , S. Franchoo ⁹ , F. P. Gustafsson ⁶ , T. A. Isaev ¹⁰ , Á. Koszorús ⁶ , G. N
https://doi.org/10.1038/s41586-020-2299-4	R. F. Garcia Ruiz ^{1,2} , R. Berger ³ , J. Billowes ⁴ , C. L. Binnersley ⁴ , M. L. Bissell ⁴ , A

... proven to be the ideal probes to search for physics beyond Standard Model



396 | Nature | Vol 581 | 28 May 2020






OPEN

Measurement and microscopic description of odd-even staggering of charge radii of exotic copper isotopes

R. P. de Groote^{0,12,23}, J. Billowes³, C. L. Binnersley³, M. L. Bissell³, T. E. Cocolios^{0,1}, T. Day Goodacre^{0,4,5}, G. J. Farooq-Smith^{0,4}, D. V. Fedorov^{0,6}, K. T. Flanagan³, S. Franchoo⁷, R. F. García Ruiz^{4,8,9}, W. Gins^{1,2}, D. Holt^{0,5,9,0}, K. Koszorús¹, K. M. Lynch^{3,7}, T. Miyagi^{3,6}, W. Nazarewicz^{0,11}, G. Neyens^{1,4}, P.-G. Reinhard^{1,2}, S. Rothe^{0,3,4}, H. H. Stroke¹³, A. R. Vernon^{1,3}, K. D. A. Wendt¹⁴, S. G. Wilkins^{0,4}, Z. Y. Xu¹ and X. F. Yang^{0,15}

NATURE PHYSICS | VOL 16 | JUNE 2020 | 620-624 |




Courtesy of K. Johnston and G. Neyens

PHYSICAL REVIEW LETTERS 124, 062502 (2020)

First Exploration of Neutron Shell Structure below Lead and beyond N = 126

T. L. Tang, B. P. Kayo, I.* C. R. Hoffman, J. P. Schiffer, D. K. Sharp, L. P. Gaffney, S. J. Freeman, M. R. Mumpower, A. Arokiaraj, E. F. Baader, P. A. Butler, W. N. Catford, G. de Angelis, F. Flavigny, Io, II M. D. Gott, E. T. Gregor, J. Konki, M. Labiche, Lazarus, P. T. MacGregor, I. Martel, R. D. Page, Zs. Podolyák, O. Poleshchuk, R. Raabe, F. Recchia, I. J. F. Smith, S. V. Szwec, Io, Ir and J. Yang

- First ISS paper.
- First "high energy" HIE paper: 7.38MeV/u



Summary



- LS2 activities have resumed since mid-May with increasing number of personnel allowed on site
- COVID related safety measures included in work practices and organization
- Activities planning were revised to include the duration of the closure and available resources
- Very strong support and commitment from groups to finalize ISOLDE LS2 work to allow the full recommissioning of the machine in 2020 (new front ends, new tape station, new beam instrumentation, new REX/EBIS e⁻ gun, repaired CM4....)
- Execution of the extensive machine study program foreseen in 2020 will however not be possible
- Opportunities to recover part of the time for machine studies will be investigated in the coming months (keep the Cryo plant running over the winter closure?)





