




**LS2** 2015-2020  
**Coordination**


# *LS2 Status of the accelerator*



Consolidation of LHC diode insulations (DISMAC)



- Long Shutdown 2 (LS2) scope
- Safety Coordination
- Back to “new normality”
- Schedules & Milestones



August'20


June'20

HL-LHC Civil Engineering  
US/UW57 cavern with entrance to  
UR55 and UA57 galleries

# Safety Coordination



## ISTs Period - Injectors

Network separation is lifted only for equipment needed for ISTs (Magnets, Kickers, Septa, RF cavities)



## ISTs Period - Injectors

ISTs well identified on field by the groups (Magnets, Kickers, Septa, RF cavities)





Very good collaboration with all groups  
Special thanks to TE-EPC and EN-ACE

Pictures from PS SWY ISTperiod  
Acknowledgements: A.Prost, M.Hourican  
TE-ABT, A.Jibar BE-RF, F.Baltasar,  
N.Mornand EN-ACE

Thank you very much to all groups!

# Safety Coordination – COVID-19 measures

## Physical Distancing and PPE



The obligation of wearing masks is accepted and...

## Preparation of Workplaces



Situations of “working alone at isolated workplace” resolved in risk assessments

# Safety – LS2 Accidents

June 2020

Facility	Total	Minor	With days of absence	Total days
PS	8	5	3	36
SPS	20	9	11	282
LHC inc. LEX	32	23	9	77
Surface	27	14	13	158
<b>Total</b>	<b>87</b>	<b>51</b>	<b>36</b>	<b>553</b>

**Facilities: Frequency Rate: 9.8**  
**Severity Rate: 0.15**

	LS2*	LS1	Industrie**		
			Fabrication de machines et équipement	Entreposage, auxiliaire de transport	Travaux de Construction
Frequency	9.8	8.4	16.3	32.3	42.3
Severity	0.15	0.07	0.8	2.3	2.9

\* Data incl. 8<sup>th</sup> June 2020 included,

\*\* Source: France, Caisse nat'le d'assurance des travailleurs salaries, 2017

Description	All	Minor	With absence	Days of absence
Handling and Manipulation	25	9	14	298
Fall	7	2	5	92
Electricity	5	2	3	65
Collision, false movement	20	15	5	37
Hand tools and Power tools	14	11	3	26
Object in Movement	9	6	3	17
Machine tools	2	1	1	12
Divers (Insect bite)	1	0	1	4
Vehicles (cycle, Pefra)	3	2	1	2
<b>Total</b>	<b>87</b>	<b>51</b>	<b>36</b>	<b>553</b>

## Frequency Rate:

Accidents with absence per million hours worked

## Severity Rate:

Days of absence per thousand hours worked

## LS1 Accidents

Facility	Total	Minor	With days of absence	Total days**
PS	2	1	1	6
SPS	7	6	1	3
LHC	30	20	10	93
Surface	50	34	16	151
Experiments*	6	3	3	20
<b>Total</b>	<b>95</b>	<b>64</b>	<b>31</b>	<b>273</b>

> 3.7 Million Hours worked

> 64 minor accidents (no absence)

> 31 accidents with total 273 days absence

**Frequency rate : 8.4**  
**Severity rate : 0.07**


Frequency Rate = Number Accidents (with absence) per Million Hours worked  
 Severity Rate = Number of days Absence per 1,000 Hours worked

LHC Long Shutdown 1 (LS1) Status and Outlook  
 F. Bordry  
 12<sup>th</sup> December 2014

HL-LHC and LII Cost and Schedule Review  
 November '19

# Phase 2 Ramping-up

A gradual and cautious re-start plan



- ❑ Number of people on sites includes CERN's personnel as well as contractors.
- ❑ Personnel involved in LS2, accelerator and detector upgrades, urgent site and building work will come back to site gradually as of 18 May.
- ❑ The rest of personnel will come back gradually as of 2<sup>nd</sup> week of June.
- ❑ Personnel will be called back by supervisors.

# Phase 2 Ramping-up


## COVID-19 Dashboard

Start date: 18-MAY-2020


End date: 02-SEP-2020

Refresh

Instantaneous count of persons on all sites



Total People Inside LHC Without Experiments




# LS2 for PSB has been completed

## The first accelerators are back in action

It's the end of Long Shutdown 2 for the PS Booster, the first accelerator to be recommissioned, alongside Linac 4

8 JULY, 2020 | By Corinne Pralavorio



Article from in the [CERN Bulletin](#)


- PSB is in a hardware commissioning period



David Hay, who is responsible for LS2 coordination at the PS Booster, hands over a symbolic key to Bettina Mikulec, who leads the operations team for the PS Booster and Linac 4 (BE-OP-PSB). On the left, Julie Coupard, who is in charge of LS2 coordination for the injectors, and on the right, Gian Piero Di Giovanni, LIU project leader for the PS Booster, and Rende Steerenberg, Operations group leader (BE-OP) (Image: Maximilien Brice/CERN)




# PS Broken Line (27/08/2020) – 8 weeks left before HC!



8 wks!

# PS Injection Septum SMH42



- New PS Injection Septum (SMH42) (LIU) was installed, and followed by
  - Vacuum sector closure
  - Bake-out
- All above mentioned steps performed within a 2 weeks slot




# PS internal dumps




- Installation completed successfully and vacuum sector closed following the Septum SMH42 installation
- ISTs performed from the PLC directly
- Internal dumps are cycling at the moment and weekly verifications will be performed by EN-STI up to the end of LS2



# SPS Update



*CE works in ECX5 complete on time.*




*LSS1 Re-installed*



*Fire Safety being completed*



*Magnets and RF cavities in LSS3 installed, commissioning to start shortly*




*aC coating about to start its final sector*




*Fire Safety doors being finalised*

# Master Schedule LS2 V3.0


EDMS ACC-PM-MS-0002 v.3.0



# LHC-LS2 Baseline 3.0



# LHC-LS2 Baseline 3.1 in work










# WP11 : Cryoassemblies @ P2 : Connection and bypass cryostats



The 8 ICs of the 4 assemblies have been successfully leak tested.

Sectors 12 & 23 have been successfully pressure tested, validating the design and the execution of the IC between the WP11 assemblies at P2.




**S1 successfully qualified**

MBHA002 (S3) – cold mass in dis-assembly (orbital cut) for repair (Bdg. 180)



**S3 preparing for coil replacement**



**S2 & S4 @ SM18, cool down, being tested**



**S5 in construction in LMF**

# Main work on the LHC superconducting magnets during LS2 (2019-20)

Opening and final reclosure of 1360 interconnections



Mechanical opening of 2464 diode container covers



Cleaning and consolidation of 1232 dipole diode insulation systems




Installation of 1232 insulating inserts



Rewelding of 2464 diode container covers



More than 10 000 quality checks



More than 8 000 electrical quality assurance tests



2 500 leak tightness tests



Maintenance of 2 829 current leads



Replacement of 22 cryomagnets



Installation of 4 full HL-LHC cryo-assemblies




Installation of 10 instrumentation systems for beam induced heat load study



Courtesy of J-P. Tock




# LS2 - DISMAC PROJECT OPCLIC team




**1<sup>st</sup> March 2019:**  
**First Interconnection opening**  
**QBBI.A30L8 sector 78**



Participation of several teams (OPCLIC [TE-MS], BLM [BE-BI], CRIM [TE-CRG], PO [BE-OP]) including collaborators from NTUA (National Technical University of Athens) and WUST (Wroclaw University of Science and Technology)



**3 August 2020:**  
**Last Interconnection Closure**  
**QBBI.8L8 sector 78**



## 1360 closures FINISH!



Wrocław University  
of Science and Technology



NATIONAL TECHNICAL UNIVERSITY  
OF ATHENS



Henryk Niedwiedzki  
Institute for Nuclear  
Physics



LS2 2015-2020  
Coordination

# Major achievements

## TE-CRG consolidation COMPLETED



Courtesy TE-CRG Nikolaos Trikoupis

- Reparat
- QRL val
- DFB "PS



## Tests of LHC SVCs during LS2


Static Var Comp

LHC point	Activities
LHC6	Powering tests of
LHC2	Powering tests of
LHC4	Powering tests of

## LHC Dump Activities

## Consolidation of the LHC Triplets Alignment System




- [LHC-G-EC-0012](#)
- Activity performed in the frame of DISMAC project by SIT team, Survey and Vacuum teams
- On all 8 triplets



Tied-rod installation at IT2

Request from:  
Charles Genton, TE-EPC  
Christian Bernard, EN-EL



# HL-LHC civil engineering



UPR57



# HL-LHC civil engineering on surface



SF17:  
Delivery  
expected  
on time



SF57:  
Wall  
casting



SHM57:  
Ground  
slab casting



SHM17: Roof casting on-going. Delivery expected on time






# FASER in TI12 (Sector 81)

## Works update

- Crane installed and tested
- **TI12 ready for infrastructure installation**
  - EN-EL works will run until week 31
  - CV ventilation unit removal in UJ12 week 32 & 33
  - **Optical fiber blowing, from RE12 to TI12 and cable trays installation in progress**
- EN-HE (load tests for rails) week 37 (tbc this week )
- Handrail installation week 37 (to confirm whether manufacturing on time is possible)



# Closing remarks

## Injectors & LHC follow post-COVID Master Schedule...

- ✓ Ramping-up is going as expected.
- ✓ No showstopper identified, some NCs need to be fixed.
- ✓ Hardware Commissioning & Magnet training are getting implemented in linear schedules to see potential for operation @ higher energy.

**New version 3.1 being prepared for next meeting with LHC Experiments on 23<sup>rd</sup> October 2020**



**Warm thanks to:**

- ✓ All Contributors to this presentation
- ✓ LS2C Representatives for their help in the LS2 preparation and follow-up

**Congratulation to:**

- ✓ CERN Teams and Collaborators from Institutes and Universities
- ✓ Industrial Support Teams

**Keep going!**

**...and my warm thanks to the LS2 Team ☺**



**LS2**

**Coordination**