

NP04 Schedule 2020 ver. 1.0

Sep

Oct

Nov

Wk	40	41	42	43	44	45
Mo	Survey 28	5	12	19	26	2
Tu	AUG test (no access)	Free area pit Remove Beam Platform	Remove CRT	Test cold box + noise in the APA		Cryostat empty (forecast) but probably still too cold
We	Free area pit Beamline removal					
Th						
Fr						

Dec

Wk	46	47	48	49	50	49
Mo	9	16	23	30	7	14
Tu						
We						
Th						
Fr						

Action	When	Responsible	Whom	Comments
Survey	28-29 Sep	EN/SMM/ASG	Dirk Patrick Bestmann	
Remove beamline	30-2 Sep	EN/EA	S. Giraud, Ortega	Do not forget to cut gas tubes for Cherenkov
Free area upstream clean room	5-9 Oct	NP	Johann&Cie	This will probably start earlier while removing beamline
Find a place for the CRT and platform	5-9 Oct	NP	Dimitar +Benoit+Marco	It might be we have to find a temporary solution to wait for the hanging pieces (HSE approval)
Remove platform	5-9 Oct	NP	Dimitar&Cie	PPS-PS to be prepared (Filippo/Daniela week 28). Check procedure with Sylvain and Alejandro Martinez. Crane needed.
Remove CRT	12-16 Oct	EP/DT + NP	Xavier + Johann	Decabling and check scintillator do not move down