



Status Report of D1 Magnets

Tatsushi NAKAMOTO, KEK

**On behalf of CERN-KEK Collaboration for
D1 Construction for HL-LHC**

CERN-KEK Committee, 15th Meeting. Nov. 2, 2020.

Acknowledgement

- KEK (in particular)

M. Sugano, N. Kimura, K. Suzuki, Y. Arimoto, R. Ueki, Y. Ikemoto, H. Kawamata, N. Okada, R. Okada, H. Ohhata, A. Terashima, H. Ikeda, K. Tanaka, N. Ohuchi, T. Ogitsu.

- CERN (in particular)

E. Todesco, A. Musso, H. Prin, D. Duarte Ramos, C. Scheuerlein, A. Foussat, B. Almeida Ferreira.




- Hitachi

A. Horikoshi, T. Chiba.

- Fusac Technologies

T. Ichihara.

Japanese Contribution to HL-LHC: D1 magnets





- Beam separation dipole (D1) by KEK
 - Design study of D1 for HL-LHC within the framework of the CERN-KEK collaboration since 2011.
 - 150 mm single aperture, 35 Tm (5.6 T x 6.3 m), Nb-Ti technology.
 - Development 2-m long model magnets (3 units) at KEK
- Deliverables for HL-LHC
 - *1 full-scale prototype cold mass (LMBXFP)*
 - *6 series cold masses (LMBXF1-6)*

7 units x 7-m long cold masses

Status Report of D1 Magnets, T. Nakamoto, KEK

Design parameters

	A series production (7m)	MBXFS3 (2 m)
Coil aperture	150 mm	
Field integral	35 T m	9.5 T m
Field (3D)	Nominal: 5.60 T, Ultimate: 6.04 T	
Peak field (3D)	Nominal: 6.58 T, Ultimate: 7.14 T	
Current	Nominal : 12.05 kA, Ultimate 13.14 kA	
Operating temperature	1.9 K	
Field quality	$<10^{-4}$ w.r.t B_1 ($R_{ref}=50$ mm)	
Load line ratio (3D)	Nominal: 76.5%, Ultimate: 83.1% at 1.9 K	
Differential inductance	Nominal: 4.0 mH/m	
Conductor	Nb-Ti: LHC-MB outer cable	
Stored energy	Nominal: 340 kJ/m	
Magnetic length	6.26 m	1.67 m
Coil mech. length	6.58 m	2.00 m
Magnet mech. length	6.73 m	2.15 m
Heat load	135 W (Magnet total) 2 mW/cm³ (Coil peak)	
Radiation dose	> 25 MGy	



Large-aperture single layer coil →


Mechanical support of a coil is challenging

Production magnet: 7 m-long

Three 2 m model magnets was developed at KEK.





D1 Magnet Cold Mass



LE side
NIP side

RE side
IP side



Design Parameters

- Nominal current and field, field integral: **12070 A, 5.58T, 35 Tm**
- **Pressure vessel in accordance with PED Safety Requirement**
- Design pressure and operating temperature: **2.0 MPa, 1.9 K**
- Pressure test at 2.5 MPa
- He leak rate below 1×10^{-10} Pa m³/s
- Cold mass length and distance between saddles: **7370 mm** and 3900 mm
- Outer diameter: < 630 mm ➔ **Shell OD: 570 mm + markers**
- The detail of extremities given by CERN
 - Two Hell HX pipes in line with MQXF (**X1, X2**)
 - Two Hell conduction lines (**L1, L2**)
 - Bus bars interconnection line (**M**)

1st Steering Committee Meeting for D1

- Held on Nov. 19, 2019 at KEK.
 - Technical visit to Hitachi Workshop.
- 2nd Steering Committee will be held on Dec. 4, 2020 (video).



Visit of Hitachi to CERN

- To learn know-how of assembly, welding, alignment of cold mass, Hitachi and KEK visited CERN from Feb. 17-21, 2020.
 - *Right before entry restriction of CERN premise due to COVID-19...*
- Detailed discussions with H. Prin.
 - Implementation of “Guide Ring” for circumferential welding.
 - Welding procedure, NDT, etc
 - Extremity design
- Technical visits to Bld. 180 and SMI2.
- Meeting with HSE for discussion about welding qualification.
- Productive and informative visit to accelerate the cold mass engineering.



Practice Coil Manufacturing



- Coil winding in the middle of April 2020.
- Curing in the middle of May.
- Attendance of KEK staff was not permitted by Hitachi due to **COVID-19**.
 - Several issues couldn't be detected before manufacturing...



Practice Coil Manufacturing




7m Long Shell Welding Mockup



- Objective
 - Handling of shell and tooling.
 - Practice of long. shell welding by automatic welding machine.
 - Practice of circumferential welding of end-ring, end-cover.
 - Survey of the structure by Laser Tracker.
 - Practice of lifting of the 7m magnet for vertical test.
- Contents: 2m MBXFS1b, dummy yoke & Mech. Short model.
- Welding was completed and mechanical deformation is being surveyed.


Issues: Change of SC Cable Thickness

<https://indico.cern.ch/event/932218/>



Cable insulation for LP-0

No.	Cable ID	Difference wrt S2-4 (mm, 44 turns)
1	3T50866B	+0.279
2	3T50866D	+0.313
3	3T80041A	+0.397
4	3T80041C	-0.019
5	3T50728A	+0.262
6	3T50833F	+0.403
7	3T50834A	+0.321
8	3T50871A	+0.297
9	3T50871B	+0.198
10	3T50871C	+0.407
11	3T50871D	+0.243
12	3T50878C	+0.254
13	3T50878D	+0.327
14	3T50883A	+0.418
15	3T50883B	+0.256
16	3T50883C	+0.422
17	3T50883D	+0.359
18	3T50891A	+0.363
19	3T50727B	+0.250
	Ave.	+0.320 (except No.4)



Diff.	DArc_L_in (mm)	DArc_L_out (mm)
MP shim	-0.178	-0.178
Wedge C	0.028	0.023
Wedge B	0.013	0.011
Wedge A	0.000	0.000
Pole shim	-0.303	-0.252
SUM	-0.440	-0.396

-0.42 mm

- SC cable (LHC-2) provided by CERN.
- Increase of the LP-0 coil size resulted from the insulated cable which was outsourced by CERN.
- KEK and CERN discussed this issue and concluded to modify the coil cross section of the prototype (and series) with the insulated cable as is.
 - **New coil design with “minimum” modification on existing wedges and shims was required to suppress the schedule delay.**

Status of Welding Qualification

2nd PRR
for PV

2020

2021

Mockup weld test
for PMA- F304L

色名: 工程修正
数値: 完了

(1) Shell, CAP, Endring/シェル・キャップ・エンドリング

Process	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June
Mockup test	Drawing/図面作成												
	Machining/機械加工												
	Welding/溶接												
	Cladding/溶接後処理												
Mockup Type3	Edge Machining/溶接後処理後の磨き加工												
	Welding/溶接												
NDE/Macroscopic Examination/肉眼検査およびX線検査													
End Ring (PROTO)	Machining/エンドリングの機械加工												
	Welding of PROTO/エンドリングの溶接												

Filler 308L

PQR: Shell weld

Welding test of End Ring and End Cover/エンドリングとエンドカバー

Process	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June
End Ring/エンドリング	Drawing/図面作成												
	Machining/エンドリングの機械加工												
	Welding/溶接												
	Cladding/溶接後処理												
End Cover/エンドカバー	Edge Machining/エンドカバーの磨き加工												
	Welding/溶接												
NDE													

Process	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June
pre-use testing/プレユーザ試験	FR measurement/フェライト量測定												
	Machining of test piece/試験片加工												
	7TK Charpy Impact Test/7TKシャルピー衝撃試験												
	Test report/報告書作成												
PQR.2	4.2K Fracture toughness test/4.2K破壊靱性試験												
	Welding, NDT/溶接, 非破壊検査												
	4.2K Fracture toughness test/4.2K破壊靱性試験												
	Distortion tests at Room Temperature/室温歪曲試験												
Distortion test company/歪曲試験会社	Test report/報告書作成												
	Machining of test piece/試験片加工												
	4.2K Charpy Impact Test/4.2Kシャルピー衝撃試験												
	Test report/報告書作成												
Shell/CAP welding/シェル・キャップ溶接(PROTO)	Preparation of welding/溶接の準備												
	Shell/CAP welding/溶接												

Burst test for design validation of shell cap

PQR: Extremity weld



(2) Extremity/エンド部

Process	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June
Burst Test of CAP Welding/キャップ溶接のバーストテスト	Specification of burst test												
	FEM analysis/FEM解析												
	Drawing/図面作成												
	Parts manufacturing/部品製作												
	Welding/溶接												
	Burst test												
Shell/CAP welding/シェル・キャップ溶接(PROTO)	Preparation of welding/溶接の準備												
	Shell/CAP welding/溶接												

Process	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June
PQR.4	Prevention of recurrence about marking mistake/彫印転記ミスの再発防止対策												
	Machining confirmation of SUS plate by another company/別のメーカーによるSUS板の機械加工確認												
	Machining of SUS plate/溶接片加工												
	Welding/溶接												
	4.2K tests/4.2K試験												
	Distortion tests at Room Temperature/室温歪曲試験												
Distortion test company/歪曲試験会社	Test report/報告書作成												
	Test report/報告書作成												
Shell/CAP welding/シェル・キャップ溶接(PROTO)	Preparation of welding/溶接の準備												
	Shell/CAP welding/溶接												

- Agreement: EDMS no.2052040 ver.1.0, EDMS no.1891856 ver.4.3
- Construction code for D1 PV: ASME BPVC Section VIII Div. 2
- Base metal of SUS304L with filler 308L.
 - ✓ PMAs have been submitted.
- Ad-hoc meetings with CERN-HSE and expert (Dr. Sgobba)
- Some delay in PQR for extremity weld but still fit to manufacturing schedule

Manufacturing of D1 Prototype



2020年10月2日 10:00

2020年10月2日 10:00

- Coil winding was already started on Oct. 2.
 - NC occurred at fabrication of the Bottom Coil. The measure was very quick and now it is closed.
 - Top Coil was cured last Saturday and looks very nice.
- 2nd Production Readiness Review for "Pressure Vessel of D1 cold mass" will be held at Dec. 2, 2020.
- Cold test at KEK in April 2021.
- Completion of D1 prototype cold mass at Sep. 2021 and shipped CERN for IT String Test.

Components delivered from CERN

		0	1	2	3	4	5	6	7
		SC cables	QPH Laminate	Cold bore tube	End-cover	HX tube	Extremity parts	Cryo Heaters	Thermometers
By Dec. 2019		19	14	0	0	0	0	0	0
March, 2020	ID 8294098, delivery on August 18	0	0	1	0	0	9 IFS pipes	0	0
April, 2020	ID 8302253, delivery on July 3	0	14	0	3	0	3	4	8
Oct., 2020	ID 8455728, delivery on Nov. 4	0	0	0	11	0	3	10	20
Dec. 2020		0	0	3	0	4	3	0	0
Nov., 2021		0	0	4	4	10	0	0	0
Total # (unit, set)		0	14	8	18	14	9	14	28



Extremity parts





End-covers



Cold bore tube

- EDMS 2326071 v.1.0, EDMS 2209761 v.1.0
- 19 spools of NbTi cables: completed in Dec. 2019.
- 14 Laminates for QPH production: once completed in Dec. 2019. But, ...
 - Yield ratio and dimension control in Trackwise was not good...
 - Considering request of additional supply of the laminates.
- The 1st shipping of PV components was done in July and August.
 - Issues of qualification and quality document for “He Vessel Extension”.
- The next shipping including the 1st batch of HX tubes is planned very soon.

Schedule of D1 Production



- Delivery of D1 Prototype is on the edge of schedule for IT-String Test.
- Optimization of coil cross section will be applied to the 1st series magnet and some time-gap is need to start the manufacturing.
- 4 units of series cold mass can be delivered by 2024.



KEK Status

- Technical follow up of the D1 cold mass manufacturing by Hitachi.

- Engineering of final cold mass assembly including extremities with a support of CERN.
- Design of SC bus leads.
- Development of additional electrical insulation at coil end.



- Procurement of new facilities

- 15 kA P/C & chiller
- Helium pumping system: 5 units x Edwards GXS750/2600
- Laser tracker and laser scanner for alignment and for support of cold mass assembly.



KEK Status

- Preparation of test station at KEK
 - Vertical cold test station: Tooling for 7-m long magnet is being designed. Some update needed for MFM system and header for cryostat.
 - Horizontal bench: Commissioning of a new MFM system and an alignment methodology by using 3rd model magnet.



Remarks, Summary

- Influence of COVID-19 on D1 construction.
 - We had difficulties to follow up the activities of Hitachi in March to May 2020 and this resulted in the some technical problems in the practice coil fabrication.
 - Since Feb. 2020, we have not been able to visit CERN. Technology transfer of cold mass assembly (technical details) has not been completed yet.
- Manufacturing of D1 prototype is underway at Hitachi.
 - There is NO restriction of technical visit to Hitachi premise.
- Vigorous preparatory work for D1 prototype test at KEK.
- D1 prototype is planned to be delivered to CERN by Dec. 2021.
 - Followed by individual horizontal cold test with a dedicated cryostat in 2022,
 - and IT String in 2023.
- Ownership of the D1 cold mass which has to be transferred from KEK to CERN immediately after provision will be discussed at the 2nd D1 Steering Committee in December.
- D1 model magnet #3 (MBXFS3) is planned to be shipped to CERN for inter-calibration of the field measurement systems.