



# Progress of the HL-LHC CCT magnets in China


CCT Magnet Chinese Team  
(IHEP, IMP, BAMA)



*HL-LHC WP3 meeting – Nov 3 2020*

# Present Schedule

- The 1<sup>st</sup> practice coil from Bama with **New VPI procedure (wet winding plus 5bar VPI)** reached **530A stand-alone, after 27 times of quench, tested at 4K** at IMP. Comparing with the previous coils from WST (50~60 times of quench to reach the ultimate current), significantly improved the training performance, to be confirmed by more results in future.
- Fabrication of the **1<sup>st</sup> series magnet has been started**, to be completed by the **end of 2020**, with “**dry winding**” plus 5bar VPI.



July 27, 2020  
Received 50 km insulated NbTi wire



August 10, 2020  
Test of insulation strength for ~14 km  
NbTi wire completed



July 25, 2020  
Received practice coil former



August 15, 2020  
Copper wire for practice




August 20, 2020  
Winding machine preparation




September 1, 2020  
Winding tooling preparation



September 10, 2020  
Winding of inner former completed




September 3, 2020  
Practice coil winding with copper wire



September 3-10, 2020  
Solving problems related to winding tooling




September 14, 2020  
Winding outer former






September 15, 2020  
Practice coil winding with Cu wire completed




September 16, 2020  
started to split the 14 km NbTi wires  
and preparation of coil winding with NbTi wires




September 17, 2020  
Ready for winding.





**New VPI procedure for practice coil**  
Wet winding with CTD-101K,  
pre-curing,  
and 5-bar VPI

September 18, 2020  
Inner coil winding 1/3



September 19, 2020  
Inner coil winding 2/3


September 20, 2020

Inner coil winding completed and wrapped with glass fiber outside.



September 21, 2020



Inner and outer former assembly completed.  
Insulation of wires damaged at some corner  
and repaired.



Repairing some sharp  
edges manually







Proposed  
drawing modifications



September 22, 2020

Using 20\*0.1 glass fiber to wrap around the inner coil and brush the resin.






September 23-25, 2020

The outer coil winding completed.

Wire of each spool is 476 meters long. The remaining wire after winding is about 40 meters.

The temperature sensors were installed.



The CCS Temperature Sensor number


Similar joints that have been made by Bama



Practice joint welding




September 26, 2020  
All joints completed





September 28, 2020

The outer support tube and VPI tooling installation completed






October 1, 2020  
VPI tooling  
assembly and pre-  
curing completed.  
Moved to VPI  
furnace


October 2-4, 2020  
Vacuum baking at  
100 °C




October 5-7, 2020  
VPI with maximum 5bar



October 5-7, 2020  
Moving from furnace to oven



October 7, 2020  
VPI completed







October 7, 2020  
 Transport to IMP Lanzhou  
 for the test at 4K



## The Bama coil cold test quench training history







October 23, 2020  
Inner coil winding of the  
1<sup>st</sup> magnet V aperture  
Completed  
“dry winding”

Nov 2, 2020  
outer coil winding of the  
1<sup>st</sup> magnet V aperture  
Completed

Preparing for making joints



## Plan from now to Apr 2021

- November 12, 2020 1<sup>st</sup> magnet V aperture transport to IMP for cold test stand-alone
- November 30, 2020 1<sup>st</sup> magnet H aperture completed. Starting to assemble the magnet
- End of December 2020 1<sup>st</sup> magnet ready for test
- End of February 2021 1<sup>st</sup> Magnet ready for delivery to CERN
- End of April 2021 2<sup>nd</sup> Magnet ready for delivery to CERN





***Thanks for your attention***

