


# Testing of SuperFRS magnets in B180 - Update on the CERN/GSI Collaboration

Stephan Russenschuck for the testing team,  
and with special thanks to Germana Riddone  
and Antonella Chuichiolo for their input

19.11.2020

- Planning and organizational matters
- A few highlight from operation
- Results from magnetic measurements
- Next steps
- Resources
- Points needing attention




Project leader  
CERN: Luigi Serio  
GSI: Pierre Schnizer





-----  
CERN: Lisette Van Den Boogaard  
GSI: Kei Sugita

-----  
CERN: Stephan Russenschuck  
GSI: Kei Sugita


-----  
CERN: Germana Riddone



- Large aperture, 340 mm × 140 mm
- Weight: 60 tons
- $L = 15.4$  H,  $E = 450$  kJ,  $I = 245$  A
- Forced-flow cooling with 20x10 mm<sup>2</sup> tubes (heat-pipe thermosyphon)
- Warm iron yoke
- 24 dipole magnets (11 types of different bending angles)



Standard dipole



Branching dipole


Elytt, CEA design, FAIR-China group

# Multiplets

- Large aperture  $\varnothing$  380 mm
- Helium bath cooled (cold iron yoke, 4.5 K)
- Super-ferric, 1.2-m-long yoke
- $L = 43$  H,  $E = 950$  kJ,  $I = 300$  A
- Long and short quadrupoles + sextupoles, steerers, octupoles
- 30 (+ 2 spares) multiplets
- 25 – 60 tons
- max. 7 m



Short multiplet (quad + sextupole)




ASG, CIEMAT design, Dubna

Long multiplet (max. 9 magnets)



Delivery to CERN 23.11.2020



- ➔ Combination of
  - long quadrupole magnet
  - short quadrupole magnets
  - sextupole magnets
  - steering dipole magnets
  - octuple magnets

➔ Positioning order in the cryostat

➔ 32 multiplets - **19 types**

The test facility must be compatible with all 30 types of magnets: 11 types of dipoles, 19 types of multiplets. In total 56 assemblies.

186 magnetic circuits

Cold mass contents										Type
Upstream	→	→	→	→	→	→	→	→	Downstream	
		ST		LQ		LQ		ST		A
		0.50	0.30	1.20	0.40	1.20	0.30	0.50		B
			LQ		LQ		LQ			B
			1.20	0.40	1.20	0.40	1.20			C
			LQ		LQ		LQ			D
			1.20	0.40	1.20	0.40	1.20			D
			SE		SQ+OC					E
			0.50	0.25	0.80					E
			SE		LQ					D
			0.50	0.25	1.20					E
			SE		LQ		SE			D
			0.50	0.25	1.20		0.50			E
			SE		LQ		0.25			F
			0.50	0.25	1.20		0.50			G
			SE		SQ+OC		SE			H
			0.80	0.25	0.50		0.50			I
			SE		LQ		SE			J
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	K
			SE		SQ+OC		SE			L
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	M
			SE		LQ		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		SQ+OC		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		LQ		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	M
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	O
			SE		LQ		SE			H
			0.50	0.25	0.80	0.25	0.50	0.25	0.50	P
			SE		SQ+OC		SE			N
			0.50	0.25	0.80	0.25	0.50	0.25	0.5	

- ➔ CERN prepares and maintains the test facility (test-facility management)
  - ✓ guarantees the safety and functionality of the facility
  - ✓ contributes 1.4 FTEs and organizes the Field Support Units (FSU)
  - ✓ supports GSI activities and trains personnel
  - ✓ provides standard tools, offices and IT network
  - ✓ covers energy cost
  
- ➔ GSI@CERN executes the magnet testing and magnetic measurements
  - ✓ deploys 4 FTEs to work at CERN (as COAS)
  - ✓ defines tests plan and procedures
  - ✓ gives support for operation, upgrade and maintenance of the interfaces
  - ✓ bears the operation costs (mainly cryogenics and handling)
  - ✓ bears the cost of FSU (20 person years, 4 per year)
    - ✓ In 2020 (and 2021) still better served with students



9 Power converters, 3 with energy extraction



Load switches



3 benches (one commissioned, second ongoing)


3 main cryogenic sub-systems

3 x  $\pm 500$  A,  $\pm 120$  V (LHC-type) for the main circuits + EE system with 2.8 Ohm resistance for the quadrupoles, 6 x  $\pm 600$  A  $\pm 40$  V for the corrector circuits, 9 load switches, interlocked (2 out of 9 commissioned).

Cryogenic plant



UQDS



3x3 UQDS units (new LHC baseline) for magnet protection



# FoS Short Multiplet: July - December 2019



July 2019

August 2019

Sept. 2019

Oct. 2019

Nov. 2019

Dec. 2019



W27 W28 W29 W30 W31 W32 W33 W34 W35 W36 W37 W38 W39 W40 W41 W42 W43 W44 W45 W46 W47 W48 W49 W50 W51 W52 W1

Powering

Cooldown Holiday season Cooldown

Quad Magnetic Measurements


Warmup



{50, 100, 200, 250, 300, 310}, Ult: 330 A

Stretched wire

Rotating coil




New facility  
New magnet  
New instrumentation  
New team

FoS testing and  
commissoning of the facility  
in parallel (Bench 1, so far)

# A few highlights: Cool-down


➔ 10. July – 3-week break – 9. August 2019




Thermal shield blocking  
Disappeared after “playing around”, reappeared during warmup



Condensation in beam pipe, later disappeared




Condensation on the mirrors → No cold mass survey at cold



Small helium leak to vacuum (vacuum pump can manage it)


High voltage test failure at 1 kV (under investigation, 3 kV passed at warm)



- Quadrupole to ground (warm) @ 3 kV -> o.k.
- Sextupole to ground @ 200 V -> OK
- Quadrupole to ground @ 1000 V
- -> **not o.k.** at 1.1 bar LHe vessel pressure
- -> **o.k.** at 1.25 bar LHe vessel pressure
- No fault between sextupole and quadrupole
- **Possible fault location:** voltage taps at the cold terminal of a current lead


➔ Quadrupole current limited to 310 A, nominal 300 A, ultimate 330 A

# Schedule January - June 2020






\*these are based on the current schedule from the manufacturers.

# Master Schedule: status 2020





- **Cooldown** within 40 K gradient over cold mass: duration ~7 days
- **HV test** at cold on Long Quadrupole passed at 1 kV and not at 1.5 kV
- Possible **leakage** on the Thermal Shield pipes (investigation on going on TB2)
- **Leakage** on current leads (reparation under discussion)
- **Heat loads** higher than expected: dedicated studies will be carried out on TB2 closing the holes (transport restraints and view ports) MLI planks



## B180 SC magnet test facility - Progress meeting

Tuesday 24 Nov 2020, 09:00 → 11:00 Europe/Zurich

Videoconference Rooms  B180 SC magnet test facility - Progress meeting 

09:00	→ 09:10	<b>Presentation of the agenda and aim of the meeting</b>	🕒 10m
Speakers: Dr Germana Riddone (CERN), Stephan Russenschuck (CERN)			
09:10	→ 09:25	<b>Summary of activities in 2020</b>	🕒 15m
Speaker: Antonella Chiuchiolo (GSI - Helmholtzzentrum für Schwerionenforschung GmbH (DE))			
09:25	→ 09:35	<b>Cryogenic system: status, issues and next steps</b>	🕒 10m
Speaker: Thierry Dupont (CERN)			
09:35	→ 09:50	<b>GSI control software maintenance and interface to TE-CRG: status, issues and next steps</b>	🕒 15m
Speakers: Matthias Michels (GSI - Helmholtzzentrum für Schwerionenforschung), Thomas Barbe (CERN)			
09:50	→ 10:00	<b>Quench protection system: status, issues and next steps</b>	🕒 10m
Speaker: Daniel Calcoen (CERN)			
10:00	→ 10:10	<b>Magnetic measurements: status, issues and next steps</b>	🕒 10m
Speaker: Mr Pawel Kosek (GSI - Helmholtzzentrum für Schwerionenforschung GmbH (DE))			
10:10	→ 10:25	<b>Power converters: status, issues and next steps</b>	🕒 15m
Speakers: Emilien Coulot (CERN), Hugues Thiesen (CERN)			
10:25	→ 10:35	<b>Jumper interconnection and disconnection</b>	🕒 10m
Speaker: Gilles Favre (CERN)			
10:35	→ 10:50	<b>Summary of activities in 2021</b>	🕒 15m
Speaker: Antonella Chiuchiolo (GSI - Helmholtzzentrum für Schwerionenforschung GmbH (DE))			
10:45	→ 10:55	<b>Conclusions</b>	🕒 10m

## → FoS



- Time is available to measure both integrated and local field distribution and homogeneity
- Each magnet must be measured with two systems (cross-calibration)
  - Dipoles: Stretched wire, moving fluxmeter, Hall-mapper
  - Multiplets: Stretched wire, rotating coils (+ longitudinal scanning)

## → Series


- Check magnet to magnet reproducibility
  - Stretched wire (coil and moving fluxmeter only if largely divergent)
  - Overall test plan required MM requires MM **in less than 10 days**, thus:
  - **No contingency for tracing manufacturing errors.**
  - **No corrective actions** for the magnet (shimming) is requested <https://edms.cern.ch/document/1416580>, but this may change.

FAIR measurement requests have triggered MM R&D with nice synergies






2.6 m  
350 mm






Carbon-fibre shaft, PCB induction-coil design qualified (also for HL-LHC), surface calibration can/must rely on manufacturing tolerances






New system  
and techniques  
for large  
apertures


400 mm stroke



# Moving Fluxmeter





Scanning of large volumes  
Mapping of Bld. 311 calibration magnets  
Post-processing based on Boundary-Element techniques (field description)




Calibration (Hall linearity, planar effect, drift)  
Vibration damping  
Postprocessing based on BEM (sensor fusion)

# The Avatar (Generalized Field Description)




- Deployment of the GSI personnel (4 FTEs) was completed by beginning of February 2019.
- First short multiplet arrived in Feb 2019. Therefore no training of personnel on the SM18 test station (as originally foreseen).
- Transport required additional information (center of gravity).
- Non-conformities on magnet and installation (jumper/support posts), adaptations, additional tools and equipment (pumping group) needed. [The path of communication to the magnet supplier is established.](#)
- Maintenance of GSI Instrumentation Panel and Electrical Cabinet (DAQ for pressure, level and flow sensors, control and power supply for current-lead heaters). No remote access for GSI.
- [But: Nothing is on the critical path. Delivery of the FoS long multiplet and FoS dipole planned for 04.2020](#)

# Master Schedule: plans 2021




# Organizational structure (status 01.2020)





# Organizational structure (status 08.2020)



New test station, new systems, new magnet, new GSI@CERN team, CERN resources spread over 13 sections, non-conformities on magnet:

Successful commissioning of bench 1, powering to nominal, MM with high-precision

- ➔ So far, most cost-efficient operation, no dedicated FSU work-packages, but this will change (experience with FoS long multiplet and dipole needed to establish a final resource-loaded planning). Series measurement (Q3.2020?) will require a CERN test-facility manager to liaise with CERN experts and coordinate the FSU workpackages.
- ➔ Commissioning of powering circuits (2-9) still required (FoS long multiplet). Commissioning of the (white and green) benches still required.
- ➔ Non-negligible lead time for registration and (safety) training (COAS) has to be considered. Magnet suppliers and their contractors need work-orders to be able to intervene on the magnets. Registration of ASG and Elytt personnel as PROJ (External for projects) for packing, solving of non-conformities.

- ➔ In view of 21 different types of multipllets, GSI@CERN team may require a fifth person responsible for the configurations (interlock system), instrumentation, parameter settings for quench detection, polarities, HV, LV test interfaces, among others.
- ➔ Decisions and guidelines are required for storing test and measurement data (Carpenter, Wiki, MTF, Magnetic measurement request).
- ➔ The analysis team must be established, taking care of inverse-field computation and interpretation of quench detection signals. Working group on beam optics (post processing of measurement data and tracking studies) must be established.
- ➔ Safe (fenced) storage space for MM equipment, in particular for the moving fluxmeter needed (yellow-fenced area). No buffer zone for magnets.