


# Linac4 Summary



CCDTL Meeting  
14.06.2010




March 2010



Oct. 2008





Start of work:  
10/2008  
Delivery  
foreseen:  
09/2010



Integration almost completed:

- Defined RF distribution layout (still open which CCDTL will remain on a single klystron)
- In the tunnel, added water manifolds and RF reference line.
- being finalised position of emergency equipment (emergency stops, smoke detectors, fire extinguishers, etc.)










# Power Distribution Scheme – LEP

## Klystrons




LEP Klystrons    LEP Circulators    Ferrite Loads    Cavities




[Courtesy of J-P. Corso]



# Power Distribution Scheme – 2.8 MW Klystron





- Determine:
  - Waveguide length to Cavities
  - Number and Type of Bends
- Derive Phase Difference
- 3-Post Phase Shifter
  - Being built






- Ion source assembled, improving intensity.
- RFQ in construction, 1<sup>st</sup> module (of 3) brazed.
- DTL prototype tested, machining of Drift Tubes will start this month in Spain. Tanks will be machined in industry from September.
- CCDTL ...
- PIMS prototype completed, being measured. High power tests in summer. Construction agreement with Poland-Germany being prepared.
- Design of dump, measurement lines and transfer line completed.
- Klystron contract signed (Thales + CPI).
- Orders for major components placed or in preparation.



## Network of agreements to support Linac4 construction






# Linac4 master plan – 2010




11



GOAL: all usual beams available in the PSB at start-up 2015



# Tentative time line



Peak performance out of PS with Linac4



- LP-SPL and PS2 studies will stop at end 2011.
- HP-SPL will continue as a study aimed at neutrino physics. Material resources have been allocated, more problems for the manpower. Collaboration with ESS well established.
- Energy upgrade of the PS Booster to 2 GeV is now in the official CERN plan, as well as the SPS improvements for higher intensity.
- The CERN Council this Friday 18.6 will have to approve the new CERN plan...