

LNF-CERN X-band test-stand collaboration programme

Alessandro Gallo for
the TEX (TEst stand X-band) LNF Team

RF engineers: David Alesini, Marco Bellaveglia, Bruno Buonomo, Fabio Cardelli, Claudio Di Giulio, Marco Diomede, Alessandro Gallo, Luca Piersanti

Conventional enengineers: Sergio Cantarella, Simona Incremona, Ruggero Ricci

Electronic engineers: Domenico Di Giovenale, Giovanni Franzini, Stefano Pioli, Angelo Stella

Mechanical engineers: David Alesini, Enrico Di Pasquale, Andrea Liedl

Management and coordination: Antonio Falone, Alessandro Gallo, Stefano Pioli

Technicians: Graziano Piermarini, Sergio Quaglia, Michele Scampati, Giorgio Scarselletta

INFN-CERN X-band collaboration Meeting

Nov. 26 - 2020

SUMMARY

- Status of TEX, the Frascati X-band test stand
- Short/medium term programme at TEX
- INFN/CERN collaboration/exchange programme

TEX (TEst stand for X-band) Status Report

- The Infrastructure
- The RF power source
- RF Driver and LLRF
- Radiation safety evaluations
- Construction/commissioning schedule

*Building #7
TEX location*


SPARC_LAB



Sketch of LNF bld. #7

The building will host various activities including:

- ✓ X-box test stand;
- ✓ New oven for brazing;
- ✓ THz user end station;
- ✓ RF structure tuning and preparation area;
- ✓ Meeting area;
- ✓ Storage area



D.TY:		WHERE USED:		D.TY:		WHERE USED:	
DRAWING RUGOSITY TOLERANCE ACCORDING TO ISO STANDARD							
GENERAL TOLERANCE: ISO2768 m K ; ISO13920 A E							
GENERAL SURFACE FINISH: Ra 3,2							
ROUGHNESS	REPLACE DWG:			AUTHOR			
MATERIAL: LATINO			WEIGHT: N/A	CONTROLLED		E. Di Pasquale	
FACILITY - PLANT				SHEET N. 1		29/05/2020	
				SCALE 1 : 100		RELEASED	
				APPROVED			
				WORKING STATUS:			
NATIONAL INSTITUTE OF NUCLEAR PHYSICS FRASCATI NATIONAL LABORATORY						X Box	
DRAWING N. 4				A3		A	
				SIZE		REV	




Modulator transported in place as for September 24, 2020



Courtesy of S.Pioli

MODULATOR SAT - PHASE 1



LNF technical staff with SCANDINOVA remote support

MODULATOR SAT SPLITTED IN TWO PHASES



Frascati, 23 Novembre 2020

Scandinova K400 Modulator Site Acceptance Test (SAT) up to Standby Mode (INFN order 16075)

Scandinova modulator has been factory accepted at beginning of March 2020 then, due to COVID-19 emergency, we agreed to delay the shipment to Frascati to May 2020. At modulator arrival, all the shock detectors were ok.

Due to the unavailability of the klystron tube required for the full SAT of the modulator, INFN and Scandinova agreed to reschedule the test and the related payment of the remaining 70% of the full price.

In October 2020, CERN informed INFN that the klystron tube shipping has been scheduled for January 2021 so INFN proposed to Scandinova to have a partial SAT in OFF and Standby mode and proceed with payment of 50% of the full price (2658000,00 SEK). When klystron tube will be available in Frascati, we will proceed with the complete SAT in High Voltage e Trigger mode and pay the remaining 20% of the full price (1063200,00 SEK).

INFN and Scandinova schedule the partial SAT in November in remote and augmented reality mode, in order to reduce the risk for Scandinova and INFN personnel due to the COVID-19 emergency.

To perform the SAT up to Standby mode we planned these tests:

1. Connection of the modulator to mono-phase power line
2. Power up the modulator in OFF mode to run the control PLC
3. Connection of the modulator to cooling plant
4. Test of cooling system at nominal flow 108 l/min at 3bar
5. Test remote internet connection of the PLC
6. Connection of the modulator to the tri-phase power line
7. Power up the modulator in Standby mode to run Switching Units

The 11th of November, tests 1-2 have been performed. Initially tests passed then we had a fault with the power enabling safety relay. Scandinova provided the spare part and the instructions for the replacement to INFN people. After this early mortality failure, the modulator starts working properly in OFF mode.

The 13th of November, tests 3-4 have been successfully performed. Cooling system have been connected, air flushed out and flow increased over the nominal required threshold to 113 l/min (25 l/min for Switching

Units circuit, 88 l/min for the klystron circuits). The forward and return pipes of the klystron and solenoid magnet have been short-circuited in order to perform the test as the klystron is not yet installed.

The 18th of November, test 5-6-7 have been performed. Scandinova successfully connected remotely to the modulator through embedded Teamviewer application. When the modulator switched in Standby mode a fault in the communication chains of the PLC and its sub-units happened. Scandinova detected an unplugged optical cable on the RF Digitizer unit probably due to shipping vibrations. INFN people re-plugged the connector and the interlock disappear. The modulator goes successfully in Standby mode initializing Switching Units and related CCPSSs.

INFN and Scandinova agreed that the K400 Modulator is accepted up to Standby mode. INFN invite Scandinova administration to send the invoice for the 50% of the full price.

Scandinova

INFN

SAT - PHASE1 REPORT

ScandiNova

Invoice - 4912
 Order no. **M1740** Customer code **1042** Page **1 / 1**
 Order date **2019-02-18** Printout date **2020-11-20**
 Our reference **Mikael Lindholm** Your reference **Alessandro Gallo**

Your VAT no. **IT 04430461006**
 Your order no. **16075**

Delivery address
 INFN
 Istituto Nazionale Di Fisica Nucleare
 Laboratori Nazionali di Frascati
 Via Enrico Fermi n. 40
 00044 Frascati (Roma), Italy

Invoice address
 INFN
 Istituto Nazionale Di Fisica Nucleare
 Laboratori Nazionali di Frascati
 Via Enrico Fermi n. 40
 00044 Frascati (Roma), Italy

ISSUED INVOICE

Terms of delivery
 FCA
Delivery method
 Road

Reverse charge, intra-Community supply of goods

Pos	Part no.	Name	Del. period	Qty	Price each	%	Amount
1		After split of SAT-invoice	2020-11-20				2 658 000,00
Total rows excl. VAT							2 658 000,00
Total amount due (SEK)							2 658 000,00

Order info:
 024872 MODULATOR K400, INFN 1 pcs

Invoicing plan

	Amount
Partial invoice 1 30% ARO	1 594 800,00
Partial invoice 2 At delivery	0,00
Partial invoice 3 After split of SAT-invoice	2 658 000,00
Partial invoice 4 After SAT with Klystron	1 063 200,00


Mailing address
 ScandiNova Systems AB
 Ultunaallén 2A
 756 51 UPPSALA
 SWEDEN
 info@scandinovasytems.com

Street address
 Ultunaallén 2A
 756 51 UPPSALA
 SWEDEN
 www.scandinovasytems.com


Phone 018-4805900
Fax 018-4805999
Corp. ID 556616-3605
VAT no. SE556616360501
Dom: Uppsala
 F-tax sheet available

Bank giro 5366-5700
Plus giro 788714-0
SWIFT/BIC NDEASESS
IBAN SE029500009804207887140
 Nordea


TEX (TEst stand for X-band) Status Report



ScandiNova K400 SAT setup




RF DRIVER TEST



Gain curves for different pulse length and rep.rate


- 1 μ s, 10 Hz (first attempt)
- 1.5 μ s, 50 Hz (realistic pulse length with pulse compressor)
- 5 μ s, 100 Hz (datasheet reference)
- 100 ns, 50 Hz } realistic pulse length
- 200 ns, 50 Hz } (w/o pulse compressor)



Measurement setup

- 3 power meter calibrated probes (S21, S31, S42)
- 200 ns – calibrated RF diode on S31 to cross-check measurements with power meter
- Front panel power indicator
- Internal power meter voltage output


1300 W = 61.14 dBm



LLRF system based on S-band LIBERA-LLRF by Instrumentation Tecnlogy









S to X band up/down converter




- Exploits experience acquired for ELI-NP project
- Possible option for Eupraxia@SPARC_Lab
- Development of the X-band board too expensive and time consuming
- Based on a home-made up/down converter board
- US S-band chosen to be aligned with other in-house applications

up-converter custom cavity filter



RADIATION SAFETY EVALUATION




CLIC-type structure

$L = 20 \text{ cm}$

$E = 100 \text{ MV/m}$

Parameters	CLIC	EUPRAXIA
Current [mA]	0.75	1
Frequency [Hz]	50	50
Period [ns]	250	150
Energy [MeV]	20	59
Power [W]	0.1875	0.4425
Electron per second	$5.8593 \cdot 10^{10}$	$4.6875 \cdot 10^{10}$




EUPRAXIA-type structure

$L = 90 \text{ cm}$

$E = 65 \text{ MV/m}$


EUPRAXIA STRUCTURE
no extra shielding




Detector	H_γ [$\mu\text{Sv/h}$]	H_n [$\mu\text{Sv/h}$]	H_{tot} [$\mu\text{Sv/h}$]
Frontale	$8.33 \cdot 10^3$	123	$8.49 \cdot 10^3$
Laterale	1.36 – 3.13	0.06 – 0.11	1.46 – 3.2
Sul tetto	2.13 – 3.73	0.20 – 0.22	2.36 – 3.94
Ingresso sala	3486	370	3857
Ingresso labirinto	36.7	6.74	44

← **many mSv/h !!!**

**EUPRAXIA
STRUCTURE
with extra shielding:
Pb = 20 cm
Al = 5 x Rad Lengths
Polyethylene = 20 cm**



< 1 $\mu\text{Sv/h}$




Already acceptable. Simulation needs to be refined, the source has to be better modelled

X-band Test Stand completion schedule

(based on the tentative assumption of having the klystron available by Jan 1st 2021)

- Power/Fluid plant
- Personnel Safety
- Modulator SAT *
- RF/Vac/CS installation
- Air conditioning plant



VKX-8311A




CPI klystron delivery @LNF originally expected early November 2020
 CERN (repaired, tested in diode-mode, RF conditioning on going)

TEX: main items checklist

- Bunker: built and ready
- **Bunker authorization: formal request submission by February 2021, answer expected in 90 days**
- Cooling and mains: available
- Modulator: positioned, SAT phase 1 successfully done
- **Klystron: to be delivered (in \approx 4 weeks?)**
- RF driver: available and tested
- LLRF: S-band module available and tested
- LLRF: up/down converter under construction, all components available
- Control room: completed and available
- Control room equipment: available, to be installed
- **Radioprotection shields: under design**
- Radioprotection monitor stations: available, in place
- Machine protection and safety system: ready
- RF components for SAT: available in house
- RF components for cavity test: mostly available, few under delivery (flanged waveguides, vacuum pumps, ...)
- **Building #7 air conditioning system installation: works planned for spring 2021**

TEX: short/medium term programme



Strategic areas of collaboration

- RF expertise, components and accelerating structures
 - ✓ LNF has built a consistent RF group, but still need guidance especially in fabrication and test issues
 - ✓ Continuation of the CERN support for procurement of special RF parts is extremely important
 - ✓ Testing some CLIC structures and special components at TEX would be of mutual benefit
 - ✓ LNF RF engineers can support development and design of new or upgraded devices in a collaboration framework
- Conditioning strategy and algorithms developing
 - ✓ A porting of the CERN-developed automated conditioning tools into the LNF system is crucial
- Test stand operation
 - ✓ The size of the LNF TEX team is adequate, but personnel need to be trained. CERN expert guest are obviously very welcome especially in the initial phase of operation, but training of LNF personnel at CERN X-box is certainly the most effective way
- Data and experience sharing
 - ✓ X band is still a territory under exploration. Sharing of the accumulated technical information on devices and high power components, especially those of the power station is essential in view of the construction of a user facility based on this technology.