

AD-CONS / ELENA Projects



ADUC 19th January 2021

AD facility consolidation

François BUTIN - BE-EA




ANTIMATTER FACTORY







2020 Highlights at AD





















AD-CONS WP's



-Magnets refurbishment:

- -status: LS2 program is complete, will continue till LS3 included
- -Difficulties: extraction uneasy, many concrete blocks moved in tight environment
- -Next: evaluate possibilities during (short) YETS 21-22 (2 quads, QDN12 and 13?)

-RF systems:

- -Status: C02 cavity replaced by Finemet type (from PSB), LLRF integration with ELENA, C10 tubes being replaced
- -Difficulties: qualified personnel availability in concurrence with PSB, LEIR
- -Next: evaluate C10 future operation, review long term needs, extra budgets likely needed

-Vacuum:

- -Status: ion pumps replacement: complete
- -Difficulties: bake-out planning in concurrence with LHC
- -Next: complete, no more needs foreseen

-AD e-cooler:

- -Status: collector replacement production complete, tests in progress, some delays
- -Difficulties: uncertainty on availability in time
- -Next: decide on installation of new collector in April 21, depending on delays





AD-CONS WP's (Continued)



Stoch cooling

-Stochastic cooling:

- -Status: amplifiers re-installation in progress
- -Difficulties: no visibility on program till and including LS3 (pick-up + kicker
- refurbishment likely needed), loss of knowledge
- -Next: review project, date, define budgets needed

-Target renovation:

- -Status: in progress
- -Difficulties: some delays COVID related, impact on physics restart
- -Next: Commissioning expected to start in June 2021

-Cryo distribution system:

- -Status: project launched, fellow started gathering info and designing system
- -Difficulties: get adequate priority level withing CRG projects
- -Next: get technical spec in summer 2021

-Cooling and ventilation:

- -Status: stalled
- -Difficulties: get required priority level
- -Next: refine cost estimates, get project schedule for summer 2021



AD-CONS WP's (continued)



-AD cranes refurbishment:

-Status: planned for 2022-2023

-Difficulties: none

-Next: review project end 2021

-Magnetic Horn:

-Status: complete

-Difficulties: none

-Next: power cables and transmission line were mentioned as additional work, but not confirmed


-AD-CONS project management:

- -Status: **WPs update summary document** ready, distributed in Eng check
- -Project Management Plan document ready to be circulated for Eng check
- -C&S review to be planned for 2021



Ring magnets refurbishment








Work consists in opening magnets, replace shimming, check insulation, cooling, connectors, Perform measurement and certification

All connections will now be protected to be IP3 (fully exposed till now)



Context 2021 restart ...and stop







Aegis exp area improvement








LNE02 (Aegis) TL installation







PUMA exp area installation



- PUMA is approved at AD
- Experimental area being installed, expected complete in April
- New transfer line LNE51 installation about to start, expected complete in July connection to ELENA ring in November
- Start of experiment components installation as of Autumn
- PUMA trap delivery date to be confirmed







STEP status



- STEP not yet approved, but soon!
- Encouraged to start preparing exp area
- Site of ex-ATRAP1 chosen (LNE01 ELENA transfer line)
- Detailed installation planning to be clarified
- Aiming at phars trapping in 2023







Also on 2021 menu






ALPHA barrack
YETS 22-23

BIG cleaning of AD hall initiated

- -ELENA zone done
- -Remaining zones in February
- -PLEASE CLEAR AS MUCH STUFF

as possible to make the cleaning process effective





ATRAP space re-allocation



- Converging to an approved doc
- Only snagging point is access to platform above ex-ATRAP laser room
- Proposed to be from ASACUSA rack platform

