


# AD status in 2012, foreseen consolidations at AD

ADUC 20/11/2012

T. Eriksson CERN BE/OP



## First the good news....



ADUC 20/11/2012

T. Eriksson CERN BE/OP




#### ㅈ┟┏ ⊠ Schottky Measurement System GUI File View Options Help F<sup>100</sup> 4.5 1400 -103.5 1000 2.5 800 -600 ÷0.1 -400 Intensity and dp/p values 不분합 🗵 Np (3.5 GeV/c) 4.33 e7 100 % 200 Np (2 GeV/c) 4.23 e7 97 % 0E0 Np (300 MeV/c) 3.79 e7 87 % Np (100 MeV/c ramp) 3.95 e7 91 % in Detach Np (100 MeV/c end) 3.87 e7 89 % **DE.TFA7049** 3.66 e7 84 % dp/p (3.5 GeV/c) 16.466 3.93 dp/p (2GeV/c) 1.126 0.484 dp/p (300MeV/c) 1.506 0.054 dp/p (100 MeV/c) 0.452 0.191 ADUC 20/11/2012

## AD cycle/performance

- Good deceleration efficiency has been maintained during the run (~ 90%)
- Less tuning needed (no corrections at all at 300MeV/c f. ex.)
- Ejected beam:
  - ~No transverse tails H/V
  - Bunch length = 100 170 ns
  - H/V emittances: 85/90 % of beam within 1








## md

- At startup: careful setup of trajectories through e-cooler. Use of Schottky diagnostics for scans instead of scrapers => contributes to better stability over the year(?)
- Losses 2 => 0.3 GeV/c: some gain by optimising tunes before/during /after ramp. Remaining losses due to large transverse emittances, more pronounced at higher intensities. Reduced by increasing cooling duration at 2 GeV/c.
- Pickup/orbit system (in view of ELENA design): reproducibility starts to degrade at 2\*10<sup>6</sup>.
- GEM tests at 500 MeV/c: ok !
- Measurements on ring BPM:s (in view of ELENA design)



## md

- Bunched beam cooling at 100 MeV/c (to further reduce dp/p in view of ELENA transfer line design).
  - Increase duration of bunching process from 0.5 s. => cooling rate faster than dp/p increase.
  - Slow set-up
  - $0.5s : dp/p = 4.1*10^{-4}$
  - -2.0s: dp/p = 2.5\*10<sup>-4</sup>
  - -5.0s: dp/p = 1.3\*10<sup>-4</sup>
  - Stability can be an issue



Next: check bunch length with bunch rotation





Studies on ejection line optics mismatch (md):

- Kick response measurements show(ed) incoherencies
- Important for ASACUSA RFQD matching + ELENA transfer line design
- Common part is validated up to DE0.GEM42 after shielding of BHZ8000 and including DE0.BHZ fringe fields in calculations
- Dipole fringe fields included in MAD calculations for all the lines
- ASACUSA: new (promising) optics available; need setting up downstream of RFQD
- ATRAP1: new optics with Bh reduced from 1000 to 200m in use
- ATRAP2: new optics to be validated
- ALPHA: still discrepancies, probably due to solenoid fringefields. How to include this in MAD?
- AEGIS: in operation



## AD consolidation

- "Old" consolidation program since 2009, mostly completed
- Program is now revised and requests from all groups being collected taking ELENA lifespan into account
- More items might be added.....
- Cost for requested items (2013 2019) > ELENA project cost
- Budget request will be made



## Preliminary consolidation items

- Magnets, ring and transfer lines
  - Ongoing:
    - Ring BHN spare coils: order placed, delivery 2013 (to complete spare parts inventory)
    - Orbit correctors 2904/2917: Installation of new magnets in LS1
  - ELENA-era consolidation:
    - Overhaul of ring main bending and quad magnets: removal/disassembly of one bending unit for assessment during LS1 => re-shimming?, build complete spare unit?
    - 7020/7030 quads: new magnets, installation in LS1
    - ++

#### Power converters

- Ongoing:
  - DR.Q-TRIM2,4 and 5 upgrade in LS1
  - Main B/Q + BTI247 magnetic component spares: delivery in 2012
- ELENA-era consolidation:
  - Study soon to be published by TE/EPC (tech + budget requests)
  - Planned for 2014 2017



### • Beam cooling, stochastic

- Ongoing:
  - Electronics for system parameter control: replacement of obsolete equipment/controls interface with PLC-based system. Ready for use in 2014
  - u-wave amplifier power supplies: replace existing large units with 48 individual supplies + renewed PLC-based controls. Installation in LS1. N.B. support will change from TE/EPC to BE/RF
  - Pickup/kicker movement: Update of obsolete system with modern digital servo motor controller. To be done during LS1
- ELENA-era consolidation:
  - Renewal of u-wave amplifiers: needs evaluation, cost ~ 2 MCHF
  - p/u & kicker vacuum tanks: returned from GSI in 2012 => To be used as test bench for new p/u & kicker movement system components and spares



#### Beam cooling, electron

- ELENA-era consolidation:
  - Build a completely new modern cooler ~ 2.5 MCHF
  - Existing cooler:
    - Is >30 years old
    - We have no spare magnets; very long down time if failure, significant cost for new spares
    - Performance issues (?)
    - e- bpm:s not operational
    - Contains unused equipment
  - Planned for 2014 2018



- RF
  - Ongoing:
    - C10: renewal of 1kW drivers. 2 units are delivered to CERN. 1 unit is operational and under evaluation/improvements due to initial problems
  - ELENA-era consolidation:
    - C02 tuning system and HT-supply renewal: to be started. Equipment needs to be displaced for ELENA – has to be done in LS1
    - C10 final stage tubes: We do not have enough spares to operate the 2 systems. Market survey in progress => might need completely new power system. Cost > 1 MCHF
    - C10 electronics/controls renewal
    - C10 low-level upgrade
    - C10 Beam control: migration to standard DSP-based system.
    - C10 system to be done ~ 2017
    - Schottky analysis (longitudinal): integrate ageing DSP equipment into new LL beam control system



•

#### Beam transfer

- ELENA-era consolidation:

<ul> <li>Kicker Vacuum tanks 55/56: Structural improvements (leaks) :</li> </ul>	LS1			
<ul> <li>Kicker Electronics/controls renewal: included in the ELENA planni be displaced:</li> </ul>	ng since the platform needs to 2015/16			
Septa electronics/controls renewal:	2015			
Magnetic Horn:				
<ul> <li>– HV power supply:</li> </ul>	LS1			
<ul> <li>Replace Mercury ignitrons with solid state switches:</li> </ul>	2014 – 2016			
<ul> <li>New horn test bench (B174 dismantled):</li> </ul>	2015 - 2016			
Instrumentation				
<ul> <li>ELENA-era consolidation:</li> </ul>				
Orbit system renewal:	LS1			
IPM system renovation:	LS 1			
<ul> <li>BCT (TFA6006 and 5302) renewal, BCT (all) electronics/software update: 2015</li> </ul>				
Scraper spares:	2014 - 2015			



#### • Vacuum

- ELENA-era consolidation:

<ul> <li>Cryopumps (C10 cavities, s-cooling pickup tanks)</li> </ul>	LS1
<ul> <li>New bakeout equipment</li> </ul>	LS1
<ul> <li>Ion pump feedthrough heaters (corrosion problems)</li> </ul>	LS1
<ul> <li>Ion pump replacement</li> </ul>	2013 - 2019
<ul> <li>Gas injection system renovation</li> </ul>	2016
<ul> <li>Injection line equipment renovation</li> </ul>	2016
<ul> <li>Turbo pumps HW + controls</li> </ul>	LS1 & 2017 - 2018
<ul> <li>Vacuum controls</li> </ul>	2013 - 2016



#### • Target area

– ELENA-era consolidation:

<ul> <li>Target/Horn control system update</li> </ul>	LS1
Transport system consolidation	LS1
Remote survey system update	LS1
GSM network	2014
<ul> <li>Radioactive air release monitoring (RAMSES)</li> </ul>	2015
Cooling/ventilation controls update	2015 – 2016
<ul> <li>Building consolidation (RP contamination risk)</li> </ul>	2014 – 2018
Reassembly of spare horn/stripline	2017
<ul> <li>New target&amp;horn chariot system</li> </ul>	2017 – 2018
<ul> <li>Target area cooling system modification</li> </ul>	2018 – 2019
<ul> <li>Spare target redesign/construction</li> </ul>	2018 - 2019



#### • Infrastructure & other

• ELENA-era consolidation:

—	General safety & exterior (guardrails, crinoline, parking)	2014
—	Building; foundations inspection & consolidation	2015
—	Roof consolidation	2020
—	Renovation of 2 50t cranes in AD hall	2018
—	Cooling & chiller plants	2017 – 2018
_	Cryo distribution for experimental areas	2015 – 2016




## LS1 and AD

Several interventions in the AD ring (ELENA preparation, maintenance, consolidation):

- DR.BHN06 to be removed for dismantling and inspection = > will give an idea of the condition of the 24 ring dipoles
- Several items in "zone C":
  - Replace SME5307 with spare (water leak)
  - Replace QFO7020 and QDE7030 (new type) + re-arrange layout of 7000line
  - Remove KFI 5506/5606 for renovation (vacuum/welds)
  - Remove BHZ8000 (ELENA transfer line space)
- Remove s-cooling pickup tanks 32/33 for Cryo-renovation
- Replace e-cooler correctors 2904/2917 with new type
- New access door(s) MAD/PAD,

BIPM re-arrangement: both H and V systems to sector 42
 ADUC 20/11/2012 T. Eriksson CERN BE/OP







## LS1 and AD cont:d

- Complete controls upgrade:
  - Front-end (DSC:s) replacement (ACCOR)
  - FESA migration (some GM classes will remain for while)
  - mtg/timing: de-couple AD from the PS complex, ELENA timing
  - TG8 and GFA replacement
  - MIL1553 replacement. New hardware and software (industrial PC).
  - InCA will be deployed in AD (required by new central timing).
  - DPRAM and MPV908 samplers replaced by new hardware and software (integrated in OASIS).

 $\Rightarrow$ Limited access possibilities in certain areas  $\Rightarrow$ "interesting" startup in 2014.....