

New X-band testing facility a.k.a. Xbox 2

N. Catalan. Lasheras for the X-band testing areas (XTA) activity group




- A new test bench for testing RF structures at 12GHz above 100MV/m
 - One structure/three months testing
- 50MW klystron fed by a 50Hz, 450kV modulator
- Full time operation expected from October next year.
- Possible extension in 2014-15 (Xbox3) when Linac4 klystrons/waveguides are installed



From last collaboration meeting. (I. Syratchev)

#2 50 MW klystron (XL-5, CPI) test stand will be able to deliver to the testing area up to 130 MW x 250 ns pulses at 50 Hz repetition rate. The overall power





CLC Xbox1 in building 2013





CTF3 klystron gallery

CTF2



Building 150. 352 MHz test stand






Bat.354

N. Catalan Lasheras



Proposed layout for Xbox2 in building 150





Proposed layout for Xbox2 in building 150


Reusing:

- Shielding blocks. More will be needed (25 in stock)
- Demineralized Water (150l/min P<8-10bars)
- Electrical capacity (50kW)
- Top-left area used by the EBIS source tests at least until the end of 2013 (TBC)






Testing area inside the bunker





Proposed layout for Xbox2 in building 150



Preparation of the site

- Final layout of the test stand. End 2012
- Cleaning-up the area. End 2012
- Safety file preparation
- Shielding blocks transport
- Water system modification
- Electricity modification?
- Cabling, Ethernet

Before LS1!!

Installation

- Modulator and klystron procurement. End of March 2013
- RF network and components. End of March 2013
- Vacuum network, pumps and valves. LLRF and controls

End of April 2013

Commissioning

- Modulator/klystron unit <u>April-May 2013</u>
- Water cut due to LS1 from mid-may
- Conditioning of RF network <u>August-October 2013</u>

cuc

RF components procurement

Gate valve : 16

Pumping port: 20

→ Dir. coupler : 20

Load : 6


Pulse : 5


compressor


3dB hybrid : 5


Compact SLED type pulse compressor.














clc

Future test stand(s)





Thanks for your attention!!