



21 February 2008



29 February 2008



17 April 2008

Status of the CALIFES RF gun and photocathode preparation

- **installation completed** (LAL delivered gun, participated on installation at CERN incl. cathode preparation chamber MERCI!)
- alignment of preparation chamber (photocathode plug) with gun: done
- vacuum system additions done (pneumatic valves to mobile pumping unit, vacuum measurement probes, N2 inlet valve, etc.)
- tests with (old!) electronics + software for heating of Cs + Te dispensers: done_

next steps:

- installation of wave guides (part I under way), pumping + leak testing
- bake-out, leak testing
- installation of wave guides, part II
- RF commissioning with Cu plug in place
- final tests and photocathode production (to be done just before first beam!)

Conclusion:

well on track for beam end of July 2008

Status of the laser system (CERN part)

 no need to remind you of the long history of the PHIN laser, also to be used for the CALIFES probe beam

- remember: full-time person (fellow) at CERN since January 2008

- note: much progress has been made

10-14 March 2008:

In collaboration with G. Cheymol (CEA), it was found:

- IR : 4.3 μJ per μPulse (specs: 10 μJ)
- IR -> green: 13% conversion efficiency (specs: 35%)
- green -> UV: 4.3% conversion efficiency (specs: 35%)

NOTE: the **beam-sizes** used are much smaller than specs

• stability at UV not acceptable

hypothesis to explain low conversion efficiency:

significant DC component in the beam (not just 10 ps pulses)

N.B. Various interventions (by companies) to improve hardware: now completed

laser system (CERN part) – cont.

next steps:

- (1) **confirm hypothesis** "significant DC component in IR" by measurements after 2nd amplifier (IR) (4-5 weeks)
- (2) identify source of DC component (2-3 weeks)
- (3) investigate cures, decide on action (x weeks)
- (4) implement modifications (xx weeks)

CONCLUSION:

Difficult to predict today what status will be at the end of July 2008