



## *MICE CM28*

### *STEP III or STEP IV? – some practicalities*

- *Considerations*
- *Step II*
- *Step III*
- *Step IV*
- *Conclusions*



*Andy Nichols/Tim Hayler, STFC 4<sup>th</sup> October 2010*



# Our famous picture.....

MICE Schedule as of March 2010

Run date:






- *Considerations:*

- *Delivery of spectrometer solenoid (s) now the major driver of the top-level schedule*
- *We might be able to get (almost) back on track by omitting Steps II & III*
- *Go straight to STEP IV, sometime in early 2012....?*
- *Am only attempting to discuss technical/schedule constraints here*
- *Will cover the traditional route – STEPS II & III*
- *Against straight to STEP IV*
- *Important to decide this week as we need to set a course of action in the MICE Hall for the next FY*
- *Assembly/disassembly times taken from Tim & Matt's schedules*
- *Have uploaded the MS Project file with these slides for detail enthusiasts*



## Step II



*Time to install Step II complete – 168 days (about six months)*


*Step II data-taking period – need some help here*

*Dismantle KL & downstream & re-position – 20 days*


## *Important point here.....*

- *Intermediate floor plates for Step III need to be considered at this stage*
- *Step III encroaches on the steel false floor*
- *Need to build the plates up, then dismantle them and re-install for Step IV*
- *Complicated, will let Tim explain!*
- *But we will save time by only laying them once, that is for Step IV*


# Step III Intermediate plates presently installed on the false floor



# Step III tracker base and shear plates with floor beams installed on top of the concrete and false floor intermediate plates




## Step IV intermediate plates







## Step III.1



*Time to install solid absorber/spool – 2 days*  
*Install solenoid #2 – 92 days (about three months)*  
*Reposition KL & downstream – 10 days*  
*Step III running period - ????*  
*Reposition solenoid #2, KL & downstream – 20 days*

## Step IV



*Time to install Step IV – 168 days (about six months)*

*Step IV running time – xxx days*

*Time to substitute solid absorber in FC – 8 days*

*Important assumptions at this stage:*

- *AFC module is ready and tested*
- *LH2 infrastructure in MICE Hall is ready*

## Conclusions

- *With what ever we decide to do, the clock starts ticking when the spectrometer solenoids arrive*
- *We could save a lot of playing about, especially with the floor, by moving straight to Step IV*
- *We need to watch the delivery of LH2 system and the AFC*
- *Probably realistic to believe we could have Step IV running about six months after solenoid/AFC delivery*
- *We could also reduce the amount of parallel activity, risk of damage to fragile equipment with unnecessary moving*
- *Some input on experiment running times would be helpful*
- *Would like to be invited to make the new Step IV project plan.....*