

Stefan Choroba for the HPRF System Upgrade Team CWRF2022, Geneva, 14.09.2022

WPL RF Station Upgrade Thomas Froelich
WPL RF Waveguide Distribution Upgrade Burcu Yildirim



# **Agenda**

1 FLASH Overview

2 FLASH RF Station Upgrade


3 FLASH RF Waveguide Distribution Upgrade

4 Summary

# FLASH Overview

### **FLASH**

### **FLASH at DESY**



Copyright: © DESY / R. Schaaf und D. Schröder

### **FLASH**

### **History**

### **Setup and Upgrades**

- Early 1990s start of the TESLA collaboration with the goal to develop all components for a superconducting linear collider
- Setup of the TESLA Test Facility including a small short superconducting linear accelerator for test
- During the years more components have been integrated (more sc modules, RF gun, bunch compressors, etc. and finally undulators)
- First lasing demonstrated in 2000 at 109 nm
- TTF has been upgraded and renamed to FLASH in 2002/2003 and is operated as a FEL user facility
- Further upgrades and improvements since then



 Cavity made of niobium, operated at 2K, gradient >23MV/m Q=10<sup>10</sup> and 1.3GHz




### **FLASH**

### **Status before Upgrade in November 2021**

- Linear Accelerator 1.25 GeV
- 1 RF Gun
- 56 sc 1.3 GHz cavities in 7 cryomodules
- 8 sc 3.9 GHz cavities in 1 module
- Lasing down to 4.1nm (water window)

- 5 1.3GHz HPRF stations supplying RF power to 56 sc cavities and 1 RF gun
- 1 1.3GHz HPRF station supplying RF power to 8 sc cavities
- up to 10MW ~1300us/600us RF at 10Hz
- cavity filling time ~500us/10us




# **FLASH RF System**

#### **RF Stations**

#### **Status November 2021**

- 5 long pulse Bouncer Modulators 130kV/1.7ms/10Hz
- each
  - 12kV HVPS plus 12kV pulse generator up to 12kV, 1.5kA, 1.5ms, 10Hz
  - 1:12 pulse transformer
  - Electronic racks with interlocks, timing, PSs
  - Water cooling





# **FLASH RF System**

#### **RF Stations**

- 2 types of klystrons are in use
- at FLASH
- 3 TH2104C
- 2 TH1801




THALES TH2104C 5MW 1.3GHz 1.5ms/10Hz



THALES TH1801 10MW 1.3GHz 1.5ms/10Hz

# **FLASH System**

#### **Overview Status November 2021**




- RF Gun: 10MW typ. ~6MW
- ACC1: 5MW SBK for ACC1 typ. ~1MW supplied to 8 sc cavities
- ACC2/3: 5MW SBK for 16 cavities typ. ~3MW supplied to 2x8 sc cavities, equal power distribution
- ACC4/5: 5MW SBK for 16 cavities typ. ~4MW supplied to 2x8 sc cavities, equal power distribution
- ACC6/7: 10MW MBK for 16 cavities typ. 4-5MW supplied to 2x8 sc cavities by XFEL type waveguide distribution, maximum power for each cavity

# **FLASH RF System**

### **RF** waveguide distribution

 RF gun: 10MW MBK typ. ~6MW supplied in 2 ca. 20m long waveguide arms, which are combined before the RF gun



# **FLASH RF System**

### **RF** waveguide distribution

 ACC3 and 4 waveguide distributions, old layout

- ACC5 waveguide distribution, old layout
- ACC6 waveguide distribution, XFEL type









# **FLASH System**

#### **Status November 2021 and Upgrade Plan** Photon **Accelerating Structures** FLASH1 RF Stations Xseed Diagnostics Fixed Gap Undulators Albert Einstein RF Gun **Bunch Compressors** Lasers Variable Gap 5 MeV 150 MeV 450 MeV 1250 MeV FLASHForward Kai Siegbahn FEL Experiments Photon **RF Stations** Accelerating Structures FLASH1 **TDS Diagnostics** Laser Heater FLASH2 THz Aivert Einstein RF Gun **Bunch Compressors** Lasers Seed Laser 550 MeV 5 MeV 1350 MeV 150 MeV FF Laser FLASHForward Kai Siegbahn **FEL Experiments** \\win.desy.de\group\mpy\xxl\schreibr\personal xxl\Conferences\Material\FLASH layout\2019\FLASH layout-2020+.png

#### Phase 0

Energy upgrade 3<sup>rd</sup> BC (FLASH2) TDS (FLASH2) Injector Laser Afterburner FLASH2

#### Phase 1

Variable gap undulators (FLASH1) Laser heater in 1st BC New 2nd bunch compressor (BC) Pump-probe laser (FLASH1)

#### Phase 1+

High rep.rate seeding (FLASH1) Photon diagnostics (FLASH1) Flexible pump-probe lasers

#### Phase 2

New variable gap undulators Chicanes for new lasing concepts (FLASH2)

Courtesy of E. Allaria, DESY

# **RF System Upgrade**

Mayor upgrade renewing and replacing more than half of the existing HPRF System

### **RF Station Upgrade**

- RF Station for ACC 2/3 has been fully replaced and
   will operate with a 10MW instead of a 5MW klystron
- RF Station for ACC4/5 received a new modulator and a new 5MW klystron
- All RF Stations received new interlock (technical and personnel) and timing systems, and some new PSs, water cooling system etc.
- Repair and maintenance of modulators

### **RF Waveguide Distribution Upgrade**

- Accelerator modules ACC2/3 have been replaced by new modules and received RF waveguide distribution of the XFEL type
- RF waveguide distribution of ACC4/5 has been replaced by a modified XFEL type distribution
- Distribution for ACC6/7 were of XFEL type and were only improved
- Connecting and klystron RF waveguide distributions have been replaced for the RF stations supplying ACC 2 to 7.
- Personnel interlock waveguide switches have been replaced

# FLASH Upgrade RF Station

# **RF Station Upgrade**

- RF Station for ACC4/5 and for ACC6/7 were upgraded
- RF Station for ACC4/5 received new HV pulse modulator





 A large part of the RF waveguide distribution was removed and modified during the shutdown





### **RF Station Upgrade**

 New RF Station for ACC 2/3 has been installed and RF Stations for ACC4/5 and for ACC6/7 have been upgraded





- New interlock and timing systems, PSs, water cooling etc. have been installed
- New waveguide switches for the personnel interlock were installed





# FLASH Upgrade RF Waveguide Distribution

# **RF Waveguide Distribution Upgrade**

### **ACC2** specification

#### Specification for FLASH 2020+ Waveguide Distribution (WD) production

Cryomodule name	PXM2.1							
WD type	XFEL type, Left							
WD for	ACC 2							
Cavity number*	1	2	3	4	5	6	7[PU]	8
Cavity number* Cavity gradient**, MV/m	1 28.7	2 28.8	3 33	4 33	5 30.9	6 31.5	7[PU] 32.2	8 28.8

<sup>\*</sup> Cavity number in the beam direction

Established in two copies

Signed for and behalf of FLASH 2020+ team

Signed for and behalf of MHF-p:

Elmar Vogel

02/02/2022

B.Yildirim

Data


02.02.2022

<sup>\*\*</sup> The cavity gradient is 1 MV/m below the cavity quench limit

<sup>\*\*\*</sup> The difference between neighboring cavities in the binary cell cannot exceed 3 dB; in specific cases it can be exceed after discussion with MHF-p experts (Qext=3.0,  $tinj=500 \ \mu s$ )


# **XFEL Type RF Waveguide Distribution**

XFEL type distribution allows for maximum RF power for each cavity avoiding the weak cavity limit



### ACC2/3

### Complete new waveguide distribution for the new modules ACC2 and 3








# **ACC4/5**


Modified and optimized XFEL type waveguide distribution for already installed modules ACC4 and 5 and new connecting and klystron waveguide distribution




### **ACC6/7**

### Minor adjustments to XFEL type distribution and new klystron waveguide distribution

- 3 attenuators have been installed between the cavity and the isolator already before.
- Two of the them have been installed for ACC6 (0.8 dB for cavity 2, 1.2 dB for cavity 8)
- third one with 5.1 dB has been used at ACC7 for cavity 8.
- The reduction of power to these limiting cavities allowed to increase the power to the other cavities and thus the total power to the modules.
- This improvement resulted in a total beam energy gain of about 20 MeV, which is equivalent to one additional cavity.





# **FLASH tunnel**





### **ACC2** and 3 in the FLASH Tunnel




# **Summary**

- 1 of 5 RF stations has been renewed
- 1 of 5 RF stations has received a new HV modulator.
- All 5 RF stations got additional new subsystems
- New or improved RF waveguide distribution systems of the XFEL type avoiding the weak cavity limit have been installed
- FLASH will reach 1.35GeV allowing to decrease the FEL laser wavelength further beyond 4nm
- Warm commissioning has been finished
- RF gun operation has been restarted
- Cool down is in progress

**Broken Component Transparency** 

 Water cooling failure of IGCT main switch









# Thank you

### Contact

Deutsches Elektronen-Synchrotron DESY

MHF

stefan.choroba@desy.de

Stefan Choroba

www.desy.de