

Substation 25 Upgrade major milestones

- *Contract let to JW Morris on Feb 1st*
 - *Vendor responsible for detailed schedule, will know at meeting on 17th*
 - *But we know:*
 - *Off-site fabrication complete – 1st May*
 - *Transformer delivery – 1st May*
 - *Switchboard delivery – 18th May*
 - *Work in MICE Hall starts – 25th May **
 - *Site work finished and acceptance – 10th June **
- * Power in R5.2 will be OFF during this period*

Getting dangerously close to July EMR run