

# Status of the n\_TOF facility Collaboration Meeting 22-24 Nov 2023

Oliver Aberle, Ana-Paula Bernardes & Marco (SY-STI-TCD)

22-24 November 2023




# Proton beam line FTNSEM grid

- Target(s) and facility
  - Homologation
  - Autopsy and waste packaging of target #2
- Work done during 2023 in type A areas and NEAR
- Work for YETS 23/24




SY

### Some problems with SEM grid at the start of 2023 run



### Beam start at 03.04.2023 - FTN line commissioning





SY

# FTN line – SEM grid




Figure 7 Left: old design (SPSBSAPB0030). Centre: new design SPSBSAPB0064. Right: schematic overlap of the old (red) and new (grey) aperture, illustrating the increased clearance for the beam passage.

- Issues with the read out of channels
- Reversed back to the 2022 cabling and patch panel
- In February 2024 implementation of the final configuration (increase from 48 to 64 wires)
- Horizontal and vertical beam profile measurements completely decoupled
- Fully funded by STI/TCD operational budget



SY

Accelerator Systems

#### OA/APB/MC | Status of n\_TOF Facility




Figure 1: Pictures of the present system taken before installation. **Left**: the 3 stainless steel rings and 2 ceramic PCBs without the aluminium cover. **Right**: the assembly with the aluminium cover.





Figure 2: Illustration of the present system aperture. Left: the ceramic frames (CDD Drawing EDMS SPSBSAPB0031) on which the wires are fixed. Right: the aluminium cover and (not visible because in the shadow) the stainless-steel circular supports holding the frames and the bias wires (CDD SPSBSAPB0030).

# **FTN line – SEM grid**



- FTN (n\_TOF side): the beam loss pattern looks similar to the one we had at the beginning of the YETS, being the area around the SEMGRID the hottest one;
- F16: the hot spot identified at the beginning of the YETS after the dipole BHZ.0378 (where the vacuum chamber splits) is still there with a clear asymmetry (already identified during the last radiation survey): on top of the vacuum chamber we measured 15.2 mSv/h in contact and below the vacuum chamber 3.4 mSv/h in contact (FYI, during the last two YETS, colleagues from TE-VSC performed works on this vacuum chamber);
- FTN (TT2 side): hot-spot (~80 uSv/h at 1 m distance) between the BTV.0414 and QFO.0415



SY

### **Target #3 performance and power margins increase**

- Thanks to the excellent work done by ABT, OP, BI and RP (coordinated by STI/TCD), large beam spot on target (and its continuous monitoring via SEM grid) is now available
- This optimisation, coupled with efficient (gas) cooling systems of Target #3 and supervision allowed by target thermocouples, allows for target average power increase (166\*10<sup>10</sup> p/s to 220\*10<sup>10</sup> p/s)
- Facility "homologation" with Tripartite Authority (ASN/OFSP) is approved (<u>TOF-L-SF-0005</u> and 0006)



SY

## **Homologation of n\_TOF facility**

 Facility "homologation" with Tripartite Authority (ASN/OFSP) completed on 13/09/2023 (TOF-L-SF-0005)



Schweizerische Eidgenossenschaft Confédération suisse Confederazione Svizzera Confederaziun svizra

Département fédéral de l'intérieur DFI Office fédéral de la santé publique OFSP



Technical visit to EAR1 planned end of Feb 2024

Décision CERN n° 2023-002 de l'Autorité de sûreté nucléaire française et de l'Office fédéral de la santé publique suisse, homologuant les dispositions de sûreté et de radioprotection de l'installation n-TOF (zone de la cible) exploitée par l'organisation européenne pour la recherche nucléaire




SY

Accelerator Systems

22/11/2023

### n\_TOF spallation Target #2 Autopsy and Waste Packaging Review (T2AWPR) on 03/10/2023

- In Switzerland, bulky radioactive waste items are generally cemented with mortar inside concrete containers. The so-called KC-T12 container is to be used for n\_TOF Target #2 (e.g. same as n\_TOF Target #1).
- n\_TOF #2 is made of a cylindrical monolithic lead block enclosed in a vessel (water cooling and moderator) made of aluminium -<u>chemical incompatibility with mortar</u>
- Target dimensions:
  - Footprint 830 x 628 mm
- A specific conditioning solution developed for Target #2.
- Review result (report in work): No showstopper identified. Proposed timeline supported, green light to proceed after the final dry run in ISR8 (early 2024).



Courtesy P. G. Pisano, L. Bruno On the behalf of HSE-RP-RWM



SY

### **Modification of escape lane**




- Beam window characterisation and shift of 2m
- Additional space for parasitic measurements
- New (thinner) window planned + roof laser installation





SY

# Type A areas



- New lightweight support frame with lift function useable for more applications
- Further improvements identified
- "Ringing" investigation with combined with immediate improvement measures, more potential identified for YETS – first beam in 2024




SY

### i-NEAR – n\_TOF and R2M activities



Large variety of samples installed at i-NEAR on Shelve or Rabbit positions





Cables HSE-OHS







SY



22/11/2023

#### OA/APB/MC | Status of n\_TOF Facility

# a-NEAR – n\_TOF activities





Thermal neutron background INTC–P-241



SY

INTC-P-241


# i-NEAR – n\_TOF activities



#### Many thanks to Ana-Paula Bernardes!




- Long irradiation of samples (April October 2023)
- Versatile containers for irradiation of different kind of materials/samples
- Removal of irradiated samples on December 2023





### **Issues during the 2023 campaign**

n\_TOF target borated water filter leak on 16/6/2023: for this reason we have backup filters available! Many thanks to: Ch. Saury, N. Roget, Cl. Pruneau for the successful intervention!





#### OA/APB/MC | Status of n\_TOF Facility

### **Issues during the 2023 campaign**



### https://edh.cern.ch/Document/General/IncidentDeclaration/9967462



SY

Accelerator Systems

22/11/2023

# Main works during YETS 23/24

### TT2A

**STI/TCD responsibility** 

- General Maintenance
- Endoscopic magnet checks
- Installation of new SEM grid detector head (larger aperture, more channels)

### Target

- Cooling station upgrade (extend confinement to the entire station + additional retention vessels for the moderator skids, as requested by the tripartite)
- Target #2 autopsy in the ISR8
- Near activities with opening target shielding (R2M)

### **Critical Path:**

EN-CV works period : 14th of November-21st February (n\_TOF water circuit stopped)

### EARs

- RF antenna analysis has to be organized for early next year (during hardware commissioning).
- Vacuum improvements (EAR1)
- Li-PE floor EAR2

Accelerator Systems

- Optimize NEL exit window
- • • •


SY

### n\_TOF Collaboration responsibility



#### OA/APB/MC | Status of n\_TOF Facility

Support to the collaboration on detectors and experiments (e.g. x/y table, sample exchanger EAR1, s-TED array, MArEx etc.)





SY



Last "test measurement" for MArEx as an example:

- When, where, how and if?
- Experiment in the bunker -> DSO from EP
- Part of the set up in the beam line -> BE/SY
- Timeline got very squeezed at the end of the run
- Procedure on "the fly", not written and approved
- This shall not be repeated as such...

22/11/2023

### **Proposal for discussion before Christmas**






SY

# Work during YETS 23/24 in target cool/mod station

- Mitigation on local contamination/risk of leakage on the moderator skids
- $\rightarrow$  De-contamination and installation of In situ steel retention vessels
- Comments from the visit of the French and Suisse authorities (global confinement)!
- $\rightarrow$  Study with external company by CV  $\rightarrow$  work scheduled during YEST 23/24





SY

### Conclusions

- Target performance as expected, FTN beam line modifications successful (SEM upgrade planned for Feb. 2024)
- Thanks to the excellent work done by ABT, OP, BI and RP (+STI), large beam spot on target (and its continuous monitoring via SEM grid with update) is available
- This optimisation, coupled with efficient (gas) cooling systems and target thermocouples, allows for target average power increase (220\*10<sup>10</sup> p/s)
- Facility "homologation" with Tripartite Authority (ASN/OFSP) is approved (Technical meeting 03<sup>rd</sup> May, Safety files <u>TOF-L-SF-0005</u> and TOF-L-SF-0006 under approval).



SY

### **Additional comments and points for discussions**

- Resources from STI to run the facility
  - STI resources are supporting the running of the experimental areas (detectors, supports, etc.) n\_TOF Collaboration should strive to increase their efforts
  - Help to the collaboration on detectors and experiments
- Feedback on 2023 operation?
  - Reviewing NEAR activities
  - Reviewing EAR1 and EAR2
- What about the NEAR moderator needed for LS3 or not?
- Mandates for n\_TOF local team including EXSO, Area responsible, Run coordinators are requested by the STI/TCD team



SY

# Outlook

#### NEAR :

-

- Mesures actives = risque d'intervention plus élevé (nombre de période de décroissance et estimation de doses pour intervenants)
- Taille des intervenants pour accès aux Rabbit
- Faible utilisation de l'egroup pour annoncer les accès

le mise sous vid

- Nouvelles expériences en cours d'année
- Besoin de mieux optimiser les interventions (nécessité de déclarer les interventions en avance et d'organiser des réunions de préparation)
- Stockage des échantillons irradiés... (zone autour de l'aimant permanent pas optimisé)

#### EAR1 collimateur

- Nombre de demandes d'accès important
- Faible dose pour intervenants

#### EAR1 et 2

- Imation de test des installations on and preparation <sup>V</sup>EPI TOURS Besoin d'approbation de toutes les demandes d'expérience afin de réaliser les analyses de risque
- Prendre en compte les incidents o Upgrade Salen

oration des EP Fit tests

Nettoyage fréquent ?

Amelioration des EPI

Nettoyage annuel?

Cagoule ventilée

Protection contre liquide

Fuite pendant accès ?

0

Cooling station

22/11/2023

Meeting(s) with HSE, STI and n\_TOF to agree on and improve next years run

SY

Accelerator Systems

#### OA/APB/MC | Status of n TOF Facility