

# Summary of Expenditure for CMS Construction for the Period from 1995 to 2005

## INTRODUCTION

From 1995 to 1997, the CMS Collaboration worked on R&D, design, prototyping and pre-industrialization as required to accomplish the set "Milestones" and to submit the Technical Design Reports; this period was covered by the Interim Memorandum of Understanding.

In 1998, once the CMS Memorandum of Understanding for the Construction (MoU) had been signed by most of the CMS Funding Agencies, the detector construction started, apart from Tracker and Trigger/DAQ.

An amendment to the MoU was presented to the October 2000 RRB for the Tracker, and approved. By the end of 2000, the Tracker construction started. The Technical Design Report (TDR) for the Trigger was submitted in December 2000 and its construction started soon after.

The TDR for the Data Acquisition was submitted in December 2002 and its construction started as soon as the TDR was approved by the LHCC (May 2003).

The Cost to Complete of CMS has evolved since October 2000 and the RRB has been kept informed of the changes. The cost estimates and funding figures used in the following tables are based on the latest available information, which is presented in the CMS Status Report (cf. CERN-RRB-2006-031).

**By the end of 2005, the total commitments reported reach 87% of the current cost estimate while payments total to 77%.**

This document only contains expenditure for items listed in the CMS Cost Estimate Version 9 breakdown, that is the reference for the CMS MoU. The cost estimate figures are presented at **current prices**. For ease of comparison with the values of deliverables shown in the MoU, payments and commitments in expenditure statements are detailed to the same level as for the MoU (Level 3 of Cost Estimate). Note that all expenditure in the present report, as for past reports, is shown at **current prices**.

The expenditure compiled in this document has been gathered from a large number of participating institutes, which manage their budgets according to their own policy of making commitments. In this report "commitment" is understood as the total amount for which commercial contracts or any other legally binding documents were signed. Some institutes prefer to report payments only, in which case "commitments" are assumed to be equal to the reported "payments". This implies that whilst all payments figures are precise in this report, the total level of financial commitments is likely to be larger than that shown herein.

## 1. COMMITMENTS

A detailed overview of all the financial commitments (expenditure) for items or activities covered by the CMS Memorandum of Understanding is compiled in **Annex 1**.

**Annex 1.A** gives the summary of the commitments by Funding Agency to each subdetector.

**Annex 1.B** further shows the individual commitments made by the different Funding Agencies/institutes for procurements through their institutes ("payments to contracts") or for "in-kind contributions", as well as their total commitments (including payments to the Common Funds).

### 1.1 Magnet, Offline Computing and Commissioning & Integration (Common Funds)

**Magnet:** The remaining open commitments in 2005 mainly concerned the re-installation of the cold box in the USC after the magnet test (contract with Air Liquide, France) and for the rental of the 2000 t crane for the lowering of CMS (so called "heavy lifting" contract with VSL, Switzerland).

Smaller amounts remain committed in relation with the re-installation of the Coil and its services (control and racks in particular) in the USC and UX after the test on the surface.

**Offline:** Offline Computing provides a central service servers and software for the entire CMS Collaboration.

**C&I:** The year 2005 was the fourth for Commissioning and Integration (C&I). The work has concentrated on the items on the critical path: surface commissioning facilities and detector access and installation.

### 1.2 Sub-detectors and Infrastructure

**Tracker:** the procurement of sensors for the Silicon Strip Tracker (SST) has been essentially completed in 2005 and over 98% of the total cost was committed. The production of other key components of the SST modules (front-end hybrids, frames, module electronics) was completed as well and final commitments were taken. An agreement has been signed between CERN and RAL for the production of 500 FED boards; the production started in 2005 and will be completed in 2006. About half of the off-detector electronics has been procured. A contract has been placed by INFN for the production of SST Power Supplies and commitments extending to 2006 have been taken. The procurement of the final cables has started. New commitments for the barrel and forward pixel detectors have been created.

**Electromagnetic Calorimeter (ECAL):** in 2005, important commitments have been made to complete the ECAL Barrel crystals, and for the Endcaps crystals. Orders for the barrel crystals amount to 15 MCHF. A first order concerns 18k barrel crystals from Russia, with an optional 1700 additional crystals for supermodule 37. A second order has been created for 2655 crystals from China.

For the Endcaps, the total value is of about 15 MCHF. A total of 4750 Endcap crystals have been ordered from Russia. Another 7000 crystals, are expected to be provided by Russia as in kind contribution. From China, 3000 crystals have been ordered.

Another noticeable commitment concerns the Barrel Motherboards and associated ribbon cables (0.5 MCHF).

**Hadron Calorimeter (HCAL):** total commitments for HCAL by the end of 2005 include essentially all the mechanics, optics, photodetector, front-end electronics and pre-production prototypes costs and a large fraction of the readout electronics costs. Only some 3% of the total estimated cost, principally for the remaining readout electronics and installation and cabling costs, remain uncommitted.

**Muon Detector:** the total commitments are now well over 95% of the funding available.

Major 2005 commitments cover:

- the procurements for Drift Tubes chamber production and installation, mass production of the electronics and the final commitment for the LV-HV power supplies;
- Barrel Resistive Plate Chamber procurements for mass-production, electronics and installation;
- Muon system alignment.

**Trigger and Data Acquisition:** the CMS Trigger/DAQ project is proceeding on schedule according to the CMS planning.

In 2005, the construction expenditure of the Regional Calorimeter Trigger and of the DT Track Finder was concluded. A large fraction of the boards for Global Trigger and Global Muon Trigger systems were fabricated. Expenditure relative to RPC Trigger final components was pursued.

The production of DAQ Data to Surface components and the purchase of the DAQ Preseries was concluded in 2005.

**Infrastructure:** Open commitments were mainly connected with fire protection system, the cooling plant, the vacuum chamber, with the electrical distribution and rack installation.

The low voltage system has been committed as well as the Uninterrupted Power Supply (UPS) system for CMS

Other two contracts, which have still open commitments, are for the Cooling plant in the USC and for the Gas piping distribution.

## **2. PAYMENTS**

A detailed overview of all payments for items or activities covered by the CMS MoU is given in **Annex 2**.

**Annex 2.A** gives the summary of the payments by Funding Agency to each subdetector.

In addition to the origin of payments to the Common Funds, **Annex 2.B** also shows the payments made by the Funding Agencies/Institutes for procurements through their institutes to Common Projects as well as their total payments (including the payments to the Common Funds).

### **2.1 Magnet, Offline Computing and Commissioning & Integration (Common Funds)**

**Magnet:** the final payments mostly concerned the vacuum tank of the Coil, the construction and installation on site of the thermal screens, the first payments for the "heavy lifting crane" contract as well as the continuation of the Protocol of collaboration with CEA Saclay.

Smaller payments were related to the assembly of the coil at SX5 and its insertion in the vacuum tank.

**Offline:** the major payments made in 2005 were in the areas indicated in the commitments section above.

**C&I:** the major payments made in 2005 were in the areas indicated in the commitments section above.

## **2.2 Sub-detectors and Infrastructure**

**Tracker:** An important fraction of the expenditures made in 2005 follows commitments taken in previous years, related to the procurement of silicon sensors and of components for the optical link. Initial payments for the procurement of Power Supplies and FED were made. The payment of the mechanical components to be used for the Inner and Outer Barrel and of the TEC was essentially completed in 2005.

**Electromagnetic Calorimeter (ECAL):** payments in 2005 for ECAL construction amount to 14.5 MCHF: 35% of which relate to the PWO crystals and to their handling in the Regional Centers. Electronics represents the highest share of the expenditures, with 43%. Mechanics decreases with only 8% of the expenses. Payments for the preshower are also of 8% of the total. The remaining corresponds to the Assembly/Installation and to the monitoring. In 2005, the expenditures corresponding to the Endcaps represent 27% of the ECAL payments.

**Hadron Calorimeter (HCAL):** in 2005 the largest payments were for photodetectors and readout electronics, and for endcap mechanics, and forward mechanics and optics.

**Muon Detector:** the major payments made in 2005 were in the areas indicated in the commitments section above.

For ME1/1, Cathode Strip Chambers were mounted and tested in SX5. The commissioning of ME1/1 chambers for both endcaps was started. The ME4/1 Cathode Strip Chambers were assembled at PNPI (St. Petersburg), delivered to CERN and mounted in SX5.

The Barrel RPC has completed the procurement of components for the detector. While the procurement of mechanical parts was a Bulgarian responsibility, the rest was Italian. The entire budget for detector construction has been invested. Some additional funding, in addition to that already used in 2004, was needed in 2005 to re-build gaps and chambers, which has failed the quality control tests. Also a technical trigger for cosmic muons has been designed and some related electronic boards have been procured.

During 2005, the endcap muon system continued installing chambers and commissioning them. All 72 ME1/1 chambers were installed along with the services. Ninety chambers were installed on YE3 and YE1 along with most of their cabling and services. Almost all the off-chamber electronics were delivered. The slice test made significant progress reading out multiple chambers and writing files.

**Trigger/Data Acquisition:** the 2005 payments arose from works initiated during the same year and detailed in the Commitments section above.

**Infrastructure:** payments for infrastructure have followed the installation of CMS and some delays in payments are related with the slippage of installation activities. The payments were also related to the advancement of the installation of services underground. In particular affecting the termination of the additional requests for civil engineering works, the installation of the metallic structure in the UX, the 20 t crane, as well as the installation of racks and the electrical distribution in the USC.

These expenses will continue in 2006 according to the progress of installation.

### **3. SUMMARY AND COMPARISON WITH THE COST ESTIMATES**

A detailed overview of the expenditure (commitments and payments) is compared with the current cost estimate in **Annex 3**. This shows that some 77% of the latest cost estimate has been committed.

We can also observe that the level of commitments for the various CMS subprojects is a fair reflection of the state of progress.

### **4. PLURI-ANNUAL COMMITMENTS AND PAYMENTS**

**Annex 4** and **Annex 5** show the pluri-annual evolution of Commitments and Payments, respectively. The bars (left axis) depict annual data and the curves show cumulative data. Note that the figure given for the year 2006 is the budget as approved by the October 2005 RRB (cf. CERN-RRB-2005-107).

The figure given for the year 2007 is the one from the document Preliminary Draft Budget for 2007 (cf. CERN-RRB-2006-033).

**Annex 4** indicates that the present level of commitments is higher than what was planned early in 2005: this is mostly the effect of the Crystals contract.

**Annex 5** on the other hand, indicates that the actual payments are about 20 MCHF less than what was planned early in 2005. This is linked with payments having moved from 2005 to 2006, without direct consequences on deliveries. We did not experience during 2005 problems with funds availability.

## ANNEXES

The structure of the Annexes is the same as last year.

The summary tables give an overview of the total expenditures by Funding Agency (Annexes 1.A and 2.A) as well as an overview of payments to all Common Funds.

Full details by Sub-detector and Funding Agency are available in Annexes 1.B and 2.B.

**Annex 1 :** Tables - Total Accrued Commitments by Item and Funding Agency.

- **Annex 1.A:** Summary of CMS Commitments
- **Annex 1.B:** Detailed CMS Subdetectors Commitments

**Annex 2 :** Tables - Total Accrued Payments by Item and Funding Agency

- **Annex 2.A:** Summary of CMS Payments
- **Annex 2.B:** Detailed CMS Subdetectors Payments

**Annex 3 :** Table - Summary and Comparison with Cost Estimates

**Annex 4 :** Plot - Annual and Pluri-Annual Commitments

**Annex 5 :** Plot - Annual and Pluri-Annual Payment

### Summary Commitments vs. Funding 1995-2005 (in kCHF)

## Summary of Expenditure 1995-2005

### Total Commitments 1995-2005 (in kCHF)

## Summary of Expenditure 1995-2005



Commitments				Funding Agency																											
			CF	Contributing																										Contributing Total	
Type	Subsystem	Item		Austria	Belgium	CERN	China	Croatia	Cyprus	Estonia	Finland	France-CEA	France-IN2P3	Germany	Greece	Hungary	India	Italy	Korea	Pakistan	Poland	Portugal	Spain	Switzerland-ETHZ	Switzerland-PSI	Taipei	Turkey	United Kingdom	USA-DOE	USA-NSF	
	1.3. Coil	1.3.01.A Superconducting Strands	6																										4,036		4,036
		1.3.01.C Cabling Strands into Rutherford Cable	1																					978							978
		1.3.01.D Pure Aluminium (99.998 %)	11																										1,255		1,255
		1.3.01.E Co-extrusion of Insert	42																					3,474							3,474
		1.3.01.F Strands for Tests and Prototypes																						322							322
		1.3.02.A Alloy for Reinforcement	198			19																							1,072		1,091
		1.3.02.B EB Welding Reinforcement	123			17																		7,657							7,674
		1.3.03 Conductor - Quality Assurance	432			2																		3,932							3,934
		1.3.04 Module Assembly, Swiveling Tooling	383															17,300	815												18,115
		1.3.05 Process Qualification and QA Winding	320			97																									97
		1.3.06 Thermal Shields	961																												
		1.3.07 Cold Supports	871																												
		1.3.08 He Circuits	871																												
		1.3.09 Cold Mass Instrumentation	223																												
		1.3.10 Vacuum System	318																												
		1.3.11 Power Supply and Bus Bar	1,620																												
		1.3.12 Dump Resistor	660																												
		1.3.13 Magnet Safety System	376																												
		1.3.14 Magnet Control System	111																												
		1.3.15 He Refrigeration External Plant	8,197																												
		1.3.16 Components Testing	547			5																									5
		1.3.17 Coil Assembly	961																												
		1.3.18 Coil Surface Tests	210																												
		1.3.19 Studies and Supervision	13,051									1,687																			1,687
		1.3.20 Consumables	248																												
		1.3.21 Coil Transfer into Underground Cavern	819																												
		1.3.22 Implantation and Integration	206																												
	1.3. Coil Total		31,765			139						1,687						17,300	815					16,363				6,363		42,668	
	1.4. Magnet Installation	1.4.01 2'200 t Crane Rental	1,471																												
		1.4.02 Rigging Equipment	295																												
		1.4.03 SX Infrastructure	363																												
		1.4.05 Field Mapping	15																												
	1.4. Magnet Installation Total		2,144																										755		755
	Expense Total		46,659	1,163	1,572	16,908	1,215	87	200	112	1,480	3,447	6,300	5,441	1,010	328	1,078	17,300	815	625	940	650	2,140	25,034	2,610	866	343	2,857	26,527	2,852	123,900
	Funding			1,240	1,645	16,908	1,215	129	235	112	1,770	3,447	6,300	5,440	1,480	368	1,000	17,300	815	625	940	730	2,140	25,000	2,610	866	368	2,857	26,527	2,852	124,919

System	2. Tracker
--------	------------

			Funding Agency												
Commitments			CF Contributing											Contributing Total	
Type	Subsystem	Item	Austria	Belgium	CERN	Finland	France-IN2P3	Germany	Italy	Switzerland-PSI	Switzerland-Universities	United Kingdom	USA-DOE	USA-NSF	
Expense	2.1. Pixel Detectors	2.1.01 Detectors (incl. Pre-series)									473		110	100	683
		2.1.02 Electronics (include. Engineering)								481	1,064		154	135	1,834
		2.1.03 Module Mechanics								531			45		576
		2.1.04 Support Structures & Assembly								10			115		125
		2.1.05 Monitoring								11			11		22
		2.1.06 Service Systems									160		128		288
	<i>2.1. Pixel Detectors Total</i>									1,033	1,697		563	235	3,528
	2.2. Silicon Detectors	2.2.01 Procurement of Sensors	1,020	810	5,495	534	3,100	3,313	6,504						20,776
		2.2.02 Capton			194				323	87					604
		2.2.03 Frames		1,551				225							1,776
		2.2.04 Pitch Adapters		776	686										1,462
		2.2.05 FE Hybrid			514		1,510	11					49		2,084
		2.2.07 Tooling and Box		41			55		211						307
		2.2.08 Interconnect Board			461			475	511				100		1,547
		2.2.09 Module Preseries	49	304	559		75	349	205						1,541
	<i>2.2. Silicon Detectors Total</i>		1,069	3,482	7,910	534	4,740	4,696	7,518					149	30,098
	2.3. Electronics for Si Detectors	2.3.01 Module Electronics			342				1,204			1,132			2,678
		2.3.02 Analogue Link			4,193		1,416	1,308	4,718			500			12,135
		2.3.03 Digital Link			1			130							131
		2.3.04 Analogue Optohybrid	570						277						847
		2.3.05 Digital Optohybrid			80										80
		2.3.06 FED		233	976	754	576	110			500	1,449	610		5,207
		2.3.08 FEC			98										98
	<i>2.3. Electronics for Si Detectors Total</i>		570	233	5,689	754	1,992	1,548	6,199		500	3,081	610		21,176
	2.4. Power Supplies for Si Detectors	2.4.01 Power Supplies			496				3,689						4,185
		2.4.02 Cables (installed)			395			35	914						1,343
	<i>2.4. Power Supplies for Si Detectors Total</i>				891			35	4,603						5,528
	2.5. Mech. Struct. & Cooling for Si Detectors	2.5.01 Inner Barrel							1,033						1,033
		2.5.02 Inner Endcap							358						358
		2.5.03 Outer Barrel			22	409									430
		2.5.04 Outer Barrel Rods				1,220									1,220
		2.5.05 Endcaps					520	740							1,260
		2.5.06 Endcaps Petals		175				841							1,015
		2.5.07 General Cooling			1,593			400							1,993
		2.5.08 Integration (st, ts, etc.)			850			70							920
	<i>2.5. Mech. Struct. &amp; Cooling for Si Detectors Total</i>			175	2,464	1,629	520	1,650	1,791						8,230
	2.6. Monitoring for Si Detectors	2.6.01 Position Monitoring Systems			23			600							623
		2.6.02 Temperature Control			362										362
	<i>2.6. Monitoring for Si Detectors Total</i>				385			600							985
	2.7. Data Acquisition for Si Detectors	2.7.01 Test Stands		100			200	580	421						1,302
	<i>2.7. Data Acquisition for Si Detectors Total</i>			100			200	580	421						1,302
	2.8. Installation of Si Detectors	2.8.01 Installation Manpower			123										123
	<i>2.8. Installation of Si Detectors Total</i>				123										123
	2.9. Integration Facilities	2.9.01 Clean Room	836												
		2.9.02 Integration Manpower	101												
	<i>2.9. Integration Facilities Total</i>		938												
<i>Expense Total</i>			938	1,639	3,990	17,462	2,917	7,452	9,109	20,532	1,033	2,197	3,081	563	70,969
<i>Funding</i>			1,810	3,990	17,700	3,280	7,950	8,820	24,300	3,600	2,500	2,700	2,730	990	80,370

System	3. ECAL
--------	---------

Commitments			Contributing																	Contributing Total		
Type	Subsystem	Item	CERN	Croatia	Cyprus	France-CEA	France-IN2P3	Greece	India	Italy	Portugal	RDMS-DMS	RDMS-Russia	Serbia	Switzerland-ETHZ	Switzerland-PSI	Taipei	United Kingdom	USA-DOE	USA-NSF		
Expense	3.1. Barrel	3.1.1 Crystals	28,888		5		250			776					24,321			4				54,244
		3.1.2 Electronics	264	175	231	304	2,764			1,351	664			44	2,428	1,720			2,661	4,202		16,809
		3.1.3 Mechanics	1,035				3,162			1,123					2,743							8,063
		3.1.4 Assembly and Installation	1,114							68					1,126							2,308
		3.1.5 Monitoring				1,613													837			2,450
	3.1. Barrel Total		31,301	175	236	1,917	6,176			3,318	664			44	30,618	1,720		4	3,498	4,202		83,875
	3.2. Endcaps	3.2.1 Crystals	844										27		8,710			72				9,652
		3.2.2 Electronics	124		40		318				240		19	12	654			890	215	54		2,567
		3.2.3 Mechanics											1,560					1,762				3,322
		3.2.4 Assembly and Installation													193							193
		3.2.5 Monitoring				390							13									403
		3.2.6 Preshower	2,015					1,122	468			80	645				755					5,084
	3.2. Endcaps Total		2,982		40	390	318	1,122	468		240	80	2,263	12	9,557		755	2,724	215	54		21,221
Expense Total			34,284	175	276	2,308	6,494	1,122	468	3,318	904	80	2,263	56	40,175	1,720	755	2,728	3,713	4,257		105,095
Funding			22,700	200	471	3,121	9,250	1,360	1,500	5,100	1,315	100	10,947	50	47,900	1,720	1,874	4,711	13,246	2,015		127,580

System	4. HCAL									

System	5. Muon Detector																		
					Funding Agency														
Commitments			CF	Contributing														Contributing Total	
Type	Subsystem	Item		Austria	Bulgaria	CERN	China	Germany	Hungary	Italy	Korea	Pakistan	RDMS-DMS	RDMS-Russia	Spain	USA-DOE	USA-NSF		
Expense	5.1. Barrel Drifttubes	5.1.1 Detectors and Components						2,518		5,894					1,972			10,384	
		5.1.2 Electronics				853	800	2,621		7,077					1,761			13,112	
		5.1.3 Mechanical Structure and Supports					350	186		520					152			1,208	
		5.1.4 Assembly and Installation						84		214					76			374	
		5.1.6 Service Systems				315		542		299					105			1,261	
	5.1. Barrel Drifttubes Total					1,168	1,150	5,950		14,004					4,066			26,338	
	5.2. Forward ME 1/1	5.2.1 Detectors and Components											80	1,685				1,765	
		5.2.2 Electronics											700	121		1,781	600	3,202	
		5.2.3 Mechanical Structure, Supports												210				210	
		5.2.4 Assembly and Installation											170	155				325	
		5.2.5 Monitoring											50					50	
		5.2.6 Service Systems												100				100	
	5.2. Forward ME 1/1 Total												1,000	2,271		1,781	600	5,652	
	5.3. Endcap CSC	5.3.1 Detectors and Components					1,500							1,400		8,855		11,755	
		5.3.2 Electronics														11,361	674	12,034	
		5.3.3 Mechanical Structure and Supports														430		430	
		5.3.4 Assembly and Installation														260		260	
		5.3.5 Monitoring														323		323	
		5.3.6 Service Systems														1,183		1,183	
	5.3. Endcap CSC Total						1,500							1,400		22,411	674	25,985	
	5.4. Barrel RPC	5.4.1 Detectors and Components			600		320			2,582								3,502	
		5.4.2 Electronics								1,868								1,868	
		5.4.3 Mechanical Structure and Supports								100								100	
		5.4.4 Assembly and Installation					20			40								60	
		5.4.5 Monitoring								30								30	
		5.4.6 Service Systems	245							573								573	
	5.4. Barrel RPC Total		245		600		340			5,193								6,133	
	5.5. Forward RPC	5.5.1 Detectors and Components	615								400	190						590	
		5.5.2 Electronics	10								0	300						300	
		5.5.3 Mechanical Structure and Supports									0							0	
		5.5.4 Assembly and Installation	210									120						120	
		5.5.6 Service Systems	360																
	5.5. Forward RPC Total		1,196								400	610						1,010	
	5.6. Alignment	5.6.1 Barrel		43		959			55									1,057	
		5.6.2 Forward													78	203	838	1,119	
		5.6.3 Link													1,024			1,024	
	5.6. Alignment Total			43		959			55						1,102	203	838	3,201	
Expense Total			1,441	43	600	2,128	2,990	5,950	55	19,197	400	610	1,000	3,671	5,168	24,395	2,112	68,319	
Funding			1,485	50	600	2,300	3,100	5,806	100	19,827	500	1,820	1,000	3,810	5,560	24,395	2,112	70,980	

System	6. Trigger-DAQ
--------	----------------

Commitments				Funding Agency														Contributing Total		Grand Total	
			CF	Contributing																	
Type	Subsystem	Item		Austria	CERN	Finland	France-CEA	Greece	Hungary	Italy	Korea	Poland	Portugal	Switzerland-ETHZ	Switzerland-PSI	United Kingdom	USA-DOE				
Expense	6.1. Trigger	6.1.1 Calorimeter Trigger														122	4,382	4,504	4,504		
		6.1.2 CSC Trigger															1,683	1,683	1,683		
		6.1.3 DT Trigger		504														504	504		
		6.1.4 RPC Trigger				571						741						1,312	1,312		
		6.1.5 Global Trigger		262														262	262		
	6.1. Trigger Total			766		571						741				122	6,065	8,264	8,264		
	6.2. Data Acquisition	6.2.1 Event Filter	2,000																2,000		
		6.2.2 Readout Builder			5													5	5		
		6.2.3 Data to Surface			1,343												2,370	3,713	3,713		
		6.2.5 Preseries			403												600	1,003	1,003		
		6.2.6 DAQ Integration			263													263	263		
	6.2. Data Acquisition Total		2,000		2,014												2,970	4,984	6,984		
Expense Total			2,000	766	2,014	571						741				122	9,035	13,249	15,249		
Funding				1,300	7,470	1,020	840	2,060	90	100	500	2,060	255	2,000	500	850	9,515	28,560	28,560		

System	7. Offline Computing
--------	----------------------

Commitments			CF	Contributing													Contributing Total		
Type	Subsystem	Item		Austria	Belgium	CERN	Finland	France-IN2P3	Germany	Greece	Italy	Spain	Switzerland-ETHZ	Switzerland-PSI	United Kingdom	USA-NSF			
Expense	7.0. Offline Common Fund	7.0.1 MoU		100	100	200	100	160	200	60	500	100	246		200	1,130	3,096		
	7.0. Offline Common Fund Total			100	100	200	100	160	200	60	500	100	246		200	1,130	3,096		
	7.1. Offline Infrastructure	7.1.1 File Servers	738											35			35		
		7.1.2 Information Servers	105																
		7.1.3 Computing Power	185										104	35			139		
		7.1.4 Spares	20																
		7.1.5 System Assembly	92																
		7.1.6 Software Licenses	79																
		7.1.7 System Management	816																
	7.1. Offline Infrastructure Total		2,034										104	70			174		
Expense Total			2,034	100	100	200	100	160	200	60	500	100	350	70	200	1,130	3,270		
Funding				100	100	200	100	200	200	100	500	100	600	70	200	1,130	3,600		

System	8. Infrastructure
--------	-------------------

Commitments			Contributing		Contributing Total	
Type	Subsystem	Item	CERN	Iran	RDMS-Russia	USA-DOE
Expense	8.1. Access and Survey	8.1.1 Gangways, Stairs	2,094			
		8.1.2 Structures on Yoke	906			
		8.1.3 Personnel Access Equipment	798			
		8.1.4 General Survey	376			
	8.1. Access and Survey Total		4,175			
	8.2. General Installation	8.2.1 Counting Room Structures	344			
		8.2.2 Racks with Cooling	491			
		8.2.3 Electrical Distribution from Outlets	2,568			
		8.2.4 Gas Systems and Primary Distribution Racks	1,697			
		8.2.5 Beam Pipe	545			
		8.2.6 Cable Trays to Counting Rooms	177			
		8.2.7 Control Room and Cabling to Surface	13			
		8.2.8 General Piping	169			
	8.2. General Installation Total		6,005			
	8.3. Cooling and Ventilation	8.3.1 Detector Cooling Plant	3,892			
		8.3.2 Detector Specific Ventilation	205			
		8.3.3 Detector Primary Cooling System	231			
	8.3. Cooling and Ventilation Total		4,329			
	8.4. Safety	8.4.1 Safety Installations	367			
		8.4.2 Safety Equipment Control	371			
		8.4.3 Hard-wired Safety System	9			
		8.4.4 Inertion System	354			
	8.4. Safety Total		1,100			
	8.5. Fixed Cranes	8.5.1 80 ton / 100 m	857			
		8.5.2 80 ton / 100 m Double Beam System	1,676			
		8.5.3 20 ton Crane	219			
		8.5.4 3 ton Lift	271			
	8.5. Fixed Cranes Total		3,024			
	8.6. Shielding Systems	8.6.1 Rotating Shielding	738		1,476	
		8.6.2 Vertical 400 ton Lifting System	504			
		8.6.3 Mechanics and Shielding for Forward HCAL	1,109	700		
	8.6. Shielding Systems Total		2,351	700	1,476	
Expense Total			20,983	700	1,476	
Funding			23,955	700	1,476	



System	9. Commissioning & Integration
--------	--------------------------------

			Funding Agency										
Commitments			CF	Contributing									
Type	Subsystem	Item		Belgium	CERN	China	France-CEA	Germany	Korea	Portugal	RDMS-Russia	Serbia	Switzerland-Universities
Expense	9.0. C&I Common Fund	9.0.1 C&I	40	12,267				543					12,850
	<i>9.0. C&amp;I Common Fund Total</i>		40	12,267				543					12,850
	9.1. Additional facilities for Commissioning on surface	9.1.01 Mixed Water Cooling	1,036										
		9.1.02 Gas Distribution	147										
		9.1.03 Control Room	50										
		9.1.04 Smoke Detection	61										
		9.1.05 LV System (1 generator)	190										
		9.1.06 20t lifting equipment	253										
		9.1.07 Extra Electric & Optical Cabling	892										
		9.1.08 Common Electronics	204										
		9.1.09 Pre-cabling, pre-testing & related facilities	1,445										
		9.1.10 Basic DSS for Equipment Protection	49										
		9.1.11 Semi-clean areas	131										
	<i>9.1. Additional facilities for Commissioning on surface Total</i>		4,458										
	9.2. Detector Installation, Opening and Access Facilities	9.2.01 Installation and access tooling	244										
		9.2.02 Dummy End Flanges (EB, EE, SE)	206										
		9.2.03 Magnet Closing System	772								400		400
		9.2.04 Control for Magnet and Magnet Power Supply	35										
		9.2.05 Beampipe Vacuum Tooling & Support Structure	78										
		9.2.06 Floor Plates for UXC	12			500							500
		9.2.07 Cherry Pickers & Access Platforms	149										
	<i>9.2. Detector Installation, Opening and Access Facilities Total</i>		1,496			500					400		900
	9.3. General Services	9.3.01 Workshops	161										
		9.3.02 Heavy Transport	685										
		9.3.03 Survey	237										
		9.3.04 Storage Infrastructure	348										
		9.3.05 Extra Engineering for Integration of Magnet & Detectors	625										
		9.3.06 Technical Support Team	2,581										
	<i>9.3. General Services Total</i>		4,636										
<i>Expense Total</i>			10,589	40	12,267	500		543			400		13,750
<i>Funding</i>				40	12,267	800	324	543	147	140	150	400	200
													15,011

### Summary Payments vs Funding 1995-2005 (kCHF)

## Summary of Expenditure 1995-2005

### Summary of Payments to Common Funds 1995-2005 (kCHF)

Payments					Contributing																				Contributing Total			DAQ Staging	Interest
			Funding Agency																										
Type	Subsystem	Item	Austria	Belgium	CERN	Croatia	Estonia	Finland	France-CEA	France-IN2P3	Germany	Greece	Hungary	India	Italy	Poland	Portugal	Spain	Switzerland-ETHZ	Switzerland-PSI	Taipei	Turkey	United Kingdom	USA-NSF					
Expense	0.0. Other Common Funds Income	0.0. Other Common Funds Income																									1,626		
	0.0. Other Common Funds Income Total																										1,626		
	1.0. Magnet Common Fund	1.0.1 MoU	1,100	1,500	15,760	80	90	1,480	1,760	6,000	1,886	1,010	290	900	940	423	1,790		500	730	285	2,650				39,174			
		1.0.2 CtC	63	72	1,006	7	16			300	290		38	178		20	350			136	58	207				2,741			
		1.0.3 CtC2005					6																			6			
	1.0. Magnet Common Fund Total		1,163	1,572	16,766	87	112	1,480	1,760	6,300	2,176	1,010	328	1,078	940	443	2,140		500	866	343	2,857				41,921			
	6.0. DAQ Common Fund	6.0.1 DAQ Staging																									2,000		
	6.0. DAQ Common Fund Total																										2,000		
	7.0. Offline Common Fund	7.0.1 MoU	100	100	200		100		160	200	60			500			100	246					200	1,130		3,096			
	7.0. Offline Common Fund Total		100	100	200		100		160	200	60			500			100	246					200	1,130		3,096			
	9.0. C&I Common Fund	9.0.1 CtC		40	12,267						543															12,850			
	9.0. C&I Common Fund Total			40	12,267						543															12,850			
Expense Total			1,263	1,712	29,233	87	112	1,580	1,760	6,460	2,919	1,070	328	1,078	500	940	443	2,240	246	500	866	343	3,057	1,130		57,867	2,000	1,626	

### Total Payments 1995-2005 (kCHF)

## Summary of Expenditure 1995-2005

Payments					Contributing																				Contributing Total						
Type	Subsystem	Item	CF	Austria	Belgium	CERN	China	Croatia	Cyprus	Estonia	Finland	France-CEA	France-IN2P3	Germany	Greece	Hungary	India	Italy	Korea	Pakistan	Poland	Portugal	Spain	Switzerland-ETHZ	Switzerland-PSI	Taipei	Turkey	United Kingdom	USA-DOE	US-NSF	
	1.3. Coil	1.3.01.A Superconducting Strands	6																									4,036		4,036	
		1.3.01.C Cabling Strands into Rutherford Cable	1																					978					978		
		1.3.01.D Pure Aluminium (99.998 %)	11																									1,255		1,255	
		1.3.01.E Co-extrusion of Insert	42																					3,474					3,474		
		1.3.01.F Strands for Tests and Prototypes																						322					322		
		1.3.02.A Alloy for Reinforcement	198			19																					1,072		1,091		
		1.3.02.B EB Welding Reinforcement	123			17																		7,372					7,389		
		1.3.03 Conductor - Quality Assurance	432			2																		3,932					3,934		
		1.3.04 Module Assembly, Swiveling Tooling	383														17,300	815											18,115		
		1.3.05 Process Qualification and QA Winding	320			97																							97		
		1.3.06 Thermal Shields	737																												
		1.3.07 Cold Supports	838																												
		1.3.08 He Circuits	871																												
		1.3.09 Cold Mass Instrumentation	223																												
		1.3.10 Vacuum System	241																												
		1.3.11 Power Supply and Bus Bar	1,504																												
		1.3.12 Dump Resistor	660																												
		1.3.13 Magnet Safety System	376																												
		1.3.14 Magnet Control System	111																												
		1.3.15 He Refrigeration External Plant	7,071																												
		1.3.16 Components Testing	545			5																								5	
		1.3.17 Coil Assembly	961																												
		1.3.18 Coil Surface Tests	210																												
		1.3.19 Studies and Supervision	10,327									830																		830	
		1.3.20 Consumables	246																												
		1.3.21 Coil Transfer into Underground Cavern	568																												
		1.3.22 Implantation and Integration	206																												
	1.3. Coil Total		27,211			139						830					17,300	815						16,078				6,363		41,525	
	1.4. Magnet Installation	1.4.01 2'200 t Crane Rental	251																												
		1.4.02 Rigging Equipment	295																												
		1.4.03 SX Infrastructure	307																												
		1.4.05 Field Mapping	15																												
	1.4. Magnet Installation Total		868																									602		602	
Expense Total			40,445	1,163	1,572	16,908	1,215	87	200	112	1,480	2,590	6,300	5,441	1,010	328	1,078	17,300	815	625	940	650	2,140	23,210	2,610	866	343	2,857	26,374	2,852	121,066
Funding				1,240	1,645	16,908	1,215	129	235	112	1,770	3,447	6,300	5,440	1,480	368	1,000	17,300	815	625	940	730	2,140	25,000	2,610	866	368	2,857	26,527	2,852	124,919

System	2. Tracker															
					Funding Agency											
Payments			CF		Contributing		Contributing Total									
Type	Subsystem	Item	Austria	Belgium	CERN	Finland	France-IN2P3	Germany	Italy	Switzerland-PSI	Switzerland-Universities	United Kingdom	USA-DOE	USA-NSF		
Expense	2.1. Pixel Detectors	2.1.01 Detectors (incl. Pre-series)									473		110	100	683	
		2.1.02 Electronics (include. Engineering)								481	1,064		154	135	1,834	
		2.1.03 Module Mechanics								531			45		576	
		2.1.04 Support Structures & Assembly								10			115		125	
		2.1.05 Monitoring								11			11		22	
		2.1.06 Service Systems									160		128		288	
	2.1. Pixel Detectors Total									1,033	1,697		563	235	3,528	
	2.2. Silicon Detectors	2.2.01 Procurement of Sensors	522	645	5,361	500	2,734	2,636	5,223						17,620	
		2.2.02 Capton			194			322	87						603	
		2.2.03 Frames		1,546				214							1,760	
		2.2.04 Pitch Adapters		776	686										1,462	
		2.2.05 FE Hybrid			506		1,497	11							2,014	
		2.2.07 Tooling and Box		41					211						307	
		2.2.08 Interconnect Board			451			472	511						1,435	
		2.2.09 Module Preseries	49	304			75	349	205						982	
	2.2. Silicon Detectors Total		571	3,311	7,199	500	4,361	4,004	6,236						26,183	
	2.3. Electronics for Si Detectors	2.3.01 Module Electronics			342				1,204			916			2,461	
		2.3.02 Analogue Link			3,968		1,416	1,308	4,718			400			11,810	
		2.3.03 Digital Link			0										0	
		2.3.04 Analogue Optohybrid	533						277						810	
		2.3.05 Digital Optohybrid			80										80	
		2.3.06 FED			516	220					500	1,449			2,685	
		2.3.08 FEC			98										98	
	2.3. Electronics for Si Detectors Total		533		5,003	220	1,416	1,308	6,199		500	2,765			17,943	
	2.4. Power Supplies for Si Detectors	2.4.01 Power Supplies			493				2,099						2,592	
		2.4.02 Cables (installed)			286			35	198						518	
	2.4. Power Supplies for Si Detectors Total				778			35	2,297						3,110	
	2.5. Mech. Struct. & Cooling for Si Detectors	2.5.01 Inner Barrel							1,033						1,033	
		2.5.02 Inner Endcap							358						358	
		2.5.03 Outer Barrel			22	409									430	
		2.5.04 Outer Barrel Rods				1,220									1,220	
		2.5.05 Endcaps					450	648							1,098	
		2.5.06 Endcaps Petals		99				841							939	
		2.5.07 General Cooling			1,593										1,593	
		2.5.08 Integration (st, ts, etc.)			850			59							909	
	2.5. Mech. Struct. & Cooling for Si Detectors Total			99	2,464	1,629	450	1,548	1,391						7,581	
	2.6. Monitoring for Si Detectors	2.6.01 Position Monitoring Systems						338							338	
		2.6.02 Temperature Control			362										362	
	2.6. Monitoring for Si Detectors Total				362			338							700	
	2.7. Data Acquisition for Si Detectors	2.7.01 Test Stands		100			80	492	396						1,068	
	2.7. Data Acquisition for Si Detectors Total			100			80	492	396						1,068	
	2.8. Installation of Si Detectors	2.8.01 Installation Manpower			123										123	
	2.8. Installation of Si Detectors Total				123										123	
	2.9. Integration Facilities	2.9.01 Clean Room	740													
		2.9.02 Integration Manpower	101													
	2.9. Integration Facilities Total		841													
Expense Total			841	1,104	3,510	15,930	2,349	6,307	7,725	16,519	1,033	2,197	2,765	563	235	60,236
Funding			1,810	3,990	17,700	3,280	7,950	8,820	24,300	3,600	2,500	2,700	2,730	990		80,370

System	3. ECAL
--------	---------

Payments			Contributing																	Contributing Total		
			CERN	Croatia	Cyprus	France-CEA	France-IN2P3	Greece	India	Italy	Portugal	RDMS-DMS	RDMS-Russia	Serbia	Switzerland-ETHZ	Switzerland-PSI	Taipei	United Kingdom	USA-DOE			
Type	Subsystem	Item																				
Expense	3.1. Barrel	3.1.1 Crystals	24,088		5			250		776					8,821		4				33,944	
		3.1.2 Electronics	264	175	231	304	2,764		1,351	664			44	2,428	1,720			2,661	4,202		16,809	
		3.1.3 Mechanics	1,035				3,162		1,123					2,743							8,063	
		3.1.4 Assembly and Installation	1,114						68					1,126							2,308	
		3.1.5 Monitoring				1,613												837			2,450	
	3.1. Barrel Total		26,501	175	236	1,917	6,176		3,318	664			44	15,118	1,720		4	3,498	4,202		63,575	
	3.2. Endcaps	3.2.1 Crystals	844										27	610			72				1,552	
		3.2.2 Electronics	124		40		318			240			19	12	654		890	215	54		2,567	
		3.2.3 Mechanics											1,560				1,762				3,322	
		3.2.4 Assembly and Installation													193						193	
		3.2.5 Monitoring				390							13								403	
		3.2.6 Preshower	2,015					56	468			80	645				755				4,018	
	3.2. Endcaps Total		2,982		40	390	318	56	468	240	80	2,263	12	1,457		755	2,724	215	54		12,055	
Expense Total			29,484	175	276	2,308	6,494	56	468	3,318	904	80	2,263	56	16,575	1,720	755	2,728	3,713	4,257	75,629	
Funding			22,700	200	471	3,121	9,250	1,360	1,500	5,100	1,315	100	10,947	50	47,900	1,720	1,874	4,711	13,246	2,015	127,580	

System	4. HCAL											
					Funding Agency							
Payments			Contributing							Contributing Total		
Type	Subsystem	Item	Hungary	India	Iran	RDMS-DMS	RDMS-Russia	Turkey	USA-DOE	USA-NSF		
Expense	4.1. Barrel	4.1.01 Mechanics							12,162		12,162	
		4.1.02 Optics							2,417	194	2,611	
		4.1.03 Read-out Boxes							412	121	533	
		4.1.04 Photodetectors							471	1,690	2,162	
		4.1.05 Front-end Electronics							1,618	497	2,114	
		4.1.06 Calibration Systems							334	11	344	
		4.1.07 Trigger/DAQ Electronics							1,017	791	1,808	
		4.1.08 Voltage Supply Systems							151	126	277	
		4.1.09 Detector Control Systems							162		162	
		4.1.10 Pre-production Prototypes							2,141	61	2,202	
	4.1. Barrel Total								20,885	3,489	24,375	
	4.2. Outer Barrel	4.2.01 Mechanics		184							184	
		4.2.02 Optics		1,761					33	14	1,808	
		4.2.03 Read-out Boxes							138	139	277	
		4.2.04 Photodetectors		98					154		252	
		4.2.05 Front-end Electronics							24	38	62	
		4.2.06 Calibration Systems							50		50	
		4.2.07 Trigger/DAQ Electronics							155	263	418	
		4.2.08 Voltage Supply Systems							0	64	64	
		4.2.09 Detector Control Systems							2		2	
		4.2.10 Pre-production Prototypes		160					9	6	174	
	4.2. Outer Barrel Total			2,203					565	524	3,292	
	4.3. Endcap	4.3.01 Mechanics				5,240	2,693			1,289	9,222	
		4.3.02 Optics				150	624		405	170	1,349	
		4.3.03 Read-out Boxes							125	96	221	
		4.3.04 Photodetectors							70		70	
		4.3.05 Front-end Electronics							12	81	93	
		4.3.06 Calibration Systems							261		261	
		4.3.07 Trigger/DAQ Electronics							80	445	526	
		4.3.08 Voltage Supply Systems							0	90	90	
		4.3.10 Pre-production Prototypes				325	200		35	4	564	
	4.3. Endcap Total					5,715	3,517		988	2,176	12,396	
	4.5. Forward	4.5.01 Mechanics			510		1,856	677	8		3,051	
		4.5.02 Optics	477						2,049		2,526	
		4.5.03 Read-out Boxes							91		91	
		4.5.04 Photodetectors							791		791	
		4.5.05 Front-end Electronics							81	135	216	
		4.5.06 Calibration Systems					42		311		353	
		4.5.07 Trigger/DAQ Electronics							39	224	263	
		4.5.08 Voltage Supply Systems							103		103	
		4.5.09 Detector Control Systems							5		5	
		4.5.10 Pre-production Prototypes	14				230	13	469		726	
	4.5. Forward Total		491		510		2,128	690	3,946	360	8,124	
Expense Total			491	2,203	510	5,715	5,645	690	26,385	6,549	48,187	
Funding			500	2,500	510	5,715	5,701	690	26,698	7,380	49,694	



System	5. Muon Detector
--------	------------------

			Funding Agency													
Payments			CF	Contributing	Contributing Total											
Type	Subsystem	Item	Austria	Bulgaria	CERN	China	Germany	Hungary	Italy	Korea	Pakistan	RDMS-DMS	RDMS-Russia	Spain	USA-DOE	USA-NSF
Expense	5.1. Barrel Drifttubes	5.1.1 Detectors and Components					2,518		5,894					1,972		10,384
		5.1.2 Electronics			853	385	2,621		7,077					1,761		12,697
		5.1.3 Mechanical Structure and Supports				150	186		520					152		1,008
		5.1.4 Assembly and Installation					84		214					76		374
		5.1.6 Service Systems			315		542		299					105		1,261
	<i>5.1. Barrel Drifttubes Total</i>				1,168	535	5,950		14,004					4,066		25,723
	5.2. Forward ME 1/1	5.2.1 Detectors and Components										80	1,685			1,765
		5.2.2 Electronics										700	121		1,781	600
		5.2.3 Mechanical Structure, Supports											210			210
		5.2.4 Assembly and Installation										170	155			325
		5.2.5 Monitoring										50				50
		5.2.6 Service Systems											100			100
	<i>5.2. Forward ME 1/1 Total</i>											1,000	2,271		1,781	600
	5.3. Endcap CSC	5.3.1 Detectors and Components				1,500							1,400		8,855	
		5.3.2 Electronics													11,361	674
		5.3.3 Mechanical Structure and Supports													430	430
		5.3.4 Assembly and Installation													260	260
		5.3.5 Monitoring													323	323
		5.3.6 Service Systems													1,183	1,183
	<i>5.3. Endcap CSC Total</i>					1,500							1,400		22,411	674
	5.4. Barrel RPC	5.4.1 Detectors and Components		600		320			2,582							
		5.4.2 Electronics							1,868							1,868
		5.4.3 Mechanical Structure and Supports							100							100
		5.4.4 Assembly and Installation				20			40							60
		5.4.5 Monitoring							30							30
		5.4.6 Service Systems		245					573							573
	<i>5.4. Barrel RPC Total</i>			245		600			5,193							6,133
	5.5. Forward RPC	5.5.1 Detectors and Components	560							400	190					590
		5.5.2 Electronics	10							0	300					300
		5.5.3 Mechanical Structure and Supports								0						0
		5.5.4 Assembly and Installation	192								120					120
		5.5.6 Service Systems	340													
	<i>5.5. Forward RPC Total</i>		1,102							400	610					1,010
	5.6. Alignment	5.6.1 Barrel		43		959			55							1,057
		5.6.2 Forward												78	203	838
		5.6.3 Link												1,024		1,024
	<i>5.6. Alignment Total</i>			43		959			55					1,102	203	838
<i>Expense Total</i>			1,347	43	600	2,128	2,375	5,950	55	19,197	400	610	1,000	3,671	5,168	24,395
<i>Funding</i>			1,485	50	600	2,300	3,100	5,806	100	19,827	500	1,820	1,000	3,810	5,560	24,395
																2,112
																70,980

System	6. Trigger-DAQ
--------	----------------

				Funding Agency																
Payments			CF	Contributing														Contributing Total		Grand Total
Type	Subsystem	Item		Austria	CERN	Finland	France-CEA	Greece	Hungary	Italy	Korea	Poland	Portugal	Switzerland-ETHZ	Switzerland-PSI	United Kingdom	USA-DOE			
Expense	6.1. Trigger	6.1.1 Calorimeter Trigger														122	4,382	4,504	4,504	
		6.1.2 CSC Trigger															1,683	1,683	1,683	
		6.1.3 DT Trigger		504														504	504	
		6.1.4 RPC Trigger				571						741						1,312	1,312	
		6.1.5 Global Trigger		262														262	262	
	6.1. Trigger Total			766		571						741				122	6,065	8,264	8,264	
	6.2. Data Acquisition	6.2.1 Event Filter	2,000																2,000	
		6.2.2 Readout Builder			5													5	5	
		6.2.3 Data to Surface			1,217											2,370		3,587	3,587	
		6.2.5 Preseries			246											600		846	846	
		6.2.6 DAQ Integration			122													122	122	
	6.2. Data Acquisition Total		2,000		1,590											2,970		4,560	6,560	
Expense Total			2,000	766	1,590	571						741				122	9,035	12,825	14,825	
Funding				1,300	7,470	1,020	840	2,060	90	100	500	2,060	255	2,000	500	850	9,515	28,560	28,560	

System	7. Offline Computing
--------	----------------------

Payments				Funding Agency													
			CF	Contributing													Contributing Total
Type	Subsystem	Item		Austria	Belgium	CERN	Finland	France-IN2P3	Germany	Greece	Italy	Spain	Switzerland-ETHZ	Switzerland-PSI	United Kingdom	USA-NSF	
Expense	7.0. Offline Common Fund	7.0.1 MoU		100	100	200	100	160	200	60	500	100	246		200	1,130	3,096
	7.0. Offline Common Fund Total			100	100	200	100	160	200	60	500	100	246		200	1,130	3,096
	7.1. Offline Infrastructure	7.1.1 File Servers	736												35		35
		7.1.2 Information Servers	105														
		7.1.3 Computing Power	185										104	35			139
		7.1.4 Spares	20														
		7.1.5 System Assembly	84														
		7.1.6 Software Licenses	79														
		7.1.7 System Management	816														
	7.1. Offline Infrastructure Total		2,025										104	70			174
Expense Total			2,025	100	100	200	100	160	200	60	500	100	350	70	200	1,130	3,270
Funding				100	100	200	100	200	200	100	500	100	600	70	200	1,130	3,600

System	8. Infrastructure
--------	-------------------

			Funding Agency			
Payments						
			Contributing			
			Contributing Total			
Type	Subsystem	Item	CERN	Iran	RDMS-Russia	USA-DOE
Expense	8.1. Access and Survey	8.1.1 Gangways, Stairs	1,788			
		8.1.2 Structures on Yoke	906			
		8.1.3 Personnel Access Equipment	793			
		8.1.4 General Survey	376			
	<i>8.1. Access and Survey Total</i>		3,864			
	8.2. General Installation	8.2.1 Counting Room Structures	251			
		8.2.2 Racks with Cooling	266			
		8.2.3 Electrical Distribution from Outlets	1,273			
		8.2.4 Gas Systems and Primary Distribution Racks	886			
		8.2.5 Beam Pipe	166			
		8.2.6 Cable Trays to Counting Rooms	161			
		8.2.7 Control Room and Cabling to Surface	13			
		8.2.8 General Piping	169			
	<i>8.2. General Installation Total</i>		3,186			
	8.3. Cooling and Ventilation	8.3.1 Detector Cooling Plant	1,056			
		8.3.2 Detector Specific Ventilation	165			
		8.3.3 Detector Primary Cooling System	204			
	<i>8.3. Cooling and Ventilation Total</i>		1,425			
	8.4. Safety	8.4.1 Safety Installations	367			
		8.4.2 Safety Equipment Control	202			
		8.4.3 Hard-wired Safety System	8			
		8.4.4 Inertion System	66			
	<i>8.4. Safety Total</i>		642			
	8.5. Fixed Cranes	8.5.1 80 ton /100 m	857			
		8.5.2 80 ton /100 m Double Beam System	1,676			
		8.5.3 20 ton Crane	219			
		8.5.4 3 ton Lift	271			
	<i>8.5. Fixed Cranes Total</i>		3,024			
	8.6. Shielding Systems	8.6.1 Rotating Shielding	596		1,476	
		8.6.2 Vertical 400 ton Lifting System	504			
		8.6.3 Mechanics and Shielding for Forward HCAL	1,082	700		
	<i>8.6. Shielding Systems Total</i>		2,182	700	1,476	
<i>Expense Total</i>			14,322	700	1,476	
<i>Funding</i>			23,955	700	1,476	

System 9. Commissioning &amp; Integration

			Funding Agency										
			CF	Contributing									
Type	Subsystem	Item		Belgium	CERN	China	France-CEA	Germany	Korea	Portugal	RDMS-Russia	Serbia	Switzerland-and-Universities
Expense	9.0. C&I Common Fund	9.0.1 CtC		40	12,267			543					12,850
	<i>9.0. C&amp;I Common Fund Total</i>			40	12,267			543					12,850
	9.1. Additional facilities for Commissioning on surface	9.1.01 Mixed Water Cooling		931									
		9.1.02 Gas Distribution		118									
		9.1.03 Control Room		50									
		9.1.04 Smoke Detection		57									
		9.1.05 LV System (1 generator)		160									
		9.1.06 20t lifting equipment		253									
		9.1.07 Extra Electric & Optical Cabling		816									
		9.1.08 Common Electronics		194									
		9.1.09 Pre-cabling, pre-testing & related facilities		1,403									
		9.1.10 Basic DSS for Equipment Protection		49									
		9.1.11 Semi-clean areas		131									
	<i>9.1. Additional facilities for Commissioning on surface Total</i>			4,163									
	9.2. Detector Installation, Opening and Access Facilities	9.2.01 Installation and access tooling		170									
		9.2.02 Dummy End Flanges (EB, EE, SE)		206									
		9.2.03 Magnet Closing System		769							400		400
		9.2.04 Control for Magnet and Magnet Power Supply		35									
		9.2.05 Beampipe Vacuum Tooling & Support Structure		16									
		9.2.06 Floor Plates for UXC		12		500							500
		9.2.07 Cherry Pickers & Access Platforms		149									
	<i>9.2. Detector Installation, Opening and Access Facilities Total</i>			1,356		500					400		900
	9.3. General Services	9.3.01 Workshops		161									
		9.3.02 Heavy Transport		681									
		9.3.03 Survey		212									
		9.3.04 Storage Infrastructure		325									
		9.3.05 Extra Engineering for Integration of Magnet & Detectors		620									
		9.3.06 Technical Support Team		2,095									
	<i>9.3. General Services Total</i>			4,094									
<i>Expense Total</i>				9,613	40	12,267	500	543			400		13,750
<i>Funding</i>				40	12,267	800	324	543	147	140	150	400	200
													15,011

## ANNEX 3

### Summary and Comparison with Cost Estimates (kCHF) Expenditure 1995-2005

Year	2005					
System	Subsystem	Cost Estimate	Payments	Payment %	Commitments	Commitment %
1. Magnet	1.1. Barrel Yoke and Vacuum Tank	34,433	35,008	102%	36,821	107%
	1.2. Endcap Yokes	14,615	14,376	98%	14,486	99%
	1.3. Coil	70,873	68,737	97%	74,433	105%
	1.4. Magnet Installation	6,820	1,470	22%	2,899	43%
<i>1. Magnet Total</i>		126,741	119,590	94%	128,639	101%
2. Tracker	2.1. Pixel Detectors	8,240	3,528	43%	3,528	43%
	2.2. Silicon Detectors	29,284	26,183	89%	30,098	103%
	2.3. Electronics for Si Detectors	21,578	17,943	83%	21,176	98%
	2.4. Power Supplies for Si Detectors	8,600	3,110	36%	5,528	64%
	2.5. Mech. Struct. & Cooling for Si Detectors	9,936	7,581	76%	8,230	83%
	2.6. Monitoring for Si Detectors	950	700	74%	985	104%
	2.7. Data Acquisition for Si Detectors	1,680	1,068	64%	1,302	77%
	2.8. Installation of Si Detectors	1,000	123	12%	123	12%
	2.9. Integration Facilities		841		938	
<i>2. Tracker Total</i>		81,268	61,077	75%	71,906	88%
3. ECAL	3.1. Barrel	91,962	63,575	69%	83,875	91%
	3.2. Endcaps	37,797	12,055	32%	21,221	56%
<i>3. ECAL Total</i>		129,759	75,629	58%	105,095	81%
4. HCAL	4.1. Barrel	24,166	24,375	101%	24,380	101%
	4.2. Outer Barrel	4,116	3,292	80%	3,292	80%
	4.3. Endcap	12,896	12,396	96%	12,396	96%
	4.5. Forward	8,514	8,124	95%	8,124	95%
<i>4. HCAL Total</i>		49,692	48,187	97%	48,193	97%
5. Muon Detector	5.1. Barrel Drifftubes	26,545	25,723	97%	26,338	99%
	5.2. Forward ME 1/1	5,691	5,652	99%	5,652	99%
	5.3. Endcap CSC	26,085	25,985	100%	25,985	100%
	5.4. Barrel RPC	6,910	6,378	92%	6,378	92%
	5.5. Forward RPC	3,995	2,112	53%	2,206	55%
	5.6. Alignment	3,729	3,201	86%	3,201	86%
<i>5. Muon Detector Total</i>		72,955	69,051	95%	69,760	96%
6. Trigger-DAQ	6.1. Trigger	11,847	8,264	70%	8,264	70%
	6.2. Data Acquisition	25,372	6,560	26%	6,984	28%
<i>6. Trigger-DAQ Total</i>		37,219	14,825	40%	15,249	41%
7. Offline Computing	7.1. Offline Infrastructure	3,600	2,199	61%	2,209	61%
<i>7. Offline Computing Total</i>		3,600	2,199	61%	2,209	61%
8. Infrastructure	8.1. Access and Survey	2,765	3,864	140%	4,175	151%
	8.2. General Installation	12,330	3,186	26%	6,005	49%
	8.3. Cooling and Ventilation	4,200	1,425	34%	4,329	103%
	8.4. Safety	1,700	642	38%	1,100	65%
	8.5. Fixed Cranes	3,180	3,024	95%	3,024	95%
	8.6. Shielding Systems	4,530	4,357	96%	4,526	100%
<i>8. Infrastructure Total</i>		28,705	16,497	57%	23,159	81%
9. Commissioning & Integration	9.1. Additional facilities for Commissioning on surface	4,160	4,163	100%	4,458	107%
	9.2. Detector Installation, Opening and Access Facilities	4,164	2,256	54%	2,396	58%
	9.3. General Services	6,900	4,094	59%	4,636	67%
<i>9. Commissioning &amp; Integration Total</i>		15,224	10,513	69%	11,489	75%
<i>Grand Total</i>		545,163	417,570	77%	475,697	87%

## Notes


1. Magnet, 7. Offline Computing, 9. Reflects Payments and Commitments from the Common Fund and thus differs from the total amounts paid by the Funding Agencies to the Common Fund

## 5. Muon Detector

Payments and Commitments include the Common Fund loan and thus differ from the total amounts paid by the Funding Agencies to the Muons detector

## ANNEX 4

### Commitments for CMS Construction



## ANNEX 5

### Payments for CMS Construction

