

n_TOF Technical Report at the 75th INTC Meeting

Oliver Aberle, n_TOF Facility Technical Coordinator, SY-STI-TCD

08/11/2022

Main works during YETS 23/24

• *TT2A*

- General Maintenance
- Endoscopic magnet checks
- Installation of new SEM grid detector head (larger aperture, more channels)


Target

- Cooling station safety improvement (extend under pressure confinement to the entire station + additional retention vessels for the moderator skids, as requested by the tripartite)
- Target #2 autopsy and waste packaging in the ISR8
- Near activities with open target shielding (R2M)

Critical Path:

 EN-CV works period : 14th of November-21st February (n_TOF water circuit stopped)

SEM grid in the FTN line



07/02/2024

Increased diameter DN160 to DN 200 to reduce losses, additional wires and independent read out in the two planes




SY


Accelerator Systems



O. Aberle - n_TOF facility - STI/TCD

Upgrade of the Wire Grid System in FTN.BSGF484 to the Enlarged Aperture Version EDMS 2958701





190 mm

Left: old design (SPSBSAPB0030)

Centre: new design SPSBSAPB0064

Right schematic overlap of the old (red) and new (grey) aperture, illustrating the increased clearance for the beam passage.




SY



07/02/2024

n_TOF target







07/02/2024

O. Aberle - n_TOF facility - STI/TCD

n_TOF spallation target #3


- First beam on target received on 19th July 2021
- Work on optics and proton line modifications, defined setting during 2022.
- MD during September to push intensity limits
- Homologation of n_TOF with increased intensity 220e10 p/s (from 166e10 p/s, allowed by improved Target #3)
- Excellent performances and availability for the target operation



Accelerator Systems

Homologation of n_TOF facility

 Facility "homologation" with Tripartite Authority (ASN/OFSP) completed on 13/09/2023 (<u>TOF-L-SF-0005</u>) --> big success!




Implementation of global confinement of the cooling/moderator station





n_TOF target cooling station








07/02/2024

O. Aberle - n_TOF facility - STI/TCD

n_TOF target cooling station



Comments from the visit of the French and Suisse authorities (global confinement)








SY



07/02/2024

n_TOF target shielding - NEAR




Recently published paper https://journals.aps.org/prab/abstract/10.1103/PhysRevAccelBeams.25.103001



SY

Accelerator Systems



(STI)

i-NEAR at n_TOF (R2M)

NEAR irradiation area (i-NEAR)

Samples removed remotely, New samples will be installed next weeks
















SY



n_TOF spallation Target #2 <u>https://indico.cern.ch/event/1293320/</u> Autopsy and Waste Packaging Review (T2AWPR) on 03/10/2023

- In Switzerland, bulky radioactive waste items are generally cemented with mortar inside concrete containers. The so-called KC-T12 container is to be used for n_TOF Target #2 (e.g. same as n_TOF Target #1).
- n_TOF #2 is made of a cylindrical monolithic lead block enclosed in a vessel (water cooling and moderator) made of aluminium chemical incompatibility with mortar
- Target dimensions:
 - Footprint 830 x 628 mm
- A specific conditioning solution has been developed for n_TOF Target #2.
- Review result (report in work): No showstopper identified. Proposed timeline supported, green light to proceed after the final dry run in ISR8 (early 2024)



Courtesy P. G. Pisano, L. Bruno On the behalf of HSE-RP-RWM



Conclusions

- Target performance without limitations, FTN beam line modifications completed before beam
- Excellent performances and availability of the facility during 2023!
- Implementation of the ASN-OFSP safety recommendations implemented
- n_TOF facility homologated and safety files up to date, visit of the authorities to EAR1 is planned for early March



SY





Thank you!

home.cern