


YETS EA Plannings

Bastien Rae



East Area

Task Name	Duration	Start	Finish	Groups
Stop run physic 2024 (T09-T10-T11)	0 days	Wed 27.11.24	Wed 27.11.24	BE-EA, BE-OP
Maintenance water tower b.355	24 days	Tue 10.12.24	Fri 24.01.25	EN-CV
Restart Skid	2 days	Fri 24.01.25	Mon 27.01.25	EN-CV
Restart HVAC EA1&EA2	0 days	Wed 26.02.25	Wed 26.02.25	EN-CV
Switch EA1&EA2 from General to Restricted access	0 days	Fri 28.02.25	Fri 28.02.25	BE-OP, EN-AA
DSO Tests EA1&EA2 (no access the morning)	4 hrs	Mon 03.03.25	Mon 03.03.25	BE-EA, BE-OP, DSO, EN-AA, EN-CV
EA1 & EA2 Beam Permit Sign and zones closed	0 days	Fri 07.03.25	Fri 07.03.25	BE-EA, BE-OP
DSO Tests secondary beam lines (no access the morning)	4 hrs	Mon 10.03.25	Mon 10.03.25	BE-EA, DSO, EN-AA
Hardware commissioning b.352	4 days	Wed 12.02.25	Mon 17.02.25	
PS Closure for tests	0 edays	Sat 22.02.25	Sat 22.02.25	EN-ACE
PS ring Hardware commissioning	6 days	Mon 24.02.25	Mon 03.03.25	BE-OP
PS Beam commissioning	9 days	Fri 07.03.25	Wed 19.03.25	BE-OP
Hardware Commissioning 157	5 days	Mon 03.03.25	Fri 07.03.25	BE-EA
Beam Extraction to F6D + Targets	4 edays	Fri 07.03.25	Tue 11.03.25	BE-OP
T8 & EA Beam + Instrumentations Commissioning	5 days	Tue 11.03.25	Mon 17.03.25	BE-EA, BE-OP, SY-BI
Close T11 Shutter after Beam commissioning (access EA1)	0.1 hrs	Tue 18.03.25	Tue 18.03.25	BE-EA
Users Installation	1 day	Tue 18.03.25	Tue 18.03.25	BE-EA
Start East Area physics 2025	0 days	Wed 19.03.25	Wed 19.03.25	BE-EA

North Area (1/2)

Task Name	Duration	Start	Finish	Groups
NA run 2024	164 days	Wed 10.04.24	Fri 29.11.24	
Magnet patrol TT81, TT82, EHN1, EHN2, ECN3 239339: magnet on, restricted access	2 days	Mon 02.12.24	Tue 03.12.24	EN-CV,TE-MSC
Magnet patrol TT83, TT84, TT85, TCC8: magnet on, restricted access	2 days	Wed 04.12.24	Thu 05.12.24	EN-CV,TE-MSC
Magnet leak Inspection all zones (inc TCC2)	2 days	Mon 02.12.24	Tue 03.12.24	BE-EA,EN-CV,TE-MSC
Testing BIDs	5 days	Mon 02.12.24	Fri 06.12.24	BE-EA
Diagnostic des câble boucle pulsé + stable	5 days	Mon 10.02.25	Fri 14.02.25	EN-EL
ED cooling stations maintenance BA80, BA81 & BA82 / EB BA81	4 wks	Mon 03.02.25	Fri 28.02.25	EN-CV
Test normal secours - 06h00-06h10 (No access all zones)	1 day	Wed 08.01.25	Wed 08.01.25	EN-EL
Eau glacee BA81 Stop	12 wks	Fri 06.12.24	Thu 13.03.25	EN-CV
Eau Mixte BA82 Stop	10.4 wks	Fri 06.12.24	Mon 03.03.25	EN-CV
North Area Test HV Cable	5 days	Wed 22.01.25	Tue 28.01.25	EN-EL
Test AUG North Area (No access all zones)	3 days	Wed 15.01.25	Fri 17.01.25	EN-EL
ED cooling start BA80	0 days	Fri 14.02.25	Fri 14.02.25	EN-CV
ED cooling start BA81	0 days	Mon 24.02.25	Mon 24.02.25	EN-CV
ED cooling start BA82	0 days	Mon 03.03.25	Mon 03.03.25	EN-CV
Inspection Fuite Aimant BA80	1 day	Fri 14.02.25	Fri 14.02.25	TE-MSC
Inspection Fuite Aimant BA81	5 days	Mon 24.02.25	Fri 28.02.25	TE-MSC
Inspection Fuite Aimant BA82	5 days	Mon 03.03.25	Fri 07.03.25	TE-MSC
BA81 - IST access system (no Access)	2 days	Wed 19.02.25	Thu 20.02.25	EN-AA
BA80 - IST access system (no Access)	1 day	Thu 20.02.25	Thu 20.02.25	EN-AA
TCC8 - ECN3 - IST access system (no Access)	1 day	Fri 21.02.25	Fri 21.02.25	EN-AA
TCC2 + TCC8 Ventilation interlock Test	1 day	Mon 18.11.24	Mon 18.11.24	DSO

North Area(2/2)

Task Name	Duration	Start	Finish	Groups
HW Commissioning	34 days	Mon 17.02.25	Thu 03.04.25	
Test alim BA80	2 wks	Mon 17.02.25	Fri 28.02.25	SY-EPC
Test alim BA81	2 wks	Mon 03.03.25	Fri 14.03.25	SY-EPC
Test alim BA82	1 wk	Mon 10.03.25	Fri 14.03.25	SY-EPC
North Transfert Tests	19 days	Mon 03.03.25	Thu 27.03.25	
Test Magnets BA80 (EIS completed for 15/03)	2 wks	Mon 03.03.25	Fri 14.03.25	TE-MSc
Test Magnets BA81	9 days	Mon 17.03.25	Thu 27.03.25	TE-MSc
Test Magnets BA82	4 days	Fri 21.03.25	Wed 26.03.25	TE-MSc
TCC2 + BA81 HWC	5 days	Mon 17.03.25	Fri 21.03.25	BE-EA
HWC rest of NA	5 days	Fri 28.03.25	Thu 03.04.25	BE-EA
DSO Tests	17.5 days	Fri 28.02.25	Tue 25.03.25	
DSO tests SPS + BA80 + BA81 (North Transfert) No Access	1 day	Tue 11.03.25	Tue 11.03.25	BE-ASR
DSO tests TCC8 -ECN3 no access	0.5 days	Mon 24.03.25	Mon 24.03.25	BE-ASR
DSO tests EHN1 + EHN2 (BA82) no access	1 day	Mon 24.03.25	Tue 25.03.25	BE-ASR
BA80 (TCC2/TDC2) Closed	0 days	Fri 14.03.25	Fri 14.03.25	
RP Cleaning TDC2 TCC2 (BA80 closed)	5 days	Mon 17.03.25	Fri 21.03.25	HSE-RP
Resart Date	128 days	Fri 28.03.25	Wed 01.10.25	
Beam Commissioning	0 days	Fri 28.03.25	Fri 28.03.25	BE-OP
BA81 (TT81+TT82+TT83+TT84+TT85) Closed	0 wks	Fri 28.03.25	Fri 28.03.25	BE-OP
TCC8-ECN3 closed	0 days	Thu 03.04.25	Thu 03.04.25	BE-OP
SPS TT20 Beam Commissioning	5 days	Fri 28.03.25	Thu 03.04.25	BE-OP
SY-BI Equipment Commissioning with beam	10 days	Fri 04.04.25	Thu 17.04.25	SY-BI
NA setup	9 days	Fri 04.04.25	Wed 16.04.25	BE-OP
EHN1 physique	114 days	Mon 14.04.25	Fri 26.09.25	BE-OP
EHN2 + ECN3 physique	114 days	Thu 17.04.25	Wed 01.10.25	BE-OP

No Access by Zones

- **All North Area**

- Tests Normal Secours (6h-6h30) → 08.01.25
- AUG Test → 15.01.25 and 17.01.25 (limited access on the 16.01.25)

- BA80 (TCC2)

- Maintenance access system → 20.02.25
- DSO test → 11.03.25 + 24.03.25-25.03.25
- **CLOSURE → 14.03.25**

No Access by Zones

- BA81 (TT81, TT82, TT83, TT84, TT85)
 - Maintenance access system → 19.02.25
 - DSO test → 11.03.25 + 24.03.25-25.03.25
 - **CLOSURE → 28.03.25**
- EHN1 + EHN2
 - DSO test : 24.03.25 – 25.03.25 → depending on the progress
 - **CLOSURE → 04.04.25**
- TCC8 + ECN3
 - Maintenance access system → 21.02.25
 - DSO test → 24.03.25
 - **CLOSURE → 04.04.25**



Experimental Areas Planning Gantt view