

Acknowledgements: all material is from K. Foraz, J-P Tock, F. Savary and others

References: Second LHC Splice Review, November 28-30, 2011

<https://indico.cern.ch/conferenceDisplay.py?confId=157231>





R2E review, November 21-24, 2011

<http://indico.cern.ch/conferenceDisplay.py?confId=157386>

MIRKO POJER



LHC 2013/2014 PLANNING & OVERVIEW OF MAIN ACTIVITIES
OP DAY 2012



LHC long term planning

| | J | F | M | A | M | J | J | A | S | O | N | D |
|------|----------------------------|---|---|---|---|---|---|---|-------|-------|------|------|
| 2011 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS |
| 2012 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | IONS | |
| 2013 | LS1 - SPLICE CONSOLIDATION | | | | | | | | | | | |
| 2014 | | | | | | | | | RECOM | RECOM | 1 | 2 |
| 2015 | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | IONS |
| 2016 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS |
| 2017 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS |
| 2018 | LS2 | | | | | | | | | | | |
| 2019 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS |
| 2020 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS |
| 2021 | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | IONS |
| 2022 | HL-LHC upgrade | | | | | | | | | | | |



SHORT AND LONG TERM



- Preliminary powering tests at the end of 2012 run (find other possible limitations)
- 20 months from Beam OFF to Beam ON
 - Including powering tests, warm-up, cool-down
 - Total duration agreed between experiments and machine
 - LHC machine: 20 months
 - ALICE: 12 months (up to 15 months)
 - ATLAS: 15 months (but from April '13)
 - CMS: 20 months
 - LHCb: 12 months
- Beam back somewhere in July 2014
- No Xmas break in 2014???










- **Priorities for the LHC interventions:**
 - P1: Beam (safely) to 6.5-7 TeV, nominal performance
 - Superconducting circuits consolidation
 - P2: Reliable operation
 - R2E relocations
 - maintenance
 - P3: others

- Resources are attributed according to these priorities
- Procurement contract and resources recruitment is done accordingly

- **What has to be done to consolidate the superconducting circuits:**
 - Main splices in the arc
 - DFBA circuits
 - Replace cryo-magnets
 - Consolidate connection cryostats
 - Other activities not linked directly to SC circuits:
 - PIMs, Helium level gauges, Y lines, DN200, ...

WHY CONSOLIDATING THE SPLICE?



2009 strategy: repair all bad splices above 40 $\mu\Omega$ for dipoles and 80 $\mu\Omega$ for quadrupoles (ideal values are: RB->9.45 $\mu\Omega$, RQ->16.0 $\mu\Omega$) [R16 meas.]



Powering and ELQA tests prior to Warm-up (4+4 d)

- qualify circuits except mains to 7TeV
- fault localization..

Warm-up: incl. vacuum leak tests at 80K (1wk) to localize leaks



Maintenance and consolidation

Flushing, pressure test, ELQA @ warm, cool-down

Powering tests




SPLICE CONSOLIDATION: GLOBALLY





Cryogenics : 18 weeks per cryoplant+ Maintenance of all the equipment: CV, EL, RF...



SPLICE CONSOLIDATION: THE WORK-FLOW




- Open interconnections for:
 - Consolidation of main splices
 - Installation of DN200
 - Partial opening first
 - Recovery of RP samples (LHC-LI-EC-0001)
 - Special interventions






Cylindrical aluminum box with pass-through 3mm holes, fixed with stainless steel cable to X-line. It shall be positioned between the two beam lines. Inside there are: Dosimeter, collar coil sample, superconducting cable sample.



Half yoke samples, fixed with stainless steel threaded rod (M10x100mm), 3 washers and 3 nuts.








QA/QC check immediately after removal of old insulation:

- Geometry (alignment - gaps) by go/no go gauge and visual aspect
- R-measurements








- **Desoldering / Resoldering** is an option
 - There are 10170 main splices in the LHC, of which about 15% need to be re-done
- Induction heating
- Soldering temperature (plateau)
 - $T_0 = 240^\circ\text{C}$
- Solder: **Sn96Ag4** (same as for the bus bars)
 - $T_{\text{Melt}} = 221^\circ\text{C}$




Courtesy F. Savary






- Functional requirements as per EDMS #1171853 (https://edms.cern.ch/file/1171853/1/LHC_cons_func_spec_V0.pdf), “Specification for the consolidation of the LHC 13 kA interconnections in the continuous cryostats”

- 3390 splices in the RB circuits (LHC main dipole magnets)




- 6780 splices in the RQ circuits (LHC main quads)





- 3390 x 4 = 13560 dipole shunts for RBs
- 6780 x 2 = 13560 quadrupole shunts for RQs

- The main features of the shunt are


- Copper annealed at 400 °C for 2 hours to maximize RRR
- Rounded edges to avoid tendency to arc ignition
- One hole for a pilot T-probe to steer the T cycle
- 3 venting holes and transverse/longitudinal grooves at the back side to facilitate flow/migration of solder on the entire contact surface
- 2 holes of Φ 7 mm for filler material (Sn60-Pb40)





SHUNT INSTALLATION







Solder: Sn-Pb (60Sn/40Pb)
 Melting T of Sn-Pb < Melting T of Sn-Ag
 -> Resistive heating, set T = 200°C,
 soldering by capillarity



- Visual inspection, photos
- R_RT-top-side
- R_8/R_16






Courtesy H. Prin





- Visual inspection
- Geometrical check
- Photos




Ready for ELQA

Define ELQA procedures, sequence, constraints

- Before / After M sleeves welding
- Length of the chain ?
- Non-conformities / specificities (spool pieces)
- After consolidation : @warm, @ cold,...




A typical day



- Shift 1 for production and non-interfering test
- Shift 2 for tests on chains of magnets, preventing other activities
- Night for transport
- 5/7 days




4 weeks for each activity so 53 IC/week
 Dimensioned to 60 IC/week: 10% margin
 Remember : Series installation at 30 IC/week !





Courtesy P Fessia

F Bertinelli @ 1st splices review



- Preliminary powering tests
- Warm-up
- Opening
- Splice consolidation (incl. internal leak tests)
- Closure
- Leak tests (Ins vacuum)
- Preparation for cool-down
- Cool-down
- ELQA@cold
- Powering tests

1st sector cold tested (2nd one), one year after the start of LS1 !





High internal splice resistance


- 13 (+2?) dipoles will be replaced, plus 4 quadrupoles

| CRYO-MAGNETS TO BE REMOVED DURING LONG SHUTDOWN 1 | | | | | | | | | | | | | | | | | |
|---|------|---------|--------------------|--------|---------|------------|------------|------------|--------|---------------|--------------------------|----------|----------|----------|-------------|----------------------|--|
| | Type | Magnet | Problem | Input | EDMS | Slot | IC Up | IC Down | Sector | To be changed | Remarks 1 | From LMF | Deadline | Location | Activity | Remarks 2 | |
| 1 | Dip | BR 2387 | High Resistance | Zinur | | LBBRD.33R1 | QBBI.B33R1 | QBQI.33R1 | 12 | Yes | Res. 20.4nΩ | | 26/10/12 | | | | |
| 2 | Dip | AR 2373 | High Resistance | Zinur | | LBARB.30R1 | QBBI.B30R1 | QBQI.30R1 | 12 | Yes | Res. 19.8nΩ | | 26/10/12 | | | | |
| 3 | Dip | BR 2395 | High Resistance | Zinur | | LBBRD.15R1 | QBBI.B15R1 | QBQI.15R1 | 12 | Yes | Res. 17.0nΩ | | 26/10/12 | | | See also NCR 1004184 | |
| 4 | Dip | BR 2377 | High Resistance | Zinur | | LBBRA.33L2 | QBBI.B33L2 | QBBI.A33L2 | 12 | Yes | Res. 16.2nΩ | | 26/10/12 | | | | |
| 5 | Dip | AR 2372 | High Resistance | Zinur | | LBARB.29L2 | QBBI.A29L2 | QBQI.29L2 | 12 | Yes | Res. 15.4nΩ | | 26/10/12 | | | | |
| 6 | Dip | AR 2413 | QH damaged | ELQA | 1004191 | LBARA.22R1 | QQBI.21R1 | QBBI.A22R1 | 12 | Yes | Will be replaced by 2171 | | 26/10/12 | SMA18 | | | |
| 7 | Dip | BL 2357 | High Resistance | Zinur | | LBBLA.23R2 | QQBI.22R2 | QBBI.A23R2 | 23 | Yes | Res. 28.1nΩ | | 26/10/12 | | | | |
| 8 | Dip | AL 2353 | High Resistance | Zinur | | LBALA.15L3 | QQBI.15L3 | QBBI.B15L3 | 23 | Yes | Res. 24.1nΩ | | 26/10/12 | | | | |
| 9 | Dip | AL 2336 | High Resistance | Zinur | | LBALA.25R2 | QBBI.A25R2 | QBBI.B25R2 | 23 | Yes | Res. 19.5nΩ | | 26/10/12 | | | | |
| 10 | Dip | AL 2138 | QH damaged | ELQA | 1061212 | LBALA.31R4 | QBBI.A31R4 | QBBI.B31R4 | 45 | Yes | Will be replaced by 1061 | | 26/10/12 | SMA18 | | | |
| 11 | Dip | BL 2214 | QH damaged | ELQA | 961338 | LBBLC.17R4 | QBBI.B17R4 | QBQI.17R4 | 45 | Yes | Will be replaced by 1132 | | 26/10/12 | SMI2 | Stripping | | |
| 12 | Dip | BR 1007 | Breakdown at 1.9kV | ELQA | 1060444 | LBBRA.30R7 | QBBI.A30R7 | QBBI.B30R7 | 78 | Yes | | | 26/10/12 | | | | |
| 13 | Dip | BR 2007 | QH damaged | ELQA | 1017215 | LBBRA.21L8 | QBBI.B21L8 | QBBI.A21L8 | 78 | Yes | | | 26/10/12 | | | Older NCR | |
| 14 | Quad | 512 | High Resistance | Zinur | | LQTAB.7R3 | QQQI.7R3 | QQBI.7R3 | 34 | Yes | Res. 26.9nΩ | 30/06/12 | 26/10/12 | | | LMQTF | |
| 15 | Quad | 243 | No MQS | BE/ABP | 103939 | LQATD.23R3 | QBQI.23R3 | QQBI.23R3 | 34 | Yes | Will be replaced by 233 | | 26/10/12 | 180 | To cryostat | LQASB.23R3 | |
| 16 | Quad | 55 | No MQS | BE/ABP | 103939 | LQATD.27R3 | QBQI.27R3 | QQBI.27R3 | 34 | Yes | Will be replaced by 230 | | 26/10/12 | SMI2 | Cryostating | LQASB.27R3 | |
| 17 | Quad | 606 | Warm corrector | BE/ABP | 831927 | LQNMA.5L8 | | | 78 | Yes | | 30/06/12 | 26/10/12 | | | | |
| 18 | Dip | AL 2438 | Wrong Beam Screens | VSC | 985318 | LBALA.26R3 | QQBI.26R3 | QBBI.A27R3 | 34 | Probably | Input from BE | | 26/10/12 | | | | |
| 19 | Dip | BL 2252 | Wrong Beam Screens | VSC | 985318 | LBBLA.32R3 | QBBI.A32R3 | QBBI.B32R3 | 34 | Probably | Input from BE | | 26/10/12 | | | | |



- The plan is :
 - Measure and if necessary consolidate the CC 11L8
 - Consolidate the CC in 11L3 & 11L1
 - Measure / *inspect all the CCs to check no displacement*







To be installed during LS1 in 23, 45 (part), 78 & 81
About 600 units





- Consolidation of SAM Helium level gauges and DN160
 - It is planned to consolidate the 2 remaining ones: Q6R2&L8



- Repair of leaking Y-lines
 - It is planned to consolidate the 2 known cases (S78:17-19R7 & S81:19-22R8)





- PIMs (# 45 to be replaced)
 - Buckled during warm-up ≈ 18 (RF ball test)
 - Heavily damaged : ≤ 10
 - Preventive replacements :
Arc extremities 18/32 in baseline

| | 1-2 | | 2-3 | | 3-4 | | 4-5 | | 5-6 | | 6-7 | | 7-8 | | 8-1 | |
|---------|-----|-----|-----|----|-----|-----|-----|----|-----|-----|-----|-----|-----|----|-----|----|
| | V1 | V2 | V1 | V2 | V1 | V2 | V1 | V2 | V1 | V2 | V1 | V2 | V1 | V2 | V1 | V2 |
| QQBI.7R | 1.0 | 1.0 | 0 | 0 | 1.0 | 1.0 | 0 | 0 | 1.0 | 1.0 | 0 | 0 | 1 | 1 | 0 | 0 |
| QBQI.8L | 1.0 | 1.0 | 0 | 0 | 1.0 | 1.0 | 0 | 0 | 0 | 0 | 1.0 | 1.0 | 0 | 0 | 0 | 0 |

The cryogenic electrical feedboxes of the LHC (DFBs)


- **16 DFBA : powering the arcs**
- 23 DFBM: powering of standalone magnets in LSS
- 5 DFBL : powering of the superconducting links
- 8 DF BX : powering the triplets

52 DFBs, 39 variants
> 1400 current leads



- Many variants
- No spare of complete DFB -> repair or rebuild
- High current cable connection done as in the machine
- All but 2 can be consolidated in situ (study ongoing for the 2 singularities)
- Between 50 and 60 weeks for consolidation

Courtesy A. Perin



Goal : Special interventions completed before the train arrives : To be checked



Long Shutdown 1 - F. Bordry

Consolidation of the superconducting circuits: JPh Tock (?)

Open/Close IC [DN200]
A Musso (?) #32

- Opening/ Closure of IC
Partial and complete
W bellows & ther. shields
- Installation of DN200

Main arc splices cons.
"The train"
F Savary (H Prin) #52

- Sleeves cutting
- BB surfacing
- Shunt installation
- Splice de-&resoldering (15%)

Quality Assurance
R Ostojic (?) #39

- Electrical QC: C Scheuerlein #17
(P Thonet)
- Welding QC: JM Dalin
- Beam vacuum QC: C Garion
- Open/close IC QC: D Bodart
- QA manager support

Special interventions "SIT"
N Bourcey (G Maury TBC) #15

- Cryomagnets exchange
- Connect. Cryostat cons.
- PIMs
- Specific issues
- Heavy NC**

TIG welding
S Atieh (?) #14

- Orbital & manual

DFBA
A Perin (?) [#12 (TBC)]

- Splices and BB

ELQA [TE-MPE]
K Dahlerup (G D'Angelo) #23

- Continuity
- HV test

Leak Test [TE-VSC]
P Cruikshank (?) #19

- Beam lines
- Cryogenics lines
- Insulation vacuum


Project Office M Pojer (?) #11




- Radiation protection
- Safety
- Access
- Pressure test

- Coordination with
Survey, BLM, Instrumentation, Transport, LS1 planning, QPS, cryogenics,...
- Test teams on a chain of IC
- Reporting tools



- Each of the 10170 LHC main interconnection splices needs to be controlled before and after consolidation
- Each shunt needs to be controlled separately
- R-8 acceptance threshold values for existing splices
 - Redo a splice when additional R-8 exceeds $5 \mu\Omega$ (dipole $R-8 > 10.6 \mu\Omega$; quads $R-8 > 14.3 \mu\Omega$) [5 $\mu\Omega$ excess resistance corresponds with a non-stabilised cable length of about 4 mm; the safe currents for a splice with 4 mm non-stabilised cable are 17.2 kA and 15.4 kA for quadrupole and dipole splices, respectively - A. Verweij and D. Molnar]
- Geometrical acceptance criterion and test
 - to be able to put shunts without machining too much Cu from the existing busbars and splice profiles
 - to be able to put the splice insulation on the consolidated splice (maximum misalignment over the 150 mm: horizontal $\pm 3\text{mm}$, vertical $\pm 5\text{mm}$, EDMS Nr. 1171853)
- Redo “new” splices that will be produced during LS1 when:
 - $R-8_{\text{dipole}} > 7.6 \mu\Omega$; $R-8_{\text{quad}} > 12.3 \mu\Omega$.
- QC on shunts: a defect area of $9 \times 13 \text{ mm}^2$, i.e. 52% of overlap area (neglecting the hole) is detectable by an additional $R_{\text{RT-top-side}}$ of up to $0.7 \mu\Omega$.






> 60% have to be trained !
 Some rotation in staff
 (Collaborations)
 > 200 individuals
Challenge to have this in parallel
 with work in tunnel









- 4 critical areas:
 - UJ56 --> displacement of all electronics (safe room)
 - UJ14/16 --> displacement of all electronics in ULs
 - Point 7 --> displacement of remaining electronics of UJ76
 - UX85



<https://r2e.web.cern.ch/R2E/>




Courtesy J. Crespo Bisquert

- 4 ducts Ø400mm (16m long)






Courtesy J. Crespo Bisquert

- 5 ducts Ø350mm (2m long)



Courtesy J. Crespo Bisquert






POINT5 DURING XMAS BREAK





- Definition in progress
- Hot discussions around the safe room





Ventilation ducts to be dismantled



Wall to be demolished

- Shielding installation during Xmas break



- UJ16




- UL16




R2E & DRAFT GENERAL SCHEDULE








WHAT HAPPENED IN 2008



Electrical arc developed which punctured the helium enclosure, producing helium release into the insulation vacuum

Large pressure wave travelled along the accelerator in both directions







Redo splices in the segments with high 1.9 K excess resistance




TE

Maximum Splice Resistance in a Bus Segment over LHC ($R_{spl,max}^*$)



$$(*) R_{spl,max} = R_{segment} - (n-1) \cdot R_{spl,average}$$

Zinour Charifoulline



Top 10 Splice Resistances

| | | | |
|--------|----------------|-------------|----------|
| MQ.A23 | MQ.33L3.B2 <-> | MQ.33R2.B2 | 3.29E-09 |
| MQ.A45 | MQ.12L5.B2 <-> | MQ.11L5.B1 | 2.86E-09 |
| MB.A34 | MB.A31L4 <-> | MB.C31L4 | 2.72E-09 |
| MQ.A12 | MQ.26L2.B1 <-> | MQ.28L2.B1 | 2.41E-09 |
| MQ.A81 | MQ.12L1.B2 <-> | MQ.11L1.B1 | 2.39E-09 |
| MQ.A56 | MQ.20L6.B1 <-> | MQ.22L6.B1 | 2.26E-09 |
| MQ.A78 | MQ.21L8.B2 <-> | MQ.19L8.B2 | 2.13E-09 |
| MQ.A34 | MQ.10R3.B1 <-> | MQ.8R3.B1 | 2.08E-09 |
| MB.A34 | MB.C19L4 <-> | MB.B20L4 | 1.76E-09 |
| MQ.A78 | MQ.22R7.B1 <-> | MQ.20R7.B1 | 1.72E-09 |
| MQ.A81 | MQ.11R8.B2 <-> | DFLAS.7R8.4 | 2.02E-09 |

(**) number of splices in the quads segments corrected, 1.3 added

11/22/2011

ZCh, TE-MPE/CP

5





Quality Assurance
R Ostojic #39

- Electrical QC: C Scheuerlein #17
See presentation
- Welding QC: JM Dalin
Operators, tooling, procedures qualification
QC during production (Visual inspection)
Off-line samples
- Beam vacuum QC: C Garion
Protection and inspection of Bellows, PIMs
Endoscopy of beam lines
- Open/close IC QC: D Bodart
Visual inspection
Protection of critical surfaces
- QA manager support
Tooling, inspection, reporting

The QA manager will:

- Coordinate QA activities
- Ensure that an adequate level of Quality Assurance is applied, especially in terms of traceability (MTF) and documentation
- Ensure a timely management of the non-conformities, minimizing the impact on the overall schedule
- Ensure that production parameters are analysed in time to give an early warning in case of drift.
- Identify as early as possible critical issues that could jeopardize the consolidation work

In total about 300 000 room temperature resistance measurements need to be done!
More than 20000 photographs need to be taken only for the main interconnection splices.



Estimated time for repairing/replacing DFBs

There are **39 variants of DFBs (including DFBXs): no spare complete DFB -> repair or rebuild**


Current lead replacement: warm-up + 1 week repair + cool-down

52.5 days (cf. P. Cruikshank, Cham. 2010) + 5 days = 57.5 days (8 weeks)

Estimated times for workshop repair

| Operation | DFBM/L | DFBA (repair) | DFBA (rebuild) | |
|--|--------------------------------|---------------------------------|---------------------------------|------------------------------|
| | | | Sector | New DFBA |
| Warm-up | 2 weeks (local <u>warmup</u>) | 4 weeks (sector <u>warmup</u>) | 4 weeks (sector <u>warmup</u>) | |
| Disconnect + transport | 1 weeks | 3 weeks | 3 weeks | |
| Disassemble DFB + repair + Reassemble & test | 8 weeks | 12 weeks | - | 6 months (parallel assembly) |
| Transport + reconnect | 4 weeks | 6 weeks | 6 weeks | |
| Vacuum + ELQA | 1 week | 3 weeks | 3 weeks | |
| <u>Cooldown</u> (+ tuning) | 2 weeks | 4 weeks | 4 weeks | |
| ELQA + HWC | 1 week | 3 weeks | 3 weeks | |
| Total | 18 weeks (5 months) | 35 weeks (9 months) | 41 weeks (10 months) | |

For DFBX similar to DFBA except local warm-up possible. In situ repair could be possible for DFBXs in some cases



*Reinforcement of the present bus bar insulation
Blockage of the main 13kA interconnects and of the shunt
Simple and easy assembly accommodating large variation geometry*

Courtesy H. Prin