


Review of vacuum activities. PS Complex - Shutdown 2011 – 2012

Paul Demarest – TE-VSC-IVM





Septum: Device used to transfer beam, into & out of synchrotrons.


Injection of a particle beam into a circular accelerator.

Extraction of particles from an accelerator to a transfer line.

Why the need to replace?

Pulsed systems – Finite number of pulses before fatigue sets in leading to failure.

Removed septa refurbished ready for installation at a later date.





Due to the function of these magnets the radiation dose rate is normally high, 1 mSv/h.

A **Radiation Dose Map** is made of equipment and area.

Logistics:


Movement - Rail track system & overhead crane.

Personnel - VSC, ABT, RF, Transport & RP.

Radiation Dose Plan (DIMR).

A detailed plan with calculated time and exposure.

Personnel & equipment in correct sequence, time & position in order to reduce staff radiation exposure to a minimum.



Work and dose planning - PE.SMH16 exchange 01/2012														
Description: Preventive removal of SMH16.2 and reinstallation of spare SMH16.3 in PS SS16														
										Working time (man.hours)	Effective dose (µSv/h)	Collective dose (man.µSv)		
										6.5	304	1958		
										Totals:	6.5	304	1958	
Prior intervention														
To be completed and checked by work coordinators and experts										To be checked and completed by RP			Posterior interve	
No.	Work description (Task)	Day/Op (executing)	Team	Location (check table Door/Faces)	Persons (No.)	Time (min)	Dose rate (µSv/h)	Estimated dose (µSv)	Estimated total dose (µSv)	Real time (min)	Real dose (µSv)	Real total dose (µSv)		
1. Preparation														
1.01	Evacuation survey	DO/SRP	Septa Team	4H1	1	3	460	23	109		0	0		
1.02	Empty and dry hydraulic circuit	TE/ABT	Septa Team	K11	1	3	230	12	0		0	0		
1.03	Leak test hydraulic circuit	TE/VSC	Vac Team 4	4B1	2	10	15	5	0		0	0		
1.04	Transport de 16.3 de bureau à zone livraison(01 151) / poser sur ENHE	ENHE	Manut Team	V1	2	20	1	1	0		0	0		
1.05	Instal. patronner sur 16.1 (déplacement / retrait patronner	ENHE	Manut Team	V1	2	20	1	1	0		0	0		
1.06	déplacer 16.3 vers 4B1/17 (mer le chaud)	ENHE	Manut Team	44	2	30	2	30	0		0	0		
1.07	Déconnexion cables controls	TE/ABT	Septa Team	K1	1	2	230	8	0		0	0		
1.08	Rebat mines	TE/ABT	Septa Team	K1	1	5	230	19	0		0	0		
1.09	déposer capot et obusine	TE/ABT	Septa Team	K1	1	8	230	31	0		0	0		
1.10	Remove BI observation camera	BE/RP	BI Team	J1	1	5	380	32	0		0	0		
1.11	Remove RF finger contacts	BE/RP	RF Team	4H1	1	1	312	5	0		0	0		
1.12	liberer bulles mécaniques horizontales (2) et verticales (2)	TE/ABT	Septa Team	4C1	1	2	750	35	0		0	0		
1.13	liberer bulle mécanique verticale (1)	TE/ABT	Septa Team	K1	1	1	230	4	0		0	0		
1.14	Installation patronner de levage sur SMH16.2	ENHE	Manut Team	4H1	3	2	312	93	0		0	0		
1.15	Repreper la position de la cove	TE/ABT	Septa Team	K1	1	2	230	8	0		0	0		
1.16	mettre à la PA le secteur 20	TE/VSC	Vac Team 3	M1	1	2	15	1	0		0	0		
1.17	Mettre à la PA septum 16.3 / Aide à la manipulation	TE/ABT	Septa Team	4C1	1	2	75	1	0		0	0		
1.18	déconnecter cables VPS, sublimator and gauges	TE/VSC	Vac Team 5	4C1	2	4	750	300	0		0	0		
2. Removal of SMH16.2														
2.01	Open flange downstream 15	TE/VSC	Vac Team 1	4D1	2	1	1450	48	0		0	0		
2.02	Open flange upstream 16	TE/VSC	Vac Team 1	4E1	2	1	450	15	0		0	0		
2.03	lever tank/poser et/lever sur chassiss/retrait patronner	ENHE	Manut Team	4F1	3	2	500	50	0		0	0		
2.04	lever tank/poser et/lever sur chassiss/retrait patronner	TE/ABT	Septa Team	4C1	2	2	600	40	0		0	0		
2.05	Close downstream flange	TE/VSC	Vac Team 1	4D1	2	3	0	0	0		0	0		
2.06	Close upstream flange	TE/VSC	Vac Team 1	4C1	2	3	600	60	0		0	0		
2.07	remove from ramp to corridor (or booth Hall)	ENHE	Manut Team	4H1	2	2	600	40	0		0	0		
3. Reinstallation of SMH16.3														
3.01	cleaning of vacuum flange surfaces	TE/VSC	Vac Team 3	4D2	2	3	870	87	0		0	0		
3.02	Open end flanges before installation	TE/VSC	Vac Team 3	4D2	2	2	0	0	0		0	0		
3.03	cleaning of tank flanges	TE/VSC	Vac Team 3	4D2	2	2	0	0	0		0	0		
3.04	instal patronner on SMH16.3	ENHE	Manut Team	4H2	2	2	0	0	0		0	0		
3.05	Installation new tank on SS16	ENHE	Manut Team	4H2	2	2	138	18	0		0	0		
3.06	Installation new tank on SS16	TE/ABT	Septa Team	4D2	2	2	138	18	0		0	0		
3.07	Isolation of downstream flange	TE/VSC	Vac Team 2	4D2	2	5	870	145	0		0	0		




SMH 42

Injection from the PSB


SEH 31

Preparation for ejection
by SMH 16



SMH 16

Ejection to SPS, AD and n-Tof via TT2




FWS - Provides information on beam profile and position
 Replaced - FWS.54, 64, 65 & 85
 Modified design: Larger aperture to avoid contact with the beam and a more robust mechanism.



Replacement of Sublimator Filaments.
Replaced on sectors 20, 40, 50 & 100 opened during the shutdown.
Total of 44 sublimators replaced.


Replacement of 3 Ion pumps on sector 90.
VPI 84, VPI 85 & VPI 86.





- July 2011 - Leak developed on one of the four injection chambers – Temporary repair with vac seal.
- Due to corrosion on the stainless steel chamber, the result of chemical reaction with PVC clamp used for mounting corrector magnets.
- All four chambers replaced - Evidence of corrosion on all chambers.
- Magnet re-shimmed by MCN to prevent any movement and fatigue of the coils during pulsing.
- Replacement magnet clamps now manufactured from charged epoxy resin.






The BI.DIS magnet was removed and replaced with a plain vacuum chamber.


No longer required as now ions are generated at Linac 3 and LEIR.

This magnet was used when ions were fed to the PS via Linac 2 & the booster.



Experimental RF cavity installed in BR20.
 Replacing a vacuum chamber in Sector 6L1.
 On one ring only.
 Installed for testing with the view of replacing
 the existing RF cavity system in the future.
 Only to be tested during non-experimental beam
 time.





Replacement of Transformer

Replacement of FTA Vacuum window AD target area.



Following a leak detection on the FTA line of TT2 a leak of 4.0×10^{-7} mbar.l/sec was detected on the window.





Inspection and cleaning of the ITL bending chamber.

Evidence of dust particles but no obvious damage to the inside of chamber.
 Cleaning required to reduce the possibility of damaging pumps and instruments.
 Carried out with vacuum cleaner in conjunction with endoscope camera.





Searching for additional vacuum leaks.

A single additional leak found:
Drift-tube 6 of Tank 3 Section 4.
 2.0×10^{-7} mbar.l/s

Checking known vacuum leaks.

All leaks checked with no discernable increase in leak rate.

Managed leaks.

Pressures stable inside additional/secondary vacuum containment.





RF feeder loop – Tank 2
Bell installed – Rotary Pump



Drift-tube 11 – Tank 1
Cooling line - Scroll Pump

Ion pump LI. VPI 4 replaced on the RFQ













Procedure for removal and replacement of a Septum.

1. Disconnect power and cooling water – blow down.
2. Vent the sector with nitrogen.
3. Remove RF Bypass – By RF group (Ceramic coated flange)
4. Disconnect vacuum flange at either end of septum, apply foil and protective covers.
5. Septum lifted out of ring via overhead crane and installed on rail chariot – removed from ring (where stored?)
6. Replacement septum vented with nitrogen, blank flanges removed – seal faces (x4) and seals (x2) prepared – Then moved alongside installation location.
7. Septum lifted into position with overhead crane – Pre set mounting to ensure correct position (kinematic mount).
8. Vacuum flanges assembled with seals.
9. Check clamp is open circuit (Cannot have a DC connection but require RF contact)
The RF bypass provides the correct circuit to allow RF to pass.
10. Start pump down - Carry out leak test.
11. Re-connect power and cooling supplies.