

# $H^-$ source and LEBT


D. Küchler/AB/ABP/HSL

29.01.2008

# Outline


- 1 Introduction
- 2  $H^-$  source
- 3 Low Energy Beam Transport (LEBT)
- 4 Schedule
- 5 Conclusions

# Linac4 front end



(design status August 2007)

# Linac4 front end



(design status August 2007)

# Introduction

- requested source parameters:
  - $H^-$  current of 80 mA
  - 45 kV extraction
  - pulse length 0.4 ms
  - 2 Hz repetition rate
  - horizontal/vertical emittance of  $0.25 \pi$  mm mrad (normalized)
  - high reliability



# Introduction

- requested source parameters:
  - $H^-$  current of 80 mA
  - 45 kV extraction
  - pulse length 0.4 ms
  - 2 Hz repetition rate
  - horizontal/vertical emittance of  $0.25 \pi$  mm mrad (normalized)
  - high reliability
- base of the source design: RF driven  $H^-$  from DESY
  - very long life-time (more than 25000 hours)
  - cesium free
  - peak currents up to 70 mA
  - test with long pulses successful (several ms)
- the source core has minor modifications,  
the integration to Linac4 required a redesign

# Source characteristics

- plasma heating with RF of 2 MHz ( $\leq 100$  kW), antenna outside the plasma chamber
- the RF generator, isolating transformer and matching system are all designed and built by AB-RF
- extraction voltage of 45 kV (DESY: 35 kV)
- passive beam load compensation with  $\Delta E/E < 700$  V, dynamic compensation in a later stage
- modified vacuum system (higher conductance)
- dump of extracted electron beam at full extraction voltage
- controls based on a PLC system

# Scheme of the $H^-$ source






# Low Energy Beam Transport (LEBT)

- magnetic two-solenoid LEBT
- modular to allow step-wise beam characterization
- space charge compensation with gas injection
- two sets of steerers
- beam diagnostics: beam current transformer, Faraday cup
- emittance meter and energy spectrometer to be installed during source/LEBT commissioning
- in the case if it is necessary a pre-chopper is foreseen

# LEBT beam dynamics

- beam characteristics out of the source extrapolated from measurements
- beam compensation of 90% used (simple linear compensation model used 8/80 mA)
- simulations give emittance growth  $<25\%$  in the LEBT (with small aperture solenoids)
- for Linac4 it is proposed to use larger aperture solenoids, but the cooling is not compatible with the 3MeV test stand; the solenoid design will be done after beam measurements

# Scheme of the LEBT



# Schedule

- finishing of the drawings and production of the source parts during the second quarter 2008
- assembly of the source should be finished until the end of the second quarter
- test of the sub-systems and start of source commissioning in the third quarter 2008
- source and single solenoid characterization in the fourth quarter of 2008
- the second solenoid is proposed for the middle of 2009

# Conclusions

- work on source and LEBT well advanced

# Conclusions

- work on source and LEBT well advanced
- source should have sufficient potential to meet the design goals
- end of 2008 source is available, first beam parameters will be measured
- 2009 onwards: study and optimization of source parameters, providing beam for down-stream machine parts

# Conclusions

- work on source and LEBT well advanced
- source should have sufficient potential to meet the design goals
- end of 2008 source is available, first beam parameters will be measured
- 2009 onwards: study and optimization of source parameters, providing beam for down-stream machine parts
- the complete LEBT will not be available at the end of 2008, but single solenoid measurements to understand LEBT beam dynamics
- LEBT upgrade to larger aperture solenoids in 2009-2010
- higher intensities from the source will probably increase the source emittance, we need a brighter beam, not a more intense one, this will require development on the source and extraction